



# SR3 MP 32.10 GORST CREEK 990168


## CROSSING A SHOOFLY BRIDGE



MOT STAGE 1



MOT STAGE 2



MOT STAGE 3

### MOT STAGE 1 CONSTRUCTION (4 MONTHS)


1. ESTABLISH BARRIER PROTECTED WORK AREA
2. CLEAR AND GRUB AND CONSTRUCT EB TEMPORARY WIDENING
3. CONSTRUCT TEMPORARY WIDENING AND TEMPORARY BRIDGE

### MOT STAGE 2 CONSTRUCTION (6 MONTHS)


1. SHIFT TRAFFIC
2. ESTABLISH PROTECTED WORK AREA
3. TEMPORARILY REALIGN DRIVEWAYS
4. CONSTRUCT PROPOSED STRUCTURE

### MOT STAGE 3 CONSTRUCTION (5 MONTHS)


1. SHIFT TRAFFIC ONTO PERMANENT BRIDGE AND ESTABLISH PROTECTED WORK AREA
2. REMOVE MOT LANES AND EXISTING EMBANKMENT
3. CONSTRUCT STREAM SCOUR PROTECTION AND MIGRATION CONTERMEASURES
4. CONSTRUCT AND RESTORE STREAM
5. ROADSIDE RESTORATION




VICINITY MAP



BRIDGE TYPICAL SECTION



BRIDGE ELEVATION VIEW



### LEGEND

- FINAL TRAFFIC ALIGNMENT
- TEMPORARY TRAFFIC ALIGNMENT
- CONSTRUCTED BRIDGE AND SLOT WALLS
- RIGHT-OF-WAY AND PARCEL LINES

### STAGE 2 PLAN

0 100 200  
SCALE IN FEET

FILE NAME c:\users\vassemar\pw\_wsdot\0587269\Crossing A Roll Plot.dgn

TIME 12:18:43 PM

DATE 9/25/2023

PLOTTED BY vassemar

DESIGNED BY

ENTERED BY

CHECKED BY

PROJ. ENGR.

REGIONAL ADM.

REVISION

DATE

BY

REGION NO.

STATE

10

WASH

JOB NUMBER

CONTRACT NO.

FED.AID PROJ.NO.

LOCATION NO.

P.E. STAMP BOX

P.E. STAMP BOX



Washington State  
Department of Transportation

Parametrix

SR3 / SR16 / SR166  
GORST VICINITY -  
REMOVE FISH BARRIERS

CROSSING A - CONCEPT PLAN MOT

PLAN REF NO

SHEET

OF

SHEETS