CONTRACT PLANS TRAFFIC CONTROL PLAN

SEGMENT 2C

I-405 MP 11.76 TO MP 13.70

I-405; RENTON TO BELLEVUE WIDENING AND EXPRESS TOLL LANES PROJECT

VOLUME 19 FINAL DESIGN

KING COUNTY



VOLUME 19

REV NO.	INCLUDED	REV. DATE	SUB. NO.	PLAN	REF NO.	SHEET TITLE	SHEET DESCRIPTION
0		10/22/2020	604	TC-961	5	TRAFFIC CONTROL PLAN	DETOUR PLAN - I-90 WB TO I-405 NB
0		02/04/21	1007	TC-962	1	DETOUR PLAN	I-405 SB TO SR 167/RAINER AVE S
0		02/04/21	1007	TC-963	1	DETOUR PLAN	NB OFF RAMP TO W SR 900/SB SR 169
0		02/04/21	1007	TC-966	1	DETOUR PLAN	SR 167 NB TO I-405 NB HOV RAMP
0		04/07/21	1215	TC-968	1	TRAFFIC CONTROL PLAN	NE 6TH ST SB HOV ON-RAMP
0		04/07/21	1215	TC-968	2	TRAFFIC CONTROL PLAN	NE 6TH ST SB HOV ON-RAMP
0		04/07/21	1215	TC-972	1	TRAFFIC CONTROL PLAN	SR 520 EB TO I-405 SB
0		04/07/21	1215	TC-972	2	TRAFFIC CONTROL PLAN	SR 520 EB TO I-405 SB
0		04/07/21	1215	TC-972	3	DETOUR PLAN	SR 520 EB TO I-405 SB
0		04/07/21	1215	TC-972	4	DETOUR PLAN	SR 520 EB TO I-405 SB
0		08/18/21	1434	TC-976	1	DETOUR PLAN	I-5 NB TO I-405 NB
0		10/08/21	1844	TC-980	1	TRAFFIC CONTROL PLAN	I-405 SB FULL NIGHTTIME CLOSURE, MAINLINE CLOSURE
0	Ħ	10/08/21	1844	TC-980	2	TRAFFIC CONTROL PLAN	I-405 SB FULL NIGHTTIME CLOSURE, REGIONAL PCMS MESSA
0	Ħ	10/08/21		TC-980		TRAFFIC CONTROL PLAN	I-405 SB FULL NIGHTTIME CLOSURE, SE 8TH ST LANE CLOSUR
0	Ħ	10/08/21		TC-980		TRAFFIC CONTROL PLAN	I-405 SB FULL NIGHTTIME CLOSURE, NE 4TH ST LANE CLOSUR
0	H	10/08/21		TC-980		TRAFFIC CONTROL PLAN	I-405 SB FULL NIGHTTIME CLOSURE, NE 6TH ST LANE CLOSUR
0	H	10/08/21		TC-980		TRAFFIC CONTROL PLAN	I-405 SB FULL NIGHTTIME CLOSURE, NE 8TH ST LANE CLOSUR
0	H	10/08/21		TC-980		TRAFFIC CONTROL PLAN	I-405 SB FULL NIGHTTIME CLOSURE, NE 8TH ST LANE CLOSUR
0	H	10/08/21		TC-980		DETOUR PLAN	I-405 SB TO I-405 SB
В	H	11/29/2021	1011	TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, I-405 SB MAINL
В	H	11/29/2021		TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, I-405 NB MAINL
В	H	11/29/2021		TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, REGIONAL PCM
В	Н	11/29/2021		TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, SE 8TH ST LANE
В	Н	11/29/2021		TC-981			I-405 FULL WEEKEND/NIGHTTIME CLOSURE, NE 4TH ST LANE
В	H			TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, NE 4TH ST LANE
В	Н	11/29/2021 11/29/2021		TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, NE 8TH ST LANE
	H					TRAFFIC CONTROL PLAN	
В	H	11/29/2021		TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, NE 8TH ST LANE
ВВ	H	11/29/2021 11/29/2021		TC-981 TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, SR 520 RAMP C I-405 FULL WEEKEND/NIGHTTIME CLOSURE, SR 520 RAMP C
	Н					TRAFFIC CONTROL PLAN	
В	H	11/29/2021		TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, DETOUR - I-405
В	H	11/29/2021	207	TC-981		TRAFFIC CONTROL PLAN	I-405 FULL WEEKEND/NIGHTTIME CLOSURE, DETOUR - 114TI
1	Н	7/22/2020	297	MOT		TRAFFIC CONTROL PLAN - GN 1	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATION
3	Н	02/03/21	1000	MOT		TRAFFIC CONTROL PLAN - MG1-2-3	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATIO
0	Н	03/16/21	1090	MOT		TRAFFIC CONTROL PLAN - SEGMENT 2A	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATIO
В	Ш	05/21/21			N03A	TRAFFIC CONTROL PLAN - SEGMENT 2A	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATIO
0	Ш	03/31/21	1090	MOT		TRAFFIC CONTROL PLAN - SEGMENT 2B	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATIO
В	Ш	05/21/21			N04A	TRAFFIC CONTROL PLAN - SEGMENT 2B	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATIO
0	Ш	04/07/21	1216	MOT		TRAFFIC CONTROL PLAN - ERC N	SEQUENCE OF CONSTRUCTION & NOTES
В	Ц	06/25/21	4.5.5	MOT		TRAFFIC CONTROL PLAN - SEGMENT 1A	SEQUENCE OF CONSTRUCTION & NOTES
0	Ц	04/01/21	1089	MOT		TRAFFIC CONTROL PLAN - GN1	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATIO
Α	Ц	1/20/21		MOT		TRAFFIC CONTROL PLAN - MG1-2-3	STAGE 1, PHASES 6, 7 & 8 SEQUENCE OF CONSTRUCTION & N
В	Ц	6/08/21		MOT		TRAFFIC CONTROL PLAN - S1B S2P2, S3P2,	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICATIO
0	Ш	04/20/21	1103	MOT		TRAFFIC CONTROL PLAN - MG1-2-3	STAGE 1, PHASES 3, 4 & 5 SEQUENCE OF CONSTRUCTION & N
0	Ц	05/21/21			N12	TRAFFIC CONTROL PLAN - MG1-2-3	STAGE 1, PHASES 6, 7 & 8 SEQUENCE OF CONSTRUCTION & N
В	Х	01/07/22		MOT		TRAFFIC CONTROL PLAN SEGMENT 2C	SEQUENCE OF CONSTRUCTION & NOTES
Α	Ш	09/17/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 1B	SEQUENCE OF CONSTRUCTION & NOTES
Α	Ц	08/11/21			N15	TRAFFIC CONTROL PLAN SEGMENT 2C	SEQUENCE OF CONSTRUCTION & NOTES
1	Ш	7/22/2020	251	MOT		TRAFFIC CONTROL PLAN-MG1-2-3	TEMPORARY RAMP DETAIL
Α	Ц	02/19/21		MOT		TRAFFIC CONTROL PLAN - SEGMENT 2A	STAGE 2, STAGE 3, STAGE 4 SIGN TABLES
В	Ц	05/21/21		MOT	D05	TRAFFIC CONTROL PLAN - SEGMENT 2B	STAGE 2-2 & STAGE 2-3 SIGN TABLES
В	\prod	05/21/21		MOT	D06	TRAFFIC CONTROL PLAN - SEGMENT 2B	STAGE 3 & STAGE 4 SIGN TABLES
В		6/08/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 2, PHASE 2 PROFILE
В		6/08/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 2, PHASE 2 PROFILE
В	Ц	6/08/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 3, PHASE 2 PROFILE
Α	Ц	09/17/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 PROFILE
В	Ц	06/25/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 1A	TABULATION OF TEMPORARY SIGNING
В	Ш	06/25/21		MOT	SN02	TRAFFIC CONTROL PLAN SEGMENT 1A	TABULATION OF TEMPORARY SIGNING
	DAT	-	ICCLIE DE		ESCRIPTION	N DESIGNED BY ENTERED BY	CHECKED BY DESIGN MANAGER: REGION NO. STATE

REV NO.	INCLUDED	REV. DATE	SUB. NO.	PLAN	REF NO.	SHEET TITLE	SHEET DESCRIPTION
В	П	06/25/21		MOT	SN03	TRAFFIC CONTROL PLAN SEGMENT 1A	TABULATION OF TEMPORARY SIGNING
В		05/21/21		MOT	SN04	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 2, PHASE 2 SIGN TABLE
В		05/21/21		MOT	SN05	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 2, PHASE 5 SIGN TABLE
В		05/21/21		MOT	SN06	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 3, PHASE 2 SIGN TABLE
В		05/21/21		MOT	SN07	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 4, PHASE 2 SIGN TABLE
В	Х	01/07/22		MOT	SN08	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 1, 2 & 3, SIGN RELOCATION TABLES
2		10/22/20		MOT	S01	TRAFFIC CONTROL PLAN - STAGE 1, PHASE 2	TYPICAL SECTIONS
В				MOT	S02	TRAFFIC CONTROL PLAN - STAGE 1, PHASE 2	TYPICAL SECTIONS
В				TC	S02	TRAFFIC CONTROL PLAN-MG1-2-3	SEQUENCE OF CONSTRUCTION, NOTES & SIGN SPECIFICA
3		02/03/21		MOT	S03	TRAFFIC CONTROL PLAN-MG1-2-3	TYPICAL SECTIONS - STAGE 1, PHASE 2
1		7/22/2020	251	MOT	S04	TRAFFIC CONTROL PLAN-MG1-2-3	TYPICAL SECTIONS - STAGE 1, PHASE 2
0		03/16/21	1090	MOT	S05	TRAFFIC CONTROL PLAN SEGMENT 2A	TYPICAL SECTIONS - STAGE 1, PHASE 2
0		03/16/21	1090	MOT	S06	TRAFFIC CONTROL PLAN SEGMENT 2A	TYPICAL SECTIONS - STAGE 1, PHASE 2
0		03/16/21	1090	MOT	S06A	TRAFFIC CONTROL PLAN SEGMENT 2A	TYPICAL SECTIONS - STAGE 1, PHASE 2
0	Ħ	03/31/21		MOT	S07	TRAFFIC CONTROL PLAN SEGMENT 2B	TYPICAL SECTIONS - STAGE 1, PHASE 2
0	Ħ	03/31/21		MOT	S08	TRAFFIC CONTROL PLAN SEGMENT 2B	TYPICAL SECTIONS - STAGE 1, PHASE 2
0	Ħ	03/31/21		MOT	S08A	TRAFFIC CONTROL PLAN SEGMENT 2B	TYPICAL SECTIONS - STAGE 1, PHASE 2
В	Ħ	06/25/21		MOT	S09	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 1, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	Ħ	06/25/21		MOT	S10	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 1, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	Ħ	06/25/21		MOT	S11	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 1, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	Ħ	06/25/21		MOT	S12	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 2, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	Ħ	06/25/21		MOT	S13	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 2, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	Ħ	06/25/21		MOT	S14	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 2, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	H	06/25/21		MOT	S15	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 2, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	H	06/25/21		MOT	S16	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 2, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	H	06/25/21		MOT	S17	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 3, PHASE 2 TEMPORARY TYPICAL SECTIONS
В	H	06/25/21		MOT	S18	TRAFFIC CONTROL PLAN SEGMENT 1A	STAGE 3, PHASE 2 TEMPORARY TYPICAL SECTIONS
0	H	04/20/21	1103	MOT	S19	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 1, PHASE 3 TYPICAL SECTIONS
0	H	04/20/21		MOT	S20	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 1, PHASE 4 TYPICAL SECTIONS
0	H	04/20/21		MOT	S21	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 1, PHASE 5 TYPICAL SECTIONS
0	H	05/21/21		MOT	S21	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 1, PHASE 6 TYPICAL SECTIONS
0	H	05/21/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 1, PHASE 6 TYPICAL SECTIONS
0	H	05/21/21		MOT	S23 S24	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 1, PHASE 7 TYPICAL SECTIONS
0	H	05/21/21		MOT	S25	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 1, PHASE 8 TYPICAL SECTIONS
_	H	03/21/21		MOT	S26	TRAITIC CONTROL FLAN SEGMENT 1B	STAGE 1, THASE 8 TH TEAE SECTIONS
	H			MOT	S27		
В	H	05/21/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 2, PHASE 2 TYPICAL SECTIONS
В	H	05/21/21		MOT	S28 S29	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 2, PHASE 2 TYPICAL SECTIONS STAGE 2, PHASE 2 TYPICAL SECTIONS
В	H	05/21/21		MOT	S30	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 2, PHASE 5 TYPICAL SECTIONS
В	H	05/21/21			S31		STAGE 3, PHASE 2 TYPICAL SECTIONS
В	H	05/21/21		MOT	S31	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 3, PHASE 2 TYPICAL SECTIONS
В	H	05/21/21		MOT	S32 S33	TRAFFIC CONTROL PLAN SEGMENT 2A	STAGE 4, PHASE 2 TYPICAL SECTIONS
В	\varTheta	05/21/21		MOT		TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 2, PHASE 2 CROSS SECTIONS
В	H				S34		STAGE 2, PHASE 2 CROSS SECTIONS STAGE 2, PHASE 2 CROSS SECTIONS
В	H	05/21/21 05/21/21		MOT MOT	S35	TRAFFIC CONTROL PLAN SEGMENT 2B TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 2, PHASE 2 CROSS SECTIONS STAGE 2, PHASE 3 CROSS SECTIONS
В	H			MOT	S36		STAGE 2, PHASE 3 CROSS SECTIONS STAGE 2, PHASE 3 CROSS SECTIONS
	Н	05/21/21			S37	TRAFFIC CONTROL PLAN SEGMENT 2B	· · · · · · · · · · · · · · · · · · ·
В	\varTheta	6/08/21		MOT	S38	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 2, PHASE 2 TYPICAL SECTIONS
В	H	6/08/21		MOT	S39	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 2, PHASE 2 TYPICAL SECTIONS
В	\varTheta	6/08/21		MOT	S40	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 3, PHASE 2 TYPICAL SECTIONS STAGE 3, PHASE 2 TYPICAL SECTIONS
В	\varTheta	6/08/21		MOT	S41	TRAFFIC CONTROL PLAN SEGMENT 1B	· · · · · · · · · · · · · · · · · · ·
В	H	6/08/21		MOT	S42	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 3, PHASE 2 TYPICAL SECTIONS
B B	\varTheta	05/21/21 05/21/21		MOT MOT	S43	TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 2, PHASE 3 CROSS SECTIONS STAGE 3, PHASE 2 CROSS SECTIONS
В	H	05/21/21		MOT	S44	TRAFFIC CONTROL PLAN SEGMENT 2B TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 3, PHASE 2 CROSS SECTIONS STAGE 3, PHASE 2 CROSS SECTIONS
В	H	05/21/21		MOT	S45 S46	TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 3, PHASE 2 CROSS SECTIONS STAGE 3, PHASE 2 CROSS SECTIONS
В	Х	01/07/22		MOT	S45	TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 1, PHASE 2 CROSS SECTIONS
В	X	01/07/22		MOT	S48	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 1, PHASE 2 CROSS SECTIONS
	1^	02,07,22	l	1	J-70	CONTROL I BUT SEGMENT ZC	
						Wasting a State	1.405

NO.	ISSUE DATE	ISSUE RECORD - DESCRIPTION	DESIGNED BY	ENTERED BY	CHECKED BY	DESIGN MANAGER:	REGION NO. NO.	STATE
							10	WASH
								WASII
							XL54	.67
							CONTRAC	CT NO.
							C924	42



I-405 RENTON TO BELLEVUE EXPRESS TOLL LANES

PLAN REF NO

INDEX OF SHEETS - VOL 19

VOLUME 19

REV NO.	INCLUDED	REV. DATE	SUB. NO.	PLAN REF NO.	SHEET TITLE	SHEET DESCRIPTION
В	Х	01/07/22		MOT S49	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 1, PHASE 2 CROSS SECTIONS
В	Х	01/07/22		MOT S50	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 1, PHASE 2 CROSS SECTIONS
В	Х	01/07/22		MOT S51	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 1, PHASE 2 CROSS SECTIONS
В	Х	01/07/22		MOT S52	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 2, PHASE 2 CROSS SECTIONS
В	Х	01/07/22		MOT S53	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 2, PHASE 2 CROSS SECTIONS
0	П	04/05/21	1089	MOT S54	TRAFFIC CONTROL PLAN	STAGE 1, PHASE 2 TYPICAL SECTIONS
0		04/05/21	1089	MOT S55	TRAFFIC CONTROL PLAN	STAGE 1, PHASE 2 TYPICAL SECTIONS
0		04/07/21	1216	MOT S56	TRAFFIC CONTROL PLAN - ERC N	TEMPORARY TYPICAL SECTIONS
0		04/07/21	1216	MOT S57	TRAFFIC CONTROL PLAN - ERC N	TEMPORARY TYPICAL SECTIONS
В		05/21/21		MOT S58	TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 3, PHASE 2 CROSS SECTIONS
В		05/21/21		MOT S59	TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 4, PHASE 2 CROSS SECTIONS
В		05/21/21		MOT S60	TRAFFIC CONTROL PLAN SEGMENT 2B	STAGE 4, PHASE 2 CROSS SECTIONS
В		6/08/21		MOT S61	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 3, PHASE 2 TYPICAL SECTIONS
В		6/08/21		MOT S62	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 3, PHASE 3 TYPICAL SECTIONS
Α		09/17/21		MOT S63	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S64	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S65	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S66	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S67	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S68	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 TYPICAL SECTIONS
В	Х	01/07/22		MOT S53A	TRAFFIC CONTROL PLAN SEGMENT 2C	STAGE 2, PHASE 2 CROSS SECTIONS
В	Х	01/07/22		MOT S69	TRAFFIC CONTROL PLAN, SEGMENT 2C	STAGE 3, PHASE 2 CROSS SECTIONS
В	Х	01/07/22		MOT S70	TRAFFIC CONTROL PLAN, SEGMENT 2C	STAGE 3, PHASE 2 CROSS SECTIONS
Α	П	09/17/21		MOT S71	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S72	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 3 TYPICAL SECTIONS
Α		09/17/21		MOT S73	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 3 TYPICAL SECTIONS
Α	H	09/17/21		MOT S74	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 4, PHASE 4 TYPICAL SECTIONS
Α		09/17/21		MOT S75	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 5, PHASE 2 TYPICAL SECTIONS
Α	H	09/17/21		MOT S76	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 5, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S77	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 5, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S78	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 5, PHASE 2 TYPICAL SECTIONS
Α		09/17/21		MOT S79	TRAFFIC CONTROL PLAN SEGMENT 1B	STAGE 5, PHASE 2 TYPICAL SECTIONS
В		06/25/21		MOT 9(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5415+00 TO STA 5430+00
В	H	06/25/21		MOT 10(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5430+00 TO STA 5445+00
В		06/25/21		MOT 11(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5445+00 TO STA 5460+00
В	H	06/25/21		MOT 12(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5460+00 TO STA 5475+00
В		06/25/21		MOT 13(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5475+00 TO STA 5490+00
В	H	06/25/21		MOT 14(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5490+00 TO STA 5505+00
В		06/25/21		MOT 15(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5505+00 TO STA 5520+00
В	Ħ	06/25/21		MOT 16(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	
В	П	06/25/21		MOT 17(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5535+00 TO STA 5550+00
В	Ħ	06/25/21		MOT 18(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5550+00 TO STA 5565+00
В	H	06/25/21		MOT 19(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5565+00 TO STA 5580+00
В	Ħ	06/25/21		MOT 20(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5580+00 TO STA 5595+00
В	H	06/25/21		MOT 21(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5595+00 TO STA 5610+00
В	H	06/25/21		MOT 22(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5610+00 TO STA 5625+00
В	H	06/25/21		MOT 23(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5625+00 TO STA 5640+00
В	H	06/25/21		MOT 24(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5640+00 TO STA 5655+00
В	H	06/25/21		MOT 25(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5655+00 TO STA 5670+00
В	H	06/25/21		MOT 26(1-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 2	STA 5670+00 TO STA 5685+00
В	Ħ	06/25/21		MOT 17(1-3)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 3	STA 5535+00 TO STA 5550+00
В	H	06/25/21		MOT 18(1-3)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 3	STA 5550+00 TO STA 5565+00
В	H	06/25/21		MOT 19(1-3)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 3	STA 5565+00 TO STA 5580+00
В	П	06/25/21		MOT 20(1-3)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 1, PHASE 3	STA 5580+00 TO STA 5595+00
В	П	06/25/21		MOT 13(2-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 2, PHASE 2	STA 5475+00 TO STA 5490+00
В		06/25/21		MOT 14(2-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 2, PHASE 2	STA 5490+00 TO STA 5505+00
В		06/25/21		MOT 15(2-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 2, PHASE 2	STA 5505+00 TO STA 5520+00
ISSUE [TAC	E	ISSUE REC	CORD - DESCRIPTION	DESIGNED BY ENTERED BY CHECK	ED BY DESIGN MANAGER: REGION NO. STATE

REV NO.	INCLUDED	REV. DATE	SUB. NO.	PLAN	REF NO.	SHEET TITLE	SHEET DESCRIPTION
В		06/25/21		MOT	16(2-2)	TRAFFIC CONTROL PLAN SEGMENT 1A - STAGE 2,	STA 5520+00 TO STA 5535+00
В		06/25/21		MOT	17(2-2)	,	STA 5535+00 TO STA 5550+00
В		06/25/21		MOT	18(2-2)	•	STA 5550+00 TO STA 5565+00
В	Ш	06/25/21		MOT	19(2-2)	,	STA 5565+00 TO STA 5580+00
В		06/25/21		MOT	20(2-2)	·	STA 5580+00 TO STA 5595+00
В	Ш	06/25/21		MOT	21(2-2)		STA 5595+00 TO STA 5610+00
В	Ш	06/25/21		MOT	22(2-2)	·	STA 5610+00 TO STA 5625+00
В	Ш	06/25/21		MOT	23(2-2)	•	STA 5625+00 TO STA 5640+00
В	Ш	06/25/21		MOT	24(2-2)	,	STA 5640+00 TO STA 5655+00
В	Ш	06/25/21		MOT	25(2-2)	·	STA 5655+00 TO STA 5670+00
В	Ш	06/25/21		MOT	· · ·	,	STA 5670+00 TO STA 5685+00
В	Ш	06/25/21		MOT	14(3-2)	·	STA 5490+00 TO STA 5505+00
В	Ш	06/25/21		MOT	15(3-2)	,	STA 5505+00 TO STA 5520+00
В	Ш	06/25/21		MOT	- (- /	•	STA 5520+00 TO STA 5535+00
В	Ц	06/25/21		MOT	17(3-2)	•	STA 5535+00 TO STA 5550+00
В	Ш	06/25/21		MOT	18(3-2)		STA 5550+00 TO STA 5565+00
В	Ш	06/25/21		MOT	` '	•	STA 5565+00 TO STA 5580+00
В	Ш	06/25/21		MOT	20(3-2)	·	STA 5580+00 TO STA 5595+00
В	Ш	06/25/21		MOT	21(3-2)	·	STA 5595+00 TO STA 5610+00
В	Ш	06/25/21		MOT	·		STA 5610+00 TO STA 5625+00
В	Ш	06/25/21		MOT	23(3-2)	·	STA 5625+00 TO STA 5640+00
В	Ш	06/25/21		MOT	24(3-2)		STA 5640+00 TO STA 5655+00
В	Ш	06/25/21		MOT	(/	•	STA 5655+00 TO STA 5670+00
0	Ш	04/01/21		MOT	` '	·	STA 5670+00 TO STA 5685+00
0	Ш	04/01/21	1089	MOT	28(GN1)		STA 5700+00 TO STA 5715+00
0	Ш	04/01/21		MOT	` '	· · · · · · · · · · · · · · · · · · ·	STA 5715+00 TO STA 5730+00
0	Н	04/01/21		MOT	· · · /	TRAFFIC CONTROL PLAN - STAGE 1, PHASE 2	STA 5730+00 TO STA 5745+00
0	Ш	04/01/21	1089	MOT	- (- /	· · · · · · · · · · · · · · · · · · ·	STA 5745+00 TO STA 5760+00
0	Н	04/01/21		MOT	· · · /	,	STA 5760+00 TO STA 5775+00
0	Н	04/01/21		MOT	(- /	·	STA 5775+00 TO STA 5790+00
0	H	04/01/21	1089	MOT	34(GN1)	,	STA 5790+00 TO STA 5805+00
0	H	04/01/21	1089	MOT	35(GN1)	·	STA 5805+00 TO STA 5820+00
Α	Н	7/22/2020	251	MOT	19		STA. 687+50 TO STA. 53+00
Α 1	H	7/22/2020	251	MOT	22	TRAFFIC CONTROL PLAN - MG1-2-3 STAGE 1 PHASE 2	
1	H	7/22/2020		MOT	23	TRAFFIC CONTROL PLAN - MG1-2-3 STAGE 1 PHASE 2	
1	H	7/22/2020	251	MOT	24	TRAFFIC CONTROL PLAN - MG1-2-3 STAGE 1 PHASE 2	
2	H	02/03/21		MOT	25	·	SB405 LINE 5655+00 TO STA. 5670+00 SB405
3	H	02/03/21		MOT	26	· · · · · · · · · · · · · · · · · · ·	SB405 LINE 5670+00 TO STA 5685+00
3 B	H	02/03/21		MOT MOT	27	,	SB 405 LINE 5685+00 TO NB405-NE44 LINE 690+00
	H	7/22/2020			1		STA 5700+00 TO STA 5715+00
1	H	7/22/2020	297 297	MOT MOT	29	· · · · · · · · · · · · · · · · · · ·	STA 5715+00 TO STA 5730+00
	H		297	MOT	30	· · · · · · · · · · · · · · · · · · ·	STA. 5730+00 TO STA. 5745+00
1	H	7/22/2020 7/22/2020	297		31		STA. 5745+00 TO STA. 5760+00 STA. 5760+00 TO STA. 5775+00
2	H	10/22/2020	297	MOT MOT	32	· · · · · · · · · · · · · · · · · · ·	STA. 5760+00 TO STA. 5775+00 STA. 5775+00 TO STA. 5790+00
2	H	10/22/2020		MOT	33	· · · · · · · · · · · · · · · · · · ·	STA. 5775+00 TO STA. 5790+00 STA. 5790+00 TO STA. 5805+00
	H	10/22/2020		MOT	34	· · · · · · · · · · · · · · · · · · ·	
B B	H			MOT	35	·	STA. 5805+00 TO STA. 5820+00 STA. 5820+00 TO STA. 5835+00
В	H			MOT	36 37	· · · · · · · · · · · · · · · · · · ·	STA. 5820+00 TO STA. 5835+00 STA. 5835+00 TO STA. 5850+00
0	H	03/16/21	1090	MOT		•	STA 5715+00 TO STA 5730+00
0	H	03/16/21		MOT	29(1-2)		STA 5730+00 TO STA 5730+00 STA 5730+00 TO STA 5745+00
0	H	03/16/21		MOT	30(1-2) 31(1-2)	•	STA 5745+00 TO STA 5745+00 STA 5745+00 TO STA 5760+00
0	H	03/16/21		MOT	32(1-2)	,	STA 5760+00 TO STA 5760+00
0	H	03/16/21	1090	MOT	33(1-2)		STA 5775+00 TO STA 5779100
0	Ħ	03/16/21		MOT	34(1-2)	·	STA 5790+00 TO STA 5805+00
0	Ħ	03/16/21		MOT	35(1-2)	•	STA 5805+00 TO STA 5820+00
0	П	03/16/21	1090	MOT	36(1-2)	·	STA 5820+00 TO STA 5835+00
				-		,	
						Washington State	1.405

NO.	ISSUE DATE	ISSUE RECORD - DESCRIPTION	DESIGNED BY	ENTERED BY	CHECKED BY	DESIGN MANAGER:	REGION NO. NO.	STATE
							10	WASH
							10	*******
							XL54	67
							CONTRAC	T NO.
							C924	42



I-405
RENTON TO BELLEVUE
EXPRESS TOLL LANES
INDEX OF SHEETS - VOL 19

IN19-8

VOLUME 19

REV NO.	INCLUDED	REV. DATE	SUB. NO.	PLAN	I REF NO.	SHEET TITLE	SHEET DESCRIPTION
В	Х	01/07/22		MOT	40(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5878+00 TO STA 5895+00
В	Х	01/07/22		MOT	41(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5895+00 TO STA 5910+00
В	Х	01/07/22		MOT	42(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5910+00 TO STA 5925+00
В	Х	01/07/22		MOT	43(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5925+00 TO STA 5940+00
В	Х	01/07/22		MOT	44(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5940+00 TO STA 5955+00
В	Х	01/07/22		MOT	45(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5955+00 TO STA 5965+00
В	Х	01/07/22		MOT	46(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5965+00 TO STA 5980+00
В	Х	01/07/22		MOT	47(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5980+00 TO STA 5995+00
В	Х	01/07/22		MOT	48(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 5995+00 TO STA 6010+00
В	Х	01/07/22		MOT	49(2C:1-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 1 PHASE 2	STA 6010+00 TO STA 6025+00
В	Х	01/07/22		MOT	40(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5878+00 TO STA 5895+00
В	Х	01/07/22		MOT	41(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5895+00 TO STA 5910+00
В	Х	01/07/22		MOT	42(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5910+00 TO STA 5925+00
В	Х	01/07/22		MOT	43(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5925+00 TO STA 5940+00
В	Х	01/07/22		MOT	44(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5940+00 TO STA 5955+00
В	Х	01/07/22		MOT	45(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5955+00 TO STA 5965+00
В	Х	01/07/22		MOT	46(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5965+00 TO STA 5980+00
В	Х	01/07/22		MOT	47(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5980+00 TO STA 5995+00
В	Х	01/07/22		MOT	48(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5995+00 TO STA 6010+00
	Х	01/07/22		MOT	49(2C:2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 6010+00 TO STA 6025+00
В	Х	01/07/22			+	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 6025+00 TO STA 6040+00
В	Х	01/07/22			` ,	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 6040+00 TO STA 8050+00
	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	STA 5925+00 TO STA 5940+00
Α	Ħ	03/05/21			66(2-2)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 PHASE 2	MAIN STREET
В	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 2	STA 5940+00 TO STA 5955+00
	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 2	STA 5955+00 TO STA 5965+00
	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 2	STA 5965+00 TO STA 5980+00
В	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 2	STA 5980+00 TO STA 5995+00
	Х	01/07/22			` ,	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 2	STA 5995+00 TO STA 6010+00
—	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 & 3	MAIN STREET
В	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 & 3	MAIN STREET
В	Ĥ	08/11/21			44(3-4)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 & STAGE 3	
В	H	08/11/21			45(3-4)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 4	STA 5955+00 TO STA 5965+00
В	H	08/11/21			46(3-4)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 4	STA 5965+00 TO STA 5980+00
В	H	08/11/21			47(3-4)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 4	STA 5980+00 TO STA 5995+00
В	H	08/11/21				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 4	STA 5995+00 TO STA 6010+00
В	H	08/11/21			49(3-4)	TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 3 PHASE 4	STA 6010+00 TO STA 6025+00
	Х	01/07/22			, ,		MAIN ST PED AND VEHICLE DETOURS
В	Х	01/07/22				TRAFFIC CONTROL PLAN SEGMENT 2C, STAGE 2 & STAGE 3	
		11/23/21		MOT			SEQUENCE OF CONSTRUCTION, NOTES & TEMPORARY CROS
В	H	11/23/21		MOT		TRAFFIC CONTROL PLAN, RIPLEY LANE N	SELF REGULATING ONE LANE, STAGE 1
В	H	11/23/21		MOT		TRAFFIC CONTROL PLAN, RIPLEY LANE N	SELF REGULATING ONE LANE, STAGE 2
В	H	11/23/21		MOT	1	TRAFFIC CONTROL PLAN, RIPLEY LANE N	SELF REGULATING ONE LANE, STAGE 2 SELF REGULATING ONE LANE, STAGE 3 PHASE 1
В	H			MOT		•	SELF REGULATING ONE LANE, STAGE 3 PHASE 1 SELF REGULATING ONE LANE, STAGE 3 PHASE 2
A	H	11/23/21 09/17/21			19(4-2)	TRAFFIC CONTROL PLAN, RIPLEY LANE N TRAFFIC CONTROL PLAN SEGMENT 1B . STAGE 4. PHASE 2.	STA 5565+00 TO STA 5580+00
	H	09/17/21			20(4-2)	, , ,	STA 5580+00 TO STA 5580+00
A	H					TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2 TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5595+00 TO STA 5595+00 STA 5595+00 TO STA 5610+00
A	H	09/17/21			21(4-2)	· · · · · · · · · · · · · · · · · · ·	
A	H	09/17/21			22(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5610+00 TO STA 5625+00
Α	H	09/17/21			23(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5625+00 TO STA 5640+00
Α	H	09/17/21			24(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5640+00 TO STA 5655+00
A	H	09/17/21			25(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5655+00 TO STA 5670+00
Α	${oldsymbol{arphi}}$	09/17/21			26(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5670+00 TO STA 5685+00
A	H	09/17/21 09/17/21			27(4-2) 28(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5685+00 TO STA 5700+00 STA 5700+00 TO STA 5715+00
A	H	09/17/21			29(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2 TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5715+00 TO STA 5715+00
A	H	09/17/21			30(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	STA 5730+00 TO STA 5745+00
A	H	09/17/21			59(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4, PHASE 2	44TH AVE PLAN STA 07+00 TO STA 17+00
	<u>ı 1</u>	33/11/21			33(12)	THE STATE SOLUTION LAW SECRETARY IN THE STATE A, PRINCE Z	
ISSUE [ΊΔΤ	F	ISSUE REC	CORD - D	ESCRIPTION	DESIGNED BY ENTERED BY CHECKI	ED BY DESIGN MANAGER: REGION NO. STATE

REV NO.	INCLUDED	REV. DATE	SUB. NO.	PLAN	REF NO.	SHEET TITLE	SHEET DESCRIPTION
Α		09/17/21		MOT	60(4-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	44TH AVE PLAN STA 17+00 TO STA 31+00
Α		09/17/21		MOT	27(4-3)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	STA 5685+00 TO STA 5700+00
Α		09/17/21		MOT	28(4-3)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	STA 5700+00 TO STA 5715+00
Α		09/17/21		MOT	29(4-3)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	STA 5715+00 TO STA 5730+00
Α		09/17/21		MOT	59(4-3)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	44TH AVE PLAN STA 07+00 TO STA 17+00
Α		09/17/21		MOT	60(4-3)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	44TH AVE PLAN STA 17+00 TO STA 31+00
Α	Ш	09/17/21		MOT	59(4-4)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	44TH AVE PLAN STA 07+00 TO STA 17+00
Α	Ш	09/17/21		MOT	60(4-4)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 4,	44TH AVE PLAN STA 17+00 TO STA 31+00
A	Н	09/17/21		MOT	23(5-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5,	STA 5625+00 TO STA 5640+00
A	Н	09/17/21		MOT	24(5-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5,	STA 5640+00 TO STA 5655+00
A	Н	09/17/21		MOT	25(5-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5,	STA 5655+00 TO STA 5670+00
Α	Н	09/17/21		MOT	26(5-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5,	STA 5670+00 TO STA 5685+00
A	H	09/17/21 09/17/21		MOT MOT	27(5-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5, TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5,	STA 5685+00 TO STA 5700+00 STA 5700+00 TO STA 5715+00
A	H	09/17/21		MOT	28(5-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5,	STA 5715+00 TO STA 5730+00
A	H	09/17/21		MOT	29(5-2) 30(5-2)	TRAFFIC CONTROL PLAN SEGMENT 1B - STAGE 5,	STA 5730+00 TO STA 5745+00
	H	03/11/21		MOT	30(3-2)	MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (2 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (3 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (4 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (5 OF 46)
	Ħ			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (6 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (7 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (8 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (9 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (10 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (11 OF 46)
	Ш			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (12 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (13 OF 46)
	Ш			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (14 OF 46)
	Ш			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (15 OF 46)
	Ш			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (16 OF 46)
	Н			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (17 OF 46)
	Н			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (18 OF 46)
	Н			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (19 OF 46)
	H			MOT MOT		MAINTENANCE OF TRAFFIC PLAN MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (20 OF 46) MOT STEP 2 (21 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (22 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (23 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (24 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (25 OF 46)
	Ħ			MOT	1	MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (26 OF 46)
	П			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (27 OF 46)
	П			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (28 OF 46)
	П			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (29 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (30 OF 46)
				MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (31 OF 46)
	Ц			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (32 OF 46)
	Ц			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (33 OF 46)
	Ц			MOT	ļ	MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (34 OF 46)
	Ц			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (35 OF 46)
	Ц			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (36 OF 46)
	Н			MOT MOT	1	MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (37 OF 46) MOT STEP 2 (38 OF 46)
	H			MOT	1	MAINTENANCE OF TRAFFIC PLAN MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (38 OF 46) MOT STEP 2 (39 OF 46)
	H			MOT	 	MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (40 OF 46)
	H			MOT		MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (41 OF 46)
	Ħ			MOT	†	MAINTENANCE OF TRAFFIC PLAN	MOT STEP 2 (42 OF 46)

NO.	ISSUE DATE	ISSUE RECORD - DESCRIPTION	DESIGNED BY	ENTERED BY	CHECKED BY	DESIGN MANAGER:	REGION NO. NO.	STATE
							10	WASH
							10	WASII
							XL54	67
							CONTRAC	T NO.
					_		C924	12



I-405
RENTON TO BELLEVUE
EXPRESS TOLL LANES
INDEX OF SHEETS - VOL 19

IN19-10

SEQUENCE OF CONSTRUCTION

STAGE 1. PHASE 1

WORK TO BE PERFORMED:

UTILIZE OVERNIGHT RIGHT LANE CLOSURES TO CONSTRUCT PERMANENT WIDENING AND BARRIER FROM STATION 5948+55 TO 5953+95.

UTILIZE OVERNIGHT LEFT LANE CLOSURES TO CONSTRUCT PERMANENT WIDENING AND BARRIER FROM STATION 5921+66 TO 5927+79 AND FROM STATION 5943+07 TO 5946+74 PRIOR TO USING THESE LOCATIONS AS CONTROLLED ACCESSES.

UTILIZE OVERNIGHT LANE CLOSURES TO REMOVE EXISTING PAVEMENT MARKINGS, PLACE TEMP PAVEMENT MARKINGS, PLACE TEMP CONCRETE BARRIER, AND PLACE TRAFFIC SAFETY

TO 7924+80 PRIOR TO USING THIS LOCATION AS A CONTROLLED ACCESS

UTILIZE OVERNIGHT RIGHT LANE CLOSURES TO CONSTRUCT PERMANENT WIDENING AND BARRIER FROM STATION 7923+30 TO 7927+44 AND FROM STATION 7937+00 TO 7942+81.

UTILIZE OVERNIGHT LANE CLOSURES TO REMOVE EXISTING PAVEMENT MARKINGS, PLACE TEMP PAVEMENT MARKINGS, REMOVE EXISTING GUARDRAIL, PLACE TEMP CONCRETE BARRIER, AND PLACE TRAFFIC SAFETY DRUMS.

SE 8TH ST NB ON RAMP: UTILIZE OVERNIGHT RAMP CLOSURE TO REMOVE EXISTING PAVEMENT MARKINGS, PLACE TEMPORARY PAVEMENT MARKINGS, PLACE TEMP CONCRETE BARRIER, AND PLACE TRAFFIC SAFETY

NE 4TH STREET AND NE 8TH STREET NB OFF RAMP: UTILIZE OVERNIGHT RAMP CLOSURE TO REMOVE EXISTING PAVEMENT MARKINGS, PLACE TEMPORARY PAVEMENT MARKINGS, PLACE TEMP CONCRETE BARRIER, AND PLACE TRAFFIC SAFETY

LIMIT OVERNIGHT LANE CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.1.

LIMIT OVERNIGHT RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.3.

STAGE 1, PHASE 2

WORK TO BE PERFORMED:

CONSTRUCT PAVEMENT WIDENING IN THE MEDIAN.

UTILIZE OVERNIGHT LANE CLOSURES AS NEEDED FOR MATERIAL AND EQUIPMENT DELIVERY.

CONSTRUCT PAVEMENT WIDENING IN THE MEDIAN.
START CONSTRUCTION OF RETAINING WALLS AND BRIDGE OVER THE EASTSIDE RAIL CORRIDOR.

CONSTRUCT PAVEMENT WIDENING ALONG THE AUXILARY LANE NORTH OF THE SE 8TH STREET NB ON RAMP.

UTILIZE OVERNIGHT LANE CLOSURES FOR MATERIAL AND EQUIPMENT DELIVERY.

SE 8TH ST NB ON RAMP: UTILIZE OVERNIGHT RAMP CLOSURE TO CONSTRUCT PERMANENT WIDENING STA 977+57 TO 982+58 PRIOR TO USING THIS LOCATION AS A CONTROLLED ACCESS.

CONSTRUCT PAVEMENT WIDENING

CONSTRUCT NEW CURB AND SIDEWALK.

UTILIZE OVERNIGHT RAMP CLOSURE AND DETOUR AS NEEDED FOR CONSTRUCTION OF REMAINING RAMP PAVEMENT AND FOR MATERIAL AND EQUIPMENT DELIVERY.

NE 4TH STREET AND NE 8TH STREET NB OFF RAMP: CONSTRUCT PAVEMENT WIDENING.

UTILIZE OVERNIGHT RAMP CLOSURE AND DETOUR AS NEEDED FOR CONSTRUCTION OF PAVEMENT WIDENING AND FOR MATERIAL AND EQUIPMENT DELIVERY.

STAGE 1, PHASE 2 CONTINUED

LIMITATIONS LIMIT OVERNIGHT LANE CLOSURES TO ALLOWABLE CLOSURE TIMES IN REP SECTION 2 22 4 3 1

LIMIT OVERNIGHT RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.3.

STAGE 2, PHASE 1

WORK TO BE PERFORMED:

NB & SB I-405: UTILIZE FULL WEEKEND CLOSURE AND DETOUR OF 1-405 NB & SB TO DEMO THE MAIN STREET BRIDGE SUPERSTRUCTURE AND PIERS. PLACE TEMPORARY OR FINAL PAVEMENT AT THE LOCATION OF THE

RECONSTRUCT PERMANENT BARRIER FROM STATION 7945+00 TO 7951+62, FROM STATION 7956+88 TO 7973+69, AND FROM STATION 7976+07 TO 7979+15.

REMOVE EXISTING PAVEMENT MARKINGS. PLACE TEMPORARY PAVEMENT MARKINGS, PLACE TEMP CONCRETE BARRIER, AND PLACE TRAFFIC SAFETY DRUMS.

NE 4TH ST AND NE 8TH ST TO NB OFF RAMP: RAMP CLOSED DURING FULL WEEKEND CLOSURE OF MAINLINE.

CONSTRUCT RAMP PROFILE ADJUSTMENT FROM 7994+18 TO 106+60. COMPLETE SUFFICIENT WIDTH OF RECONSTRUCTION TO MAINTAIN TWO RAMP LANES, SHOULDER, AND ACCOMMODATE TEMP CONCRETE

SE 8TH ST NB ON RAMP:
RAMP CLOSED DURING FULL WEEKEND CLOSURE OF MAINLINE.

NE 4TH ST AND NE 8TH ST SB ON RAMP: RAMP CLOSED DURING FULL WEEKEND CLOSURE OF MAINLINE.

REMOVE EXISTING PAVEMENT MARKINGS AND PLACE TEMPORARY

114TH AVE:

ROADWAY UNDER THE MAIN STREET BRIDGE WILL BE CLOSED FOR BRIDGE DEMO.

IMPLEMENT MAIN STREET CLOSURE AND DETOUR. REMOVE EXISTING PAVEMENT MARKINGS PLACE TEMPORARY PAVEMENT MARKINGS. PLACE TEMP CONCRETE BARRIER, AND PLACE TRAFFIC SAFETY

LIMIT MAINLINE AND RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN SECTION 2.22.4.3.2.1.

STAGE 2, PHASE 2

WORK TO BE PERFORMED:

NB & SB I-405: CONTINUE WORK FROM STAGE 1, PHASE 2.

CONSTRUCT THE MAIN STREET BRIDGE MEDIAN PIER AND ABUTMENTS. UTILIZE OVERNIGHT LANE CLOSURES AS NEEDED FOR MATERIAL AND EQUIPMENT DELIVERY, AND CONSTRUCTION

NE 4TH ST AND NE 8TH ST NB OFF RAMP: COMPLETE PAVEMENT WIDENING AND MAIN STREET ABUTMENT CONSTRUCTION. UTILIZE OVERNIGHT RAMP CLOSURES AS NEEDED FOR MATERIAL AND EQUIPMENT DELIVERY, AND CONSTRUCTION ACCESS.

SE 8TH ST NB ON RAMP:

CONTINUE WORK FROM STAGE 1, PHASE 2.

MAINTAIN MAIN STREET CLOSURE AND DETOUR.

COMPLETE SIDEWALK RECONSTRUCTION IN FRONT OF NEW

ABUTMENT

LIMITATIONS: LIMIT OVERNIGHT LANE CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.1.

LIMIT OVERNIGHT RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.3.

STAGE 2, PHASE 3

WORK TO BE PERFORMED:

NR & SR L405 CONTINUE WORK AND TRAFFIC CONTROL SETUP FROM STAGE 2 PHASE 2

ERECT BRIDGE BEAMS USING OVERNIGHT FULL DIRECTIONAL CLOSURES OF MAINLINE I-405.

PLACE FALSEWORK AT COMPLETION OF BEAM ERECTION. UTILIZE OVERNIGHT LANE AND/OR FULL CLOSURES TO COMPLETE FALSEWORK PRIOR TO BEGINNING SUPERSTRUCTURE CONSTRUCTION

NE 4TH ST AND NE 8TH ST SB OFF RAMP: RAMP CLOSED DURING OVERNIGHT MAINLINE CLOSURES.

SE 8TH ST NB ON RAMP: RAMP CLOSED DURING OVERNIGHT MAINLINE CLOSURES.

CLOSE ROADWAY UNDER MAIN STREET BRIDGE DURING BEAM

MAIN STREET: MAINTAIN CLOSURE AND DETOUR.

LIMIT OVERNIGHT FULL MAINLINE AND RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.2.3.

LIMIT OVERNIGHT LANE CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.1.

LIMIT OVERNIGHT RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.3.

STAGE 2, PHASE 4

WORK TO BE PERFORMED:

CONTINUE TRAFFIC CONTROL SETUP FROM STAGE 2, PHASE 2.

COMPLETE ALL PAVEMENT WIDENING AND INSTALLATION OF PERMANENT BARRIERS PRIOR TO MOVING TO STAGE 3, PHASE

NE 4TH ST AND NE 8TH ST NB OFF RAMP: COMPLETE ALL PAVEMENT WIDENING AND INSTALLATION OF PERMANENT BARRIERS TO THE EAST SIDE OF RAMP PRIOR TO MOVING TO STAGE 3, PHASE 1.

SE 8TH ST NB ON RAMP: COMPLETE ALL PAVEMENT WIDENING AND INSTALLATION OF PERMANENT BARRIERS TO THE EAST SIDE OF RAMP PRIOR TO MOVING TO STAGE 3, PHASE 1.

MAIN STREET:

MAINTAIN CLOSURE AND DETOUR.

REMOVE TEMPORARY PAVEMENT MARKINGS AND RESTORE TRAFFIC TO PRE-CONSTRUCTION CONDITIONS.

LIMIT OVERNIGHT LANE CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.1.

LIMIT OVERNIGHT RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.3.

STAGE 3, PHASE 1

WORK TO BE PERFORMED:

UTILIZE OVERNIGHT LANE CLOSURE TO REMOVE PAVEMENT
MARKINGS, PLACE TEMPORARY PAVEMENT MARKINGS, RESET TEMP CONCRETE BARRIER, AND RESET TRAFFIC SAFETY DRUMS

SE 8TH ST NB ON RAMP: UTILIZE OVERNIGHT RAMP CLOSURE TO REMOVE PAVEMENT MARKINGS, PLACE TEMPORARY PAVEMENT MARKINGS, RESET TEMP CONCRETÉ BARRIER, AND RESET TRAFFIC SAFETY DRUMS

NE 4TH ST AND NE 8TH ST NB OFF RAMP: UTILIZE OVERNIGHT RAMP CLOSURE TO REMOVE PAVEMENT MARKINGS, PLACE TEMPORARY PAVEMENT MARKINGS, RESET TEMP CONCRETE BARRIER, AND RESET TRAFFIC SAFETY DRUMS.

DATE

STAGE 3, PHASE 1 CONTINUED

LIMITATIONS:

LIMIT OVERNIGHT LANE CLOSURES TO ALLOWABLE CLOSURE TIMES IN

LIMIT OVERNIGHT RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.3.

STAGE 3, PHASE 2

WORK TO BE PERFORMED:

COMPLETE PAVEMENT WIDENING AT THE GORE OF SE 8TH ST ON RAMP. COMPLETE PAVEMENT WIDENING AND RETAINING WALL AT THE GORE OF NE 4TH ST AND NE 8TH ST OFF RAMP.

UTILIZE OVERNIGHT RIGHT LANE CLOSURES FOR WORK AREA ACCESS AND MATERIAL AND EQUIPMENT DELIVERY.

NE 4TH ST AND NE 8TH ST NB OFF RAMP: UTILIZE OVERNIGHT RAMP CLOSURE AND DETOUR AS NEEDED FOR CONSTRUCTION OF GORE AREA PAVEMENT AND RETAINING WALL.

SE 8TH ST NB ON RAMP: UTILIZE OVERNIGHT RAMP CLOSURE AND DETOUR AS NEEDED FOR CONSTRUCTION OF GORE AREA PAVEMENT.

LIMITATIONS:

LIMIT OVERNIGHT LANE CLOSURES TO ALLOWABLE CLOSURE TIMES IN RFP SECTION 2.22.4.3.1.

LIMIT OVERNIGHT RAMP CLOSURES TO ALLOWABLE CLOSURE TIMES IN

TRAFFIC CONTROL SHEET NOTES

- REMOVE EXISTING PAVEMENT MARKINGS USING SHOT BLASTING AND IN ACCORDANCE WITH RFP SECTION 2.22.4.6.4.
- TEMPORARY PAVEMENT MARKINGS SHALL BE PLACED IN
- ACCORDANCE WITH RFP SECTION 2.22.4.6.4. ONLY EXISTING SIGNS IMPACTED BY CONSTRUCTION ACTIVITIES ARE SHOWN. MAINTAIN AND PROTECT ALL OTHER SIGNS UNLESS OTHERWISE DIRECTED.
- GROUND MOUNTED SIGNS SHALL BE INSTALLED PER STANDARD PLAN K-80.10-01 AND REQUIREMENTS OF RFP SECTION 2.22.4.10.1.
- TEMPORARY BARRIER SHALL BE ANCHORED IN ACCORDANCE WITH K-80.35-00 WHENEVER A 3-FOOT MINIMUM DEFLECTION DISTANCE TO A FIXED FEATURE, DROP OFF OR SLOPE BREAK CANNOT BE MAINTAINED
- INSTALL SIDE MOUNT BARRIER DELINEATORS AT 40-FEET SPACING 6. ALONG TANGENTS AND 20-FEET ON CURVES ALONG TEMPORARY BARRIER IN ACCORDANCE WITH STANDARD PLAN M-40.10-03 WHEN TEMPORARY BARRIER IS LOCATED 4-FEET OR LESS FROM THE TRAVEL WAY. WHITE DELINEATORS SHALL BE USED TO THE RIGHT OF TRAVEL LANE(S) AND YELLOW DELINEATORS SHALL BE USED TO THE LEFT OF TRAVEL LANE(S).
- SIGN LOCATIONS MAY BE ADJUSTED ACCORDING TO SITE CONDITIONS
- NO FLAGGERS, UNLESS SHOWN ON PLAN.
- ALL SIGNS SHALL BE FABRICATED IN ACCORDANCE WITH THE SIGN FABRICATION MANUAL M55-05 AND STANDARD SPECIFICATION 9-35.2.
- ALL WARNING SIGNS (W-SERIES) SHALL HAVE AN ORANGE REFLECTIVE BACKGROUND UNLESS OTHERWISE NOTED.
- ALL TEMPORARY CONCRETE BARRIERS SHALL CONTAIN DRAINAGE 11. OPENINGS WITH A MINIMUM CUMULATIVE WIDTH OF 2.5 FEET PER BARRIER SEGMENT, UNLESS OTHERWISE DEFINED.
- CONTROLLED ACCESS SHOWN ON PLAN WITH ADEQUATE SHOULDER ACCELERATION / DECELERATION MAY BE USED AT ALL TIMES BY LIGHT VEHICLES PROPERLY EQUIPPED WITH AMBER LIGHTS USE OF CONTROLLED ACCESS BY LARGE CONSTRUCTION VEHICLES IS LIMITED TO TIME PERIOD AND CONDITIONS DEFINED IN REP SECTION 2.22.4.5.2.1.
- FOR CONTROLLED ACCESS THROUGH AN APPROVED BREAK IN LIMITED ACCESS, INSTALL A GATE IN ACCORDANCE WITH RFP SECTION 2.22.4.5.2.1.
- EXISTING GUIDE, REGULATORY, AND WARNING SIGNS WITH TYPE I SHEETING IDENTIFIED FOR RELOCATION AS PART OF TEMPORARY TRAFFIC CONTROL SHALL BE REPLACED WITH CLASS A CONSTRUCTION SIGNS CONFORMING TO WSDOT STANDARD SPECIFICATION SECTION 9-35.2. CONTRACTOR SHALL SUBMIT A FABRICATION DETAIL FOR APPROVAL OF ALL NON-STANDARD SIGNS.
- CONTRACTOR SHALL INSTALL W21-1701 FOLLOWED BY "ABRUPT LANE EDGE", "LOOSE GRAVEL", "GROOVED PAVEMENT", "BUMP" OR "STEEL PLATE" WHEN CONDITIONS APPLY AS REQUIRED BY RCW 47.36.200.

c:\users\sstuart\documents\projectwlse\worklngdlr\wsdot\dms16787\XL5467_PS_WZ_Seg2c_SEQ_NOTES.dgn FILE NAME TIME 3:12:25 PM FED.AID PROJ.NO. DATE 1/10/2022 10 WASH PLOTTED BY SStuart JOB NUMBER DESIGNED BY B. YANG XL5467 B. YANG ENTERED BY CHECKED BY S. STUART CONTRACT NO LOCATION NO. J. LEFOTU PROJ. ENGR. C9242 BY REGIONAL ADM. L. HODGSON REVISION DATE

PRELIMINARY NOT FOR CONSTRUCTION

DATE



I-405; RENTON TO BELLEVUE WIDENING AND EXPRESS TOLL LANES PROJECT

TRAFFIC CONTROL PLAN SEGMENT 2C **SEQUENCE OF CONSTRUCTION & NOTES**

MOT-N13 SHEET OF SHEETS

PLAN REF NO

STAGE 1, PHASE 2

SIGN NO.	SIGN CODE	SIGN DESCRIPTION	PROPOSED STA.			SIGN SIZE				REMARKS
			SIA.	Х	Υ					
1	R2-1	SPEED LIMIT (60 MPH)	5941+15	48"	60"	TEMPORARY POST MOUNT#1				

#1 - SEE STANDARD PLAN K-80.10-01

STAGE 2, PHASE 2

SIGN NO.	SIGN CODE	SIGN DESCRIPTION	PROPOSED	SIGN SIZE		REMARKS
			STA.	Х	Υ	
2	E1-1	EXIT 11, I-90 1½ MLE	6013+54	12'	15'	TEMPORARY SKID MOUNT BEHIND TEMP BARRIER

STAGE 3, PHASE 2

SIGN NO.	SIGN CODE	SIGN DESCRIPTION	PROPOSED STA.	SIGN SIZE		SIGN SIZE		REMARKS
			SIA.	Х	Υ			
	SPECIAL	HOV ONLY, I-405 SOUTH		10'	15'	DELOCATE EVICTING CIONS		
3	E4-501	EXIT 11, I-90 EAST 1/2 MLE	5946+96	14'	15'	RELOCATE EXISTING SIGNS TO NEW SIGN BRIDGE.		
ر	E4-501	EXIT 11, I-90 WEST 1/2 MLE	3940190	14'	15'	CENTER DOWN ARROWS ON TEMP LANES		
	SPECIAL	HOV ONLY I-90 WEST		10'	15'			

1. EXISTING DIMENSIONS ARE APPROXIMATE. 2. THE CONTRACTOR SHALL SUBMIT A DRAWING FOR APPORVAL OF ALL SKID MOUNTED SIGNS.

FILE NAME	c:\users\sstuart\documents\projectwise\workingdir\wsdot\dms16787\XL5467_TX_TC_S5.dgn						
TIME	2:48:59 PM				REGION NO.	STATE	FED.AID PROJ.NO.
DATE	1/7/2022					WASH	
PLOTTED BY	SStuart				יי ן	WASH	
DESIGNED BY	B. YANG					UMBER	
ENTERED BY	B. YANG				XL:	5467	
CHECKED BY	S. STUART				CONTR	RACT NO.	LOCATION NO.
PROJ. ENGR.	J. LEFOTU				l ദ	242	
REGIONAL ADM.	L. HODGSON	REVISION	DATE	BY			







$\ $	I-405; RENTON TO BELLEVUE	WIDENING
	AND EXPRESS TOLL LANES	PROJECT


TRAFFIC CONTROL PLAN SEGMENT 2C STAGE 1, 2 & 3 SIGN RELOCATION TABLES


PLAN REF NO MOT-SN08


SHEETS












* SEE NOTE 5, SHEET MOT-N13 NOT TO SCALE







I-405; RENTON TO BELLEVUE WIDENING AND EXPRESS TOLL LANES PROJECT

> TRAFFIC CONTROL PLAN SEGMENT 2C STAGE 1, PHASE 2 **CROSS-SECTIONS**

PLAN REF NO

MOT-S51

SHEET

OF

SHEETS

EXISTING PAVEMENT MARKING TO REMAIN

TEMPORARY CONCRETE BARRIER

TEMPORARY PAVEMENT MARKING

TRAFFIC SAFETY DRUMS

EXISTING GUARDRAIL

EXISTING BARRIER

YELLOW EDGE LINE

WHITE WIDE LINE

WHITE EDGE LINE

WHITE DOTTED LINE

LANE LINE

 $\langle 4 \rangle$

(5)

LEGEND


 $\langle 7 \rangle$


 $\langle 8 \rangle$


9

7.7

WORK AREA







NOT TO SCALE

c:\users\sstuart\documents\projectwise\workingdir\wsdot\dms17492\XL5467_TX_TC_S8.dgn FILE NAME TIME 2:50:57 PM REGION NO. FED.AID PROJ.NO. DATE 1/7/2022 10 WASH PLOTTED BY SStuart JOB NUMBER DESIGNED BY B. YANG XL5467 ENTERED BY B. YANG CHECKED BY S. STUART CONTRACT NO. LOCATION NO. PROJ. ENGR. J. LEFOTU C9242 REVISION DATE BY REGIONAL ADM. L. HODGSON

* SEE NOTE 5, SHEET MOT-N13





I-405; RENTON TO BELLEVUE WIDENING AND EXPRESS TOLL LANES PROJECT

LEGEND

9

WORK AREA

TEMPORARY CONCRETE BARRIER

TEMPORARY PAVEMENT MARKING

EXISTING PAVEMENT MARKING TO REMAIN

TRAFFIC SAFETY DRUMS

EXISTING GUARDRAIL

 $\langle 1 \rangle$

 $\langle 3 \rangle$

 $\langle \mathbf{4} \rangle$

 $\langle 5 \rangle$

EXISTING BARRIER

YELLOW EDGE LINE

WHITE WIDE LINE

WHITE EDGE LINE

WHITE DOTTED LINE


LANE LINE

TRAFFIC CONTROL PLAN SEGMENT 2C STAGE 2, PHASE 2 **CROSS-SECTIONS**

PLAN REF NO MOT-S53A

SHEET OF


SHEETS



LEGEND


- EXISTING BARRIER
- YELLOW EDGE LINE
- WHITE WIDE LINE
- LANE LINE
- WHITE EDGE LINE
- WHITE DOTTED LINE

- TEMPORARY CONCRETE BARRIER
- $\langle 8 \rangle$ TRAFFIC SAFETY DRUMS
- $\langle \mathsf{9} \rangle$ **EXISTING GUARDRAIL**
- **57** EXISTING PAVEMENT MARKING TO REMAIN
- TEMPORARY PAVEMENT MARKING
- WORK AREA




7974+10 TO 7978+48


NB405



7978+48 TO 7981+58 **NB405**



975+78 TO 979+13 SE 8TH ST TO NB I-405



[1] OVERNIGHT SHORT-TERM WORK AREA 980+40 TO 7981+58 [2] LANE LINE 979+72 TO 980+72 [3] NO TEMP MARKING 980+72 TO 7981+58

979+13 TO 7981+58

SE 8TH ST TO NB I-405

FILE NAME TIME 2:51:11 PM REGION NO. FED.AID PROJ.NO. DATE 1/7/2022 10 WASH PLOTTED BY SStuart JOB NUMBER DESIGNED BY B. YANG XL5467 ENTERED BY B. YANG CHECKED BY S. STUART CONTRACT NO. LOCATION NO. PROJ. ENGR. J. LEFOTU C9242 DATE BY REGIONAL ADM. L. HODGSON REVISION

PRELIMINARY NOT FOR CONSTRUCTION



I-405; RENTON TO BELLEVUE WIDENING AND EXPRESS TOLL LANES PROJECT

TRAFFIC CONTROL PLAN SEGMENT 2C STAGE 3, PHASE 2 **CROSS-SECTIONS**

OF SHEETS

PLAN REF NO

MOT-S69

