



## Inspector's Daily Report

IDR Sheet	1	of	1	Sheets	Final Record Book	Page
Contract	C-7852			Day	Wednesday	
				Date	October 20, 2010	

DIARY - Including but not limited to: a report of the day's operations, time log (if applicable), orders given and received, discussions with contractor, and any applicable statements for the monthly estimate.

7:45 am - 10:00 am

I met Brad Schut (WSDOT Inspector) on the east end of the project to visually inspect the excavation of blast SN6. The contractor had only excavated the upper 8 to 10 feet and numerous hard toes were observed throughout the excavated limits that began towards the upper portion of the lift (Figure 1). Brad and I also noticed many of the pre-split holes (half casts) were not on one-foot centers (Figure 2).

Brad indicated that he would meet with Jerry Dilley later in the morning to discuss this most recent excavation.

I drove to the Hyak office to download photographs and send to the Geotechnical Division. I left the office around 10:00 am.

  
Signed




Figure 1. A photograph showing the hard toes located within the excavated limits of blast SN6. Note how close the hard toes are to the top of the lift.






Figure 2. A photograph showing the uneven spacing of the pre-split holes within the limits of blast SN6.