



Contract No. 008127	Station 5A Shift	Mile/Line: I-90 WB & EB	C/S
Staked by Mike Muir	Date 6/10/2019	Work Started Date 6/3/2019	Work Completed Date
Calculated by Colton Peyser	Date 8/10/2019	Checked by E. Knudson	Inspector Colton Peyser
		Date 8/13/2019	Date 8/10/19

B.I.#16 - Removing Temp Pavement Marking -

Contractor Removed 8,065 LF of Temp Pavement Marking and Prior Agreements were made to pay 1.5 times the LF because the wider 6" lines.

Previous Estimate 92 was paid 8065 LF

$8065 \times 1.5 = 12097.5$

$12097.5 - 8065 = 4032.5 \text{ LF}$

okay to pay = 4033 LF

field measured with calibrated wheel by Mike Muir.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0016	REMOVING TEMPORARY PAVEMENT MARKING	1	8/5/2019	L.F.	4033	7368	EK	08/14/19			93

Attachments

File Attachment