



Contract No. 8127	Station ITS Data Station 1	Mile/Line: I-90	C/S
Staked by NA	Date	Work Started Date 6/3/2019	Work Completed Date 7/17/2019
Calculated by Colton Peyser	Date 7/17/2019	Checked by E. Knudson	Inspector Colton Peyser
		8/8/2019	Date 7/23/19

BI 277

ITS Data Station 1

Contractor completed installation of ITS Data Station 1.

Estimate 92, 98% was completed and paid for.

Pay remaining 2%

Amount= \$25,000 x 2% = \$500.00

All Materials documented on previous field notes, just finished hooking everything up.

OK TO PAY \$500.00

See Attached LS Breakdown.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0277	ITS - DATA STATION 1	1	8/5/2019	L.S.	\$500.00	7379	EK	08/14/19			93

Attachments



1C Lump Sum
Breakdowns thru Est
92.xlsx
Microsoft Excel
Worksheet
482 KB

