Field Note Record

| Contract No. Station | | Mile/Line: | | C/S | C/S | | | |
|----------------------|---------------------------|-------------------------|-------|----------------|---------------------|--|--|--|
| 008127 | LW 1332+50 - 8339+50 & LE | LE and LW Roadway + Sho | ulder | | | | | |
| Staked by | Date | Work Started Date | | Work Completed | Work Completed Date | | | |
| 1- Alliance | | 6/3/2019 | | 9/11/2019 | | | | |
| 8/23/2019 | | | | | | | | |
| Calculated by | / Date | Checked by | Date | Inspector | Date | | | |
| Colton Peyser | | E. Knudson | | Colton Peyser | 8/28/19 | | | |
| 8/23/2019 | | 9/24/2019 | | | | | | |

BID ITEM 180 CEMENT CONCRETE PAVEMENT CY

On 8-13-19 Contractor paved PCCP from LW RT Lane 8336+50 - 1332+50, 168.89 CY

On 8-15-19 Contractor paved PCCP from LE LT Lane and Shld 8334+74 - 1331+10, 293.63 CY

On 8-20-19 Contractor Paved PCCP from LW RT Shoulder 1332+50 - 8339+50.22, 256.75 CY

On 9-11-19 Contractor Paved PCCP from LW Center Lane 1332+50 - 8336+50, 168.89 CY

For 8-13-19 and 9-11-19 We will be paying Plan depth until we get core results and will correct payment on next estimate.

TOTAL = 168.89 + 293.63 + 256.75 + 168.89 = 888.15 CY

OK TO PAY 888.15 CY

See Attached Spreadsheet.

| Item Num | Material Brand Name/Model Type | Man | | | Brand Name/Model Type | | RAMS/QP Ref. No. | L Appr/A Code | | | Basis of Accept | | |
|---------------|-------------------------------------|-------|---------------------------|------|--------------------------|---------------------------|---------------------|------------------------------|---|---|-----------------|-------------|--|
| 180.01 | PCC Pavement GMCC7SK2019 | Gary | Gary Merlino Construction | | | GMCC7SK2019 | | 0.1 1, 2 | / | Accept. per Stnd. Spec 5-05.3(4)A | | | |
| 180.11 | Other | Hilti | Hilti Corp | | | HIT-RE 500v3 | | 3109 / | | Satisfactory test report form State Materials Lab | | | |
| 180.10 | Tie Bars for PCCP | Dayt | Dayton Superior | | Epoxy Co Bars | Epoxy Coated Tie- Bars | | .3 ₇ ₂ | / | Mfr. Cert. / Mill Test Report | | | |
| 180.07 | Liquid Membrane Curing Compounds | W.R. | W.R. Meadows | | 1600 - White | | QPL-0151 | 1115 | / | / Test or Visual of Appr Lots | | | |
| Item I Num | | | Date Work Complete | Unit | Quantity | Ledger Entry No. | | ted By Date | ı | | | Est. No. | |
| 0100 | CEMENT CONC. PAVEMENT | 1 | 9/5/2019 | C.Y. | 888.15 | 7443 | EK | 09/24/19 | | | | 94 | |

Attachments



C8127 PCCP Spreadsheet 2019.xlsx Microsoft Excel Worksheet 112 KB



00000126b6210TestRep ort.pdf Adobe Acrobat Document 341 KB



00000126b6310TestRep ort.pdf Adobe Acrobat Document 341 KB



PCCP Dowel Bars and Tie Bars 2019.xlsx Microsoft Excel Worksheet 10.7 KB

DOT Form IP 422-635ER EF Revised 4/2009