



**Washington State
Department of Transportation**

Field Note Record

Contract No. 008127	Station LW 1332+50 - 8339+50 & LE...	Mile/Line: LE and LW Roadway + Shoulder	C/S
Staked by 1- Alliance 8/23/2019	Date	Work Started Date 6/3/2019	Work Completed Date 9/11/2019
Calculated by Colton Peyser 8/23/2019	Date	Checked by E. Knudson 9/24/2019	Inspector Colton Peyser 8/28/19

**Bid Item #183
Tie Bar With Drill Hole**

Contractor Installed 293 Each Tie Bar With Drill Hole. Only paying for the tie bars at the locations where contract required that PCCP be placed in a previous season (2015 LE and 2017 LW) at a partial width and come back in a later year to pour the remaining PCCP next to it.

There was 735 Tie bars installed, Contract only called for 293.

LE: 1331+10 - 8334+76 Quantity: 126
LW: 1B limits to LW 8337+50 Quantity: 167
Total: 293 each

OK TO PAY 293 EA.

See attached Spreadsheet.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
183.01	Tie Bars for PCCP	Dayton Superior	Epoxy Coated Tie-Bars	RAM-0191.3	7 / 2	Mfr. Cert. / Mill Test Report
183.02	Other	Hilti Corp	HIT-RE 500v3	QPL-0362	3109 /	Satisfactory test report from State Materials Lab

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0183	TIE BAR WITH DRILL HOLE	1	9/5/2019	EAC H	293	7444	EK	09/24/19			94

Attachments



PCCP Dowel Bars and Tie Bars 2019.xlsx
Microsoft Excel Worksheet
10.7 KB

