



**Washington State  
Department of Transportation**

# Field Note Record

<b>Contract No.</b> 008127	<b>Station</b> Project Limits	<b>Mile/Line:</b> Project Limits	<b>C/S</b> 
<b>Staked by</b> NA	<b>Date</b> 	<b>Work Started Date</b> 6/3/2019	<b>Work Completed Date</b> 9/5/2019
<b>Calculated by</b> Colton Peyser	<b>Date</b> 9/5/2019	<b>Checked by</b> E. Knudson	<b>Date</b> 9/24/2019
		<b>Inspector</b> Colton Peyser	<b>Date</b> 9/5/19

**Bid Item 6  
Removal of Structure and Obstruction**

Previous Estimate for Remove Drainage Pipe was at 94.44%. Bringing it up to 100% this estimate. Contractor completed removing all drainage pipes.

$$100\% - 94.44\% = 5.56\%$$

$$\text{Amount} = \$45,000.00 \times 5.56\% = \$2,500.00$$

Previous Estimate for Remove Drainage Structure was at 96.55%. Bringing it up to 100% this estimate. Contractor completed removing all drainage structures.

$$100\% - 96.55\% = 3.45\%$$

$$\text{Amount} = \$50,000.00 \times 3.45\% = \$1,724.14$$

NOTE: Wire Mesh Slope Protection was partially deleted in the CRIP and remainder was left on the slope.

**TOTALS= \$2,500.00 + \$1,724.14 = \$4,224.14**

**OK TO PAY \$4,224.14**

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0006	REMOVAL OF STRUCTURE AND OBSTRUCTION	1	9/5/2019	L.S.	\$4,224.14	7448	EK	09/25/19			94

## Attachments



1C Lump Sum  
Breakdowns thru Est  
93.xlsx  
Microsoft Excel  
Worksheet  
481 KB

