



**Washington State
Department of Transportation**

Field Note Record

Contract No. 008127	Station SA Line	Mile/Line: SA Line	C/S
Staked by WSDOT	Date 8/29/2019	Work Started Date 6/3/2019	Work Completed Date 8/29/2019
Calculated by Colton Peyser	Date 8/29/2019	Checked by E. Knudson	Inspector Colton Peyser
		Date 9/19/2019	Date 9/5/19

**Change Order 154 Decompaction Area
Bid Item # 636**

Contractor Decompacted 0.38 Acres within the SA Line.

A topo was done by Justin Peres for the quantity of the SA Line top soil that was placed. The Contractor Decompacted the same amount of area as the top soil that was placed.

surveyed area .383 Acres

OK TO PAY 0.38 ACRES.

See Attached WSDOT survey data.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0636	CO 154-DECOMPACTION AREA	1	9/5/2019	ACR E	0.38	7419	EK	09/19/19			94

Attachments



SA Line Acreage FNR
back up.PNG
PNG File
20.1 KB