



**Washington State  
Department of Transportation**

**Field Note Record**

<b>Contract No.</b> 008127	<b>Station</b> 8338~ to 8346~	<b>Mile/Line:</b> LW Stationing	<b>C/S</b>
<b>Staked by</b> O'Bunco Engineering	<b>Date</b>	<b>Work Started Date</b> 9/12/2017	<b>Work Completed Date</b>
<b>Calculated by</b> Todd Dellinger	<b>Date</b> 9/13/2017	<b>Checked by</b> E. Knudson	<b>Date</b> 10/6/2017
		<b>Inspector</b> Todd Dellinger	<b>Date</b> 9/13/17

**Bid Item # 75  
Testing Storm Sewer Pipe**

Group # 1

**Description:**

Testing the required trunks on the West Approach

**Pipe Runs:**

DR01-18A: Trunk 7-20 = 28 L.F.

DR01-10: Trunk 5 = 52 L.F.

DR01-11: Trunk 6 = 50 L.F.

DR01-1: Trunk 1 = 128 L.F.

DR01-3: Trunk 1 = 55 L.F.

DR01-2: Trunk 1 = 203 L.F.

DR01-4: Trunk 2 = 70 L.F.

DR01-7: Trunk 4 = 18 L.F.

404 ft.

**Quantities:**

28' + 52' + 50' + 128' + 55' + 203' + 70' + 18' = 604 L.F.

O.K to Pay 604 L.F.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Basis of Accept Code
					/

  

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init. Date	Checked By Init. Date	Est. No.
0075	TESTING STORM SEWER PIPE	1	10/5/2017	L.F.	604	6148	EK 10/09/17	DMM 10/09/17	74

**Attachments**

📎 File Attachment

📎 File Attachment



<b>Contract No.</b> 008127	<b>Station</b> 8383+31 - 8389+39	<b>Mile/Line:</b> LW Stationing	<b>C/S</b>
<b>Staked by</b> O'Bunco Engineering	<b>Date</b>	<b>Work Started Date</b> 6/30/2017	<b>Work Completed Date</b>
<b>Calculated by</b> Todd Dellinger 7/24/2017	<b>Date</b>	<b>Checked by</b> E. Knudson 8/15/2017	<b>Inspector</b> Todd Dellinger 7/24/17

## Bid Item # 75 Testing Storm Sewer Pipe

Group # 1

**Description:**

Testing the required trunks near Wall 75

**Pipe Runs:**

DR01-1: Trunk 1 = 128 L.F.

DR01-2: Trunk 1 = 203 L.F.

DR01-3: Trunk 1 = 55 L.F.

DR01-7: Trunk 4 = 18 L.F.

DR01-7A: Trunk 4 = 30 L.F.

> 404 L.F.

DR01's are part of the CRIP. Per note 56, on page 319, testing is required on the above listed trunks. Per Robert Fleming, Asst. PE, pay under Item 75, EK

DR03-25 Trunk 7-20 = 70 L.F.

DR04-3 to DR04-4C: Trunk 7-13 = 86 L.F.

DR04-1 to DR04-2: Trunk 7-12 = 51 L.F.

DR04-8 to DR04-8B: Trunk 7-16 = 95 L.F.

DR04-4B: Trunk 7-14 = 68 L.F.

DR04-9A: Trunk 7-17 = 19 L.F.

DR04-21: Trunk 7-29 = 150 L.F.

DR05-15: Trunk 7-29 = 300 L.F.

**Quantities:**

86' + 51' + 95' + 68' + 19' + 150' + 300' + 128' + 203' + 55' + 18' + 30' + 70' = 1273 L.F.

O.K to Pay 1273 L.F.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Basis of Accept Code
					/

  

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0075	TESTING STORM SEWER PIPE	1	8/5/2017	L.F.	1273	6003	EK	08/16/17	DMM	08/16/17	70

### Attachments

📎 File Attachment

📎 File Attachment



## Field Note Record For Drainage

Contract No. 008127	Station / Line / MP LW 8395+38	Staked by WSDOT	Date	SR No. 90	Structure Code DR05-13
Calculated by M. Gipner	Date 8/4/2016	Date Work Started	All Work on this Structure 100% Completed?		
			Yes <input type="radio"/>		No <input checked="" type="radio"/> (Partial Payment)

Inspector	Date	Reviewed by	Date		
M. Gipner	8/4/2016	JH	8/5/2016		
Checked by	Date	Materials Mgr.	Date	Materials	
E. Knudson	8/9/2016			No	

On 7-5-16 performed low pressure air test on pipe DR05-13, test passed.

Field measured pipe 6/28/16 with 200' rag tape: 163.0' outside of manhole to outside of grate inlet  
163.0' + 0.67' manhole wall thickness + 0.42' grate inlet wall thickness = 164.09'

Pay 164 L.F.

Shipment Tag/Stamp #		Make/Model/Product #								
Item and Doc Num	Item Num	Material Brand Name, Model or Type	Manufacturer	RAMS/QPL Ref. No.	Method of Accept. / Accept. Code	Used Y/N	FNR # (Office Use)	Acceptance Date Installed	Quan.	
Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Init.	Posted By Date	Checked By Date	Est. No.
0075	TESTING STORM SEWER PIPE	1	8/5/2016	L.F.	164	5146	EK	8/15/16	DMM 8/16/16	58

### Attachments

📎 File Attachment

DOT Form IP422-637 EF  
Revised 04/2011

Structure Excavation					Pipe Structure Width			
Station	Flow Line Grade	Original Ground	Sub-Grade	Centerline Cut		Offset Hub	Offset Cut F.L.	Remarks
				Flow Line	Bottom Ditch			


Remarks and Calculations



**Washington State  
Department of Transportation**

**Field Note Record**

<b>Contract No.</b> 8127	<b>Station</b> LE 8363+72.47 to 8368+52.64	<b>Mile/Line:</b> I-90 / LE	<b>C/S</b>
<b>Staked by</b> WSDOT	<b>Date</b>	<b>Work Started Date</b> 6/14/2016	<b>Work Completed Date</b>
<b>Calculated by</b> Blake Thomas 6/22/2016	<b>Date</b>	<b>Checked by</b> E. Knudson 6/30/2016	<b>Inspector</b> Blake Thomas 6/14/16

**BID ITEM #075  
TESTING STORM SEWER PIPE  
EB KLAB EAST APPROACH  
Estimate 57  
Group #: 1**

**Description:**

EB KLAB east approach DR03-07, DR03-08, and DR03-10 storm sewer pipes tested on 6/14/2016.

**Stationing:**

DR03-07: LE 8363+72.47 to 8365+52.22

DR03-08: LE 8365+52.22 to 8367+85.28

DR03-10: LE 8368+02.76 to 8368+52.64

Note: Stationing above reflects values between center of structures and not actual pipe length. Actual pipe lengths shown below are measured from and to the inside wall of each structure.

**Quantities:**

DR03-07 = 178.9 L.F.

DR03-08 = 228.5 L.F.

DR03-10 = 45.3 L.F.

Total = 452.7 L.F.

**Estimate 57 Current Measurement of 453 L.F.**

**Note:**

Measurements taken using 25' tape and 100' tape.

Item Num	Material Brand Name/Model Type	Manufacturer			Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept			
/											
Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Date	Checked By Init.	Date	Est. No.
0075		1	6/14/2016	L.F.	453	4961	EK	07/07/16	DMM	07/08/16	57

## Attachments

 File Attachment

 File Attachment

DOT Form IP 422-635ER EF  
Revised 4/2009



## Field Note Record For Drainage

Contract No. 008127	Station / Line / MP LW 8393+69	Staked by WSDOT	Date	SR No. 90	Structure Code DR05-22
Calculated by M. Gipner	Date 8/5/2016	Date Work Started 6/23/2016	All Work on this Structure 100% Completed? Yes <input type="radio"/> No <input checked="" type="radio"/> (Partial Payment)		

Inspector	Date	Reviewed by	Date		
M. Gipner	8/5/2016	JH	8/12/2016		
Checked by	Date	Materials Mgr.	Date	Materials	
E. Knudson	8/15/2016	Mark Lee	8/24/2016	Yes	

### Work Description:

On 7-5-16 performed low pressure air test on pipe DR05-22, test failed. Pipe was repaired and then retested on 8-2-16 and passed. Only pay for passing test per field engineer John Harris.

On 7-6-16 the channel and shelf at the bottom of the manhole was poured.

On 8-4-16 a 4' tall, 4' inside diameter precast riser section was added on top of the previously installed 96" inside diameter flat slab top.

### B.I.# 75 TESTING STORM SEWER PIPE

Field measured pipe 6/24/16 with 200' rag tape: 123.7' outside to outside of manholes  
 $123.7' + 0.67' \text{ wall thickness} \times 2 = 125.03'$

Pay 125 L.F.

### B.I. # 584 - CO 118 - MANHOLE 96 IN. DIAM. TYPE 2

8.2' height measured from outfall flowline to top of 96" inside diameter flat slab top was paid in estimate 57. 8.2' from estimate 57 + 4.0' riser in estimate 58 = 12.2' tall from outflow pipe flowline. Per standard specification 7-05.4 manholes in excess of 10' in height measured from the flow line of the outfall pipe up is paid per additional linear foot of height in addition to the Per each item.  $12.2' > 10'$ , therefore combined with the channel and shelf being constructed this bid item is complete for DR05-22. In estimate 57 0.90 each was paid.  $1.00 - 0.90 = 0.10$

Pay 0.10 each

### B.I. # 585 - CO 118 - MANHOLE ADD HT. 96 IN. DIAM. TYPE 2

8.2' height measured from outfall flowline to top of 96" inside diameter flat slab top which was paid in estimate 57. 8.2' from estimate 57 + 4.0' riser in estimate 58 = 12.2' tall from outflow pipe flowline. Per standard specification 7-05.4 manholes in excess of 10' in height measured from the flow line of the outfall pipe up is paid per additional linear foot of height in addition to the Per each item.  $12.2' - 10.0' = 2.2'$ . Per standard specification 7-05.4 measurement will be to the nearest foot.

Pay 2 L.F.

### Materials:

Item 584 & 585 manhole material have not yet been approved. An "authority to install material prior to submitting the required certification" form was signed by KLB foreman. QPL 057 approved the manhole from H2 precast, but bid items 584 & 585 were not included on the QPL item list. Quantities:

B.I. 584: 0.10 each

B.I. 585: 2.2 L.F.

<b>Shipment Tag/Stamp #</b>				<b>Make/Model/Product #</b>							
<b>Item and Doc Num</b>	<b>Item Num</b>	<b>Material Brand Name, Model or Type</b>	<b>Manufacturer</b>	<b>RAMS/QPL Ref. No.</b>	<b>Method of Accept. / Accept. Code</b>	<b>Used Y/N</b>	<b>FNR # (Office Use)</b>	<b>Acceptance Date Installed</b>	<b>Quan.</b>		
<u>584.04</u> <u>RAM-</u> <u>0260.1</u>	584.04	Concrete Class 3000 w/ air	Ellensburg Cement Products	RAM-0260.1	1, 8	Y	FNR-2235	7/6/2016	3.5 C.Y.		
		Concrete Mix 300									
<u>584.01</u> <u>QPL-0057</u>	584.01	Manhole	H2 Pre-Cast Inc.	QPL-0057	5120	Y	FNR-2236	7/6/2016	10 EA		
<u>585.01</u> <u>QPL-0057</u>	585.01	Manhole	H2 Pre-Cast Inc.	QPL-0057	5120	Y	FNR-2237	7/6/2016	2.2 LF		
<b>Item Num</b>	<b>Item Description</b>	<b>Grp</b>	<b>Date Work Completed</b>	<b>Unit</b>	<b>Quantity</b>	<b>Ledger Entry No.</b>	<b>Posted By Init.</b>	<b>Posted By Date</b>	<b>Checked By Init.</b>	<b>Checked By Date</b>	<b>Est. No.</b>
<u>0075</u>	TESTING STORM SEWER PIPE	1	8/2/2016	L.F.	125	5219	EK	8/24/16	DMM	8/24/16	58
<u>0584</u>	CO 118-MANHOLE 96 IN. DIAM. TYPE 2	1	8/4/2016	EA	0.10	5220	EK	8/24/16	DMM	8/24/16	58
<u>0585</u>	CO 118-MANHOLE ADD HT. 96 IN DIAM TYPE 2	1	8/4/2016	L.F.	2	5221	EK	8/24/16	DMM	8/24/16	58

## Attachments

📎 File Attachment

DOT Form IP422-637 EF  
Revised 04/2011

<b>Structure Excavation</b>					<b>Pipe Structure Width</b>			
<b>Station</b>	<b>Flow Line Grade</b>	<b>Original Ground</b>	<b>Sub-Grade</b>	<b>Centerline Cut</b>		<b>Offset Hub</b>	<b>Offset Cut F.L</b>	<b>Remarks</b>
				<b>Flow Line</b>	<b>Bottom Ditch</b>			

Remarks and Calculations