



**Washington State
Department of Transportation**

Field Note Record

Contract No. 008127	Station 8338 - 8346	Mile/Line: LW Stationing	C/S
Staked by O' Bunco Engineering	Date 	Work Started Date 6/30/2017	Work Completed Date
Calculated by Colton Peyser	Date 8/21/2019	Checked by E. Knudson	Inspector Colton Peyser
		Date 9/13/2019	Date 8/21/19

**Testing Storm Sewer Pipe
Bid Item # 75**

In 2017, there were 4 pipe runs that were paid for twice. This was on Estimate 70 and 74. The Pipe runs are as follows:

DR01-1: Trunk 1 = 128 LF
DR01-2: Trunk 1 = 203 LF
DR01-3: Trunk 1 = 55 LF
DR01-7: Trunk 4 = 18 LF

Total length of pipe paid for twice: 128+203+55+18 = 404 LF

OK TO SUBTRACT 404 LF

See Attached Previous FNR for back up.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0075	TESTING STORM SEWER PIPE	1	9/5/2019	L.F.	-404	7403	EK	09/17/19			94

Attachments



Bid Item 75.pdf
Adobe Acrobat Document
313 KB