



**Washington State  
Department of Transportation**

## Field Note Record

<b>Contract No.</b> 008127	<b>Station</b> LW MP 57.5	<b>Mile/Line:</b> I-90 WB MP 57.5	<b>C/S</b> 
<b>Staked by</b> NA	<b>Date</b> 	<b>Work Started Date</b> 6/3/2019	<b>Work Completed Date</b> 
<b>Calculated by</b> Colton Peyser	<b>Date</b> 10/4/2019	<b>Checked by</b> E. Knudson	<b>Inspector</b> Colton Peyser
		<b>Date</b> 10/10/2019	<b>Date</b> 10/5/19

**ITS - VMS 1  
Bid Item #275**

Previous Estimate for Install VMS Sign Under Lump Sum item "ITS - VMS 1" was at 0%. Bringing this estimate 95 up to 100%. Contractor Completely installed VMS Sign.

Amount = \$77,000.00 x 100% = \$77,000.00

OK TO PAY \$77,000.00

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
275.01	Other Federal Standard 595B Color 24 No. 30045	Daktroniks	Federal Standard 595B Color 24 No. 30045	RAM-0389	8	/ Shop Drawings & Catalog Cuts

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0275	ITS - VMS 1	1	10/5/2019	L.S.	\$77,000...	7457	EK	10/10/19			95

### Attachments



1C Lump Sum  
Breakdowns thru Est  
94.xlsx  
Microsoft Excel  
Worksheet  
481 KB

