

CONTRACT 008127	DAYS PLANNED/REVISED 1035.0	DISTRICT 5
WORK DONE 11-05-2019	DAYS WORKED 1137.5	ESTIMATE 96 PROGRESS
TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C - REPLACE SNOWSHED AND ADD LANES		
DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN- AGE, CONSTRUCT BRIDGES/RETAINING WALLS,		
PROJECT ENGINEER: JERRY WOOD		

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
001	\$17,700,000.0000	\$17,700,000.00	\$17,700,000.00	\$17,700,000.00	\$17,700,000.00
	MOBILIZATION		L.S. MAJOR	100.00% POSTED	
002	\$5,000.0000	47.80	44.70	32.72	32.72
	CLEARING AND GRUBBING	\$239,000.00	\$223,500.00	\$163,600.00	\$163,600.00
			ACRE MAJOR	31.55% UNDER	
003	\$230,000.0000	.60	1.33	1.38	1.38
	CLEARING	\$138,000.00	\$305,900.00	\$317,400.00	\$317,400.00
			ACRE MAJOR	130.00% OVER	
004	\$25,000.0000	1.00	1.00	1.00	1.00
	REMOVING DRAINAGE STRUCTURE - RESORT CREEK	\$25,000.00	\$25,000.00	\$25,000.00	\$25,000.00
			EACH	100.00% POSTED	
005	\$30,000.0000	1.00	1.00	1.00	1.00
	REMOVING DRAINAGE STRUCTURE - TOWNSEND CREEK	\$30,000.00	\$30,000.00	\$30,000.00	\$30,000.00
			EACH	100.00% POSTED	
006	\$350,000.0000	\$350,000.00	\$350,000.00	\$350,000.00	\$350,000.00
	REMOVAL OF STRUCTURE AND OBSTRUCTION		L.S. MAJOR	100.00% POSTED	
007	\$0.0000	\$1,303,700.00	\$0.00	.00	\$0.00
	REMOVING SHAFT OBSTRUCTIONS		EST. MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
008	\$21,000.0000	\$21,000.00	\$21,000.00	\$26,582.23	\$26,582.23
	REMOVING SIGN STRUCTURE	SHAFT OBSTRUCTIONS	EST.	26.58% OVER	
009	\$0.0000	.01 \$0.00	.01 \$0.00	.00 .00	.00 \$0.00
			EACH	100.00% UNDER	
010	\$35,000.0000	\$35,000.00	\$35,000.00	\$35,000.00	\$35,000.00
	REMOVING PORTION OF CONC. BOX CULV.		L.S.	100.00% POSTED	
011	\$350,000.0000	\$350,000.00	\$350,000.00	\$350,000.00	\$350,000.00
	REMOVING EXISTING BRIDGE		L.S. MAJOR	100.00% POSTED	
012	\$6.0000	7,130.00 \$42,780.00	.00 \$0.00	.00 .00	.00 \$0.00
	REMOVING CEMENT CONC. PAVEMENT		S.Y. MAJOR	100.00% UNDER	
013	\$5.0000	67,000.00 \$335,000.00	.00 \$0.00	.00 .00	.00 \$0.00
	REMOVING CONC. BARRIER		L.F. MAJOR	100.00% UNDER	
014	\$6.0000	530.00 \$3,180.00	2,258.00 \$13,548.00	1,171.00 \$7,026.00	1,171.00 \$7,026.00
	REMOVING GUARDRAIL		L.F.	120.94% OVER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
015	\$250.0000	3.00	1.00	1.00	1.00
REMOVING GUARDRAIL ANCHOR		\$750.00	\$250.00	\$250.00	\$250.00
			EACH	66.67% UNDER	
016	\$0.5000	226,300.00	226,300.00	509,680.00	509,680.00
REMOVING TEMPORARY PAVEMENT MARKING		\$113,150.00	\$113,150.00	\$254,840.00	\$254,840.00
			L.F. MAJOR	125.22% OVER	
017	\$1.0000	16,450.00	16,450.00	9,982.00	9,982.00
REMOVING PAINT LINE		\$16,450.00	\$16,450.00	\$9,982.00	\$9,982.00
			L.F.	39.32% UNDER	
018	\$0.0000	.01	.01	.00	.00
		\$0.00	\$0.00	.00	\$0.00
			EACH	100.00% UNDER	
019	\$250.0000	428.00	396.00	423.00	423.00
SELECT TREE REMOVAL		\$107,000.00	\$99,000.00	\$105,750.00	\$105,750.00
			EACH MAJOR	1.17% UNDER	
020	\$600.0000	155.00	155.00	116.00	116.00
UPSLOPE TREE REMOVAL		\$93,000.00	\$93,000.00	\$69,600.00	\$69,600.00
			EACH MAJOR	25.16% UNDER	
021	\$8.0000	109,930.00	89,030.00	85,641.00	85,641.00
ROADWAY EXCAVATION INCL. HAUL - AREA A		\$879,440.00	\$712,240.00	\$685,128.00	\$685,128.00
			C.Y. MAJOR	22.10% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
022	\$15.0000	288,800.00	235,820.00	287,807.50	287,807.50
ROADWAY EXCAVATION INCL. HAUL - AREA B		\$4,332,000.00	\$3,537,300.00	\$4,317,112.50	\$4,317,112.50
			C.Y. MAJOR	0.34% UNDER	
023	\$8.0000	109,600.00	1,601.00	1,601.00	1,601.00
ROADWAY EXCAVATION INCL. HAUL - AREA C		\$876,800.00	\$12,808.00	\$12,808.00	\$12,808.00
			C.Y. MAJOR	98.54% UNDER	
024	\$8.0000	57,050.00	54,620.00	51,930.00	51,930.00
ROADWAY EXCAVATION INCL. HAUL - AREA D		\$456,400.00	\$436,960.00	\$415,440.00	\$415,440.00
			C.Y. MAJOR	8.98% UNDER	
025	\$16.0000	23,960.00	.00	.00	.00
ROADWAY EXCAVATION INCL. HAUL - AREA E		\$383,360.00	\$0.00	.00	\$0.00
			C.Y. MAJOR	100.00% UNDER	
026	\$6.0000	164,590.00	54,667.00	54,667.00	54,667.00
ROADWAY EXCAVATION INCL. HAUL - AREA F		\$987,540.00	\$328,002.00	\$328,002.00	\$328,002.00
			C.Y. MAJOR	66.79% UNDER	
027	\$6.0000	67,848.00	67,848.00	10,142.00	10,142.00
PAVEMENT REPAIR EXCAVATION INCL. HAUL		\$407,088.00	\$407,088.00	\$60,852.00	\$60,852.00
			S.Y. MAJOR	85.05% UNDER	
028	\$12.0000	20,000.00	20,000.00	1,366.30	1,366.30
UNSUITABLE FOUNDATION EXCAVATION INCL. HAUL		\$240,000.00	\$240,000.00	\$16,395.60	\$16,395.60
			C.Y. MAJOR	93.17% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
029	\$5.5000	91,840.00	63,722.00	64,526.00	64,526.00
		\$505,120.00	\$350,471.00	\$354,893.00	\$354,893.00
CONTROLLED BLASTING OF ROCK FACE			L.F. MAJOR	29.74% UNDER	
030	\$91,000.0000	\$91,000.00	\$91,000.00	\$307,573.31	\$307,573.31
FORCE ACCOUNT - TRIM BLASTING			EST. MAJOR	237.99% OVER	
031	\$15.0000	5,253.00	.00	.00	.00
		\$78,795.00	\$0.00	.00	\$0.00
EXPLORATORY DRILLING			L.F. MAJOR	100.00% UNDER	
032	\$475.0000	550.00	700.00	884.51	884.51
		\$261,250.00	\$332,500.00	\$420,142.25	\$420,142.25
ROCK SLOPE SCALING			CRHR MAJOR	60.82% OVER	
033	\$2.0000	546,140.00	593,877.00	535,103.00	535,103.00
		\$1,092,280.00	\$1,187,754.00	\$1,070,206.00	\$1,070,206.00
EMBANKMENT COMPACTION			C.Y. MAJOR	2.02% UNDER	
034	\$8.0000	31,410.00	26,644.00	26,850.00	26,850.00
		\$251,280.00	\$213,152.00	\$214,800.00	\$214,800.00
SELECT ROCK EMBANKMENT			C.Y. MAJOR	14.52% UNDER	
035	\$73,550.0000	\$73,550.00	\$73,550.00	\$2,859.14	\$2,859.14
AERATION			EST. MAJOR	96.11% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
036	\$1,150.0000	1.00	1.00	1.00	1.00
CONCRETE INLET		\$1,150.00	\$1,150.00	\$1,150.00	\$1,150.00
			EACH	100.00% POSTED	
037	\$2,150.0000	24.00	21.00	21.00	21.00
GRATE INLET TYPE 2		\$51,600.00	\$45,150.00	\$45,150.00	\$45,150.00
			EACH MAJOR	12.50% UNDER	
038	\$1,000.0000	37.00	37.00	33.00	33.00
FRAME AND VANED GRATES FOR GRATE INLET TYPE 2		\$37,000.00	\$37,000.00	\$33,000.00	\$33,000.00
			EACH MAJOR	10.81% UNDER	
039	\$4,500.0000	2.00	4.00	4.00	4.00
DROP INLET TYPE 1		\$9,000.00	\$18,000.00	\$18,000.00	\$18,000.00
			EACH	100.00% OVER	
040	\$6,500.0000	3.00	3.00	3.00	3.00
DROP INLET TYPE 2		\$19,500.00	\$19,500.00	\$19,500.00	\$19,500.00
			EACH	100.00% POSTED	
041	\$21.0000	1,437.00	739.64	326.10	326.10
FILTER BLANKET TYPE A		\$30,177.00	\$15,532.44	\$6,848.10	\$6,848.10
			TON	77.31% UNDER	
042	\$24.0000	463.00	.00	.00	.00
FILTER BLANKET TYPE B		\$11,112.00	\$0.00	\$0.00	\$0.00
			TON	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
043	\$15.0000	3,236.00	3,236.00	3,177.60	3,177.60
STREAMBED SEDIMENT		\$48,540.00	\$48,540.00	\$47,664.00	\$47,664.00
			TON MAJOR	1.81% UNDER	
044	\$18.0000	6,986.00	6,986.00	7,050.30	7,050.30
STREAMBED COBBLES		\$125,748.00	\$125,748.00	\$126,905.40	\$126,905.40
			TON MAJOR	0.92% OVER	
045	\$0.0000	.01	.01	.00	.00
		\$0.00	\$0.00	.00	\$0.00
			EACH	100.00% UNDER	
046	\$20.0000	3,816.00	4,481.00	4,730.20	4,730.20
QUARRY SPALLS		\$76,320.00	\$89,620.00	\$94,604.00	\$94,604.00
			TON MAJOR	23.96% OVER	
047	\$25.0000	588.00	900.36	355.69	355.69
ROCK FOR EROSION AND SCOUR PROTECTION, CLASS A		\$14,700.00	\$22,509.00	\$8,892.25	\$8,892.25
			TON	39.51% UNDER	
048	\$30.0000	100.00	29.00	29.10	29.10
ROCK FOR EROSION AND SCOUR PROTECTION, CLASS B		\$3,000.00	\$870.00	\$873.00	\$873.00
			TON	70.90% UNDER	
049	\$15.0000	9,837.00	7,338.00	7,173.60	7,173.60
ROCK FOR EROSION AND SCOUR PROTECTION, CLASS C		\$147,555.00	\$110,070.00	\$107,604.00	\$107,604.00
			TON MAJOR	27.08% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
050	\$500.0000	11.00	11.00	.00	.00
		\$5,500.00	\$5,500.00	.00	\$0.00
SAFETY BARS FOR CULVERT PIPE TYPE 1			L.F.	100.00% UNDER	
051	\$1,100.0000	2.00	2.00	1.00	1.00
		\$2,200.00	\$2,200.00	\$1,100.00	\$1,100.00
FLARED END SECTION 24 IN. DIAM.			EACH	50.00% UNDER	
052	\$1,600.0000	4.00	.00	.00	.00
		\$6,400.00	\$0.00	.00	\$0.00
FLARED END SECTION 30 IN. DIAM.			EACH	100.00% UNDER	
053	\$9.5000	9,464.00	12,568.00	12,110.60	12,110.60
		\$89,908.00	\$119,396.00	\$115,050.70	\$115,050.70
UNDERDRAIN PIPE 6 IN. DIAM.			L.F. MAJOR	27.96% OVER	
054	\$14.0000	10,355.00	7,153.00	7,164.80	7,164.80
		\$144,970.00	\$100,142.00	\$100,307.20	\$100,307.20
UNDERDRAIN PIPE 8 IN. DIAM.			L.F. MAJOR	30.81% UNDER	
055	\$16.0000	1,459.00	618.00	838.00	838.00
		\$23,344.00	\$9,888.00	\$13,408.00	\$13,408.00
UNDERDRAIN PIPE 10 IN. DIAM.			L.F.	42.56% UNDER	
056	\$10.0000	1,736.00	1,173.00	697.70	697.70
		\$17,360.00	\$11,730.00	\$6,977.00	\$6,977.00
DRAIN PIPE 6 IN. DIAM.			L.F.	59.81% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
057	\$14.0000	891.00	813.00	772.30	772.30
DRAIN PIPE 8 IN. DIAM.		\$12,474.00	\$11,382.00	\$10,812.20	\$10,812.20
			L.F.	13.32% UNDER	
058	\$19.0000	157.00	135.00	135.00	135.00
DRAIN PIPE 10 IN. DIAM.		\$2,983.00	\$2,565.00	\$2,565.00	\$2,565.00
			L.F.	14.01% UNDER	
059	\$45.0000	509.00	.00	.00	.00
SCHEDULE A CULV. PIPE 12 IN. DIAM.		\$22,905.00	\$0.00	.00	\$0.00
			L.F.	100.00% UNDER	
060	\$50.0000	1,585.00	768.00	801.60	801.60
SCHEDULE A CULV. PIPE 18 IN. DIAM.		\$79,250.00	\$38,400.00	\$40,080.00	\$40,080.00
			L.F. MAJOR	49.43% UNDER	
061	\$67.0000	894.00	771.00	724.90	724.90
SCHEDULE A CULV. PIPE 24 IN. DIAM.		\$59,898.00	\$51,657.00	\$48,568.30	\$48,568.30
			L.F. MAJOR	18.92% UNDER	
062	\$86.0000	687.00	62.00	62.00	62.00
SCHEDULE A CULV. PIPE 30 IN. DIAM.		\$59,082.00	\$5,332.00	\$5,332.00	\$5,332.00
			L.F. MAJOR	90.98% UNDER	
063	\$96.0000	145.00	145.00	42.00	42.00
HDPE PIPE 22 IN. OUTSIDE DIAMETER (O.D.)		\$13,920.00	\$13,920.00	\$4,032.00	\$4,032.00
			L.F.	71.04% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
064	\$715.0000	228.00	228.00	228.00	228.00
		\$163,020.00	\$163,020.00	\$163,020.00	\$163,020.00
HDPE PIPE 63 IN OUTSIDE DIAMETER (O.D.)			L.F. MAJOR	100.00% POSTED	
065	\$96.0000	205.00	205.00	.00	.00
		\$19,680.00	\$19,680.00	.00	\$0.00
HDPE LINER PIPE 22 IN. O.D.			L.F.	100.00% UNDER	
066	\$840.0000	205.00	205.00	205.00	205.00
		\$172,200.00	\$172,200.00	\$172,200.00	\$172,200.00
HDPE LINER PIPE 63 IN. O.D.			L.F. MAJOR	100.00% POSTED	
067	\$55.0000	812.00	.00	.00	.00
		\$44,660.00	\$0.00	\$0.00	\$0.00
CL. III REINF. CONC. CULV. PIPE 18 IN. DIAM.			L.F. MAJOR	100.00% UNDER	
068	\$85.0000	232.00	.00	.00	.00
		\$19,720.00	\$0.00	.00	\$0.00
CL. III REINF. CONC. CULV. PIPE 24 IN. DIAM.			L.F.	100.00% UNDER	
069	\$3,000.0000	1.00	.00	.00	.00
		\$3,000.00	\$0.00	.00	\$0.00
MODIFIED CATCH BASIN TYPE 2 48 IN. DIAM			EACH	100.00% UNDER	
070	\$3,750.0000	27.00	11.00	13.00	13.00
		\$101,250.00	\$41,250.00	\$48,750.00	\$48,750.00
MODIFIED CATCH BASIN TYPE 2 60 IN. DIAM.			EACH MAJOR	51.85% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
071	\$5,200.0000	11.00	1.00	1.00	1.00
		\$57,200.00	\$5,200.00	\$5,200.00	\$5,200.00
MODIFIED CATCH BASIN TYPE 2		72 IN. DIAM.	EACH MAJOR	90.91% UNDER	
072	\$6,000.0000	3.00	5.00	5.00	5.00
		\$18,000.00	\$30,000.00	\$30,000.00	\$30,000.00
MODIFIED CATCH BASIN TYPE 2		84 IN. DIAM.	EACH	66.67% OVER	
073	\$7,200.0000	1.00	2.00	2.00	2.00
		\$7,200.00	\$14,400.00	\$14,400.00	\$14,400.00
MODIFIED CATCH BASIN TYPE 2		96 IN. DIAM.	EACH	100.00% OVER	
074	\$340.0000	10.00	.00	.00	.00
		\$3,400.00	\$0.00	.00	\$0.00
CIRCULAR FRAME AND COVER TYPE 2			EACH	100.00% UNDER	
075	\$2.0000	4,570.00	2,584.00	2,215.00	2,215.00
		\$9,140.00	\$5,168.00	\$4,430.00	\$4,430.00
TESTING STORM SEWER PIPE			L.F.	51.53% UNDER	
076	\$62.0000	400.00	.00	.00	.00
		\$24,800.00	\$0.00	.00	\$0.00
PLAIN CONC. STORM SEWER PIPE 18 IN. DIAM.			L.F.	100.00% UNDER	
077	\$87.0000	1,034.00	.00	.00	.00
		\$89,958.00	\$0.00	.00	\$0.00
CL. III REINF. CONC. STORM SEWER PIPE 30 IN. DIAM.			L.F. MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
078	\$84.0000	36.00	.00	.00	.00
		\$3,024.00	\$0.00	.00	\$0.00
CL. V REINF. CONC. STORM SEWER PIPE 18 IN. DIAM.			L.F.	100.00% UNDER	
079	\$54.0000	1,807.00	2,806.00	2,803.20	2,803.20
		\$97,578.00	\$151,524.00	\$151,372.80	\$151,372.80
SCHEDULE A STORM SEWER PIPE 18 IN. DIAM.			L.F. MAJOR	55.13% OVER	
080	\$70.0000	250.00	297.00	436.70	436.70
		\$17,500.00	\$20,790.00	\$30,569.00	\$30,569.00
SCHEDULE A STORM SEWER PIPE 24 IN. DIAM.			L.F.	74.68% OVER	
081	\$97.0000	1,277.00	374.00	382.80	382.80
		\$123,869.00	\$36,278.00	\$37,131.60	\$37,131.60
SCHEDULE A STORM SEWER PIPE 30 IN. DIAM.			L.F. MAJOR	70.02% UNDER	
082	\$3,000.0000	6.00	.00	.00	.00
		\$18,000.00	\$0.00	.00	\$0.00
HEADWALL FOR PIPE 30 IN. DIAM.			EACH	100.00% UNDER	
083	\$18,000.0000	1.00	.00	.00	.00
		\$18,000.00	\$0.00	.00	\$0.00
HEADWALL FOR PIPE 60 IN. DIAM.			EACH	100.00% UNDER	
084	\$75.0000	53.00	.00	.00	.00
		\$3,975.00	\$0.00	.00	\$0.00
DUCTILE IRON SEWER PIPE 12 IN. DIAM.			L.F.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
085	\$14.0000	38,010.00	24,693.00	26,227.60	26,227.60
		\$532,140.00	\$345,702.00	\$367,186.40	\$367,186.40
STRUCTURE EXCAVATION CLASS A INCL. HAUL			C.Y. MAJOR	31.00% UNDER	
086	\$840.0000	6,098.00	474.06	474.06	474.06
		\$5,122,320.00	\$398,210.40	\$398,210.40	\$398,210.40
SOIL EXCAVATION FOR SHAFT INCLUDING HAUL			C.Y. MAJOR	92.23% UNDER	
087	\$1,050.0000	2,773.00	59.26	59.26	59.26
		\$2,911,650.00	\$62,223.00	\$62,223.00	\$62,223.00
ROCK EXCAVATION FOR SHAFT INCLUDING HAUL			C.Y. MAJOR	97.86% UNDER	
088	\$300,000.0000	\$300,000.00	\$300,000.00	\$300,000.00	\$300,000.00
SHORING OR EXTRA EXCAVATION CL. A			L.S. MAJOR	100.00% POSTED	
089	\$35.0000	6,699.00	535.00	587.50	587.50
		\$234,465.00	\$18,725.00	\$20,562.50	\$20,562.50
GRAVEL BACKFILL FOR WALL			C.Y. MAJOR	91.23% UNDER	
090	\$1.0000	80.00	80.00	80.00	80.00
		\$80.00	\$80.00	\$80.00	\$80.00
FURNISHING & PLACING TEMP. CASING FOR 2'-0" DIA. SHAFT			L.F.	100.00% POSTED	
091	\$1.0000	267.00	.00	.00	.00
		\$267.00	\$0.00	.00	\$0.00
FURNISHING & PLACING TEMP. CASING FOR 5'-0" DIA. SHAFT			L.F.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
092	\$1.0000	904.00	300.00	132.00	132.00
		\$904.00	\$300.00	\$132.00	\$132.00
FURNISHING & PLACING TEMP. CASING FOR 6'-0" DIA. SHAFT L.F.				85.40% UNDER	
093	\$1.0000	1,775.00	.00	.00	.00
		\$1,775.00	\$0.00	.00	\$0.00
FURNISHING & PLACING TEMP. CASING FOR 8'-0" DIA. SHAFT L.F.				100.00% UNDER	
094	\$1,500.0000	78.00	.00	.00	.00
		\$117,000.00	\$0.00	.00	\$0.00
FURNISHING PERMANENT CASING FOR 10'-0" DIAM. SHAFT L.F. MAJOR				100.00% UNDER	
095	\$3,500.0000	8.00	.00	.00	.00
		\$28,000.00	\$0.00	.00	\$0.00
PLACING PERMANENT CASING FOR 10'-0" DIAM. SHAFT EACH				100.00% UNDER	
096	\$115.0000	279.00	136.00	100.63	100.63
		\$32,085.00	\$15,640.00	\$11,572.45	\$11,572.45
CASING SHORING L.F.				63.93% UNDER	
097	\$1.1000	832,400.00	.00	.00	.00
		\$915,640.00	\$0.00	.00	\$0.00
EPOXY-COATED ST. REINF. BAR FOR BRIDGE LB. MAJOR				100.00% UNDER	
098	\$0.8000	3,439,741.00	52,628.00	52,628.00	52,628.00
		\$2,751,792.80	\$42,102.40	\$42,102.40	\$42,102.40
ST. REINF. BAR FOR BRIDGE LB. MAJOR				98.47% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
099	\$1.0000	167,301.00	.00	.00	.00
		\$167,301.00	\$0.00	.00	\$0.00
ST. REINF. BAR FOR RETAINING WALL			LB. MAJOR	100.00% UNDER	
100	\$0.8500	69,405.00	.00	.00	.00
		\$58,994.25	\$0.00	.00	\$0.00
ST. REINF. BAR FOR PORTAL HEADWALL			LB. MAJOR	100.00% UNDER	
101	\$0.7500	12,102.00	.00	.00	.00
		\$9,076.50	\$0.00	.00	\$0.00
ST. REINF. BAR FOR FOUNDATION			LB.	100.00% UNDER	
102	\$0.9500	64,232.00	.00	.00	.00
		\$61,020.40	\$0.00	\$0.00	\$0.00
ST. REINF. BAR FOR SHAFT CAP			LB. MAJOR	100.00% UNDER	
103	\$0.9000	2,817,261.00	103,087.00	103,087.00	103,087.00
		\$2,535,534.90	\$92,778.30	\$92,778.30	\$92,778.30
ST. REINF. BAR FOR SHAFT			LB. MAJOR	96.34% UNDER	
104	\$5.7500	44,747.00	6,116.00	6,392.00	6,392.00
		\$257,295.25	\$35,167.00	\$36,754.00	\$36,754.00
CSL ACCESS TUBE			L.F. MAJOR	85.72% UNDER	
105	\$340.0000	1,921.00	.00	.00	.00
		\$653,140.00	\$0.00	.00	\$0.00
CONC. CLASS 4000 FOR RETAINING WALL			C.Y. MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
106	\$925.0000	499.00	.00	.00	.00
		\$461,575.00	\$0.00	.00	\$0.00
CONC. CLASS 4000 FOR PORTAL HEADWALL			C.Y. MAJOR	100.00% UNDER	
107	\$485.0000	101.00	.00	.00	.00
		\$48,985.00	\$0.00	.00	\$0.00
CONC. CLASS 4000 FOR FOUNDATION			C.Y. MAJOR	100.00% UNDER	
108	\$215.0000	506.00	.00	.00	.00
		\$108,790.00	\$0.00	\$0.00	\$0.00
CONC. CLASS 4000 FOR SHAFT CAP			C.Y. MAJOR	100.00% UNDER	
109	\$425.0000	16,285.00	806.00	621.00	621.00
		\$6,921,125.00	\$342,550.00	\$263,925.00	\$263,925.00
CONC. CLASS 4000 FOR BRIDGE			C.Y. MAJOR	96.19% UNDER	
110	\$185.0000	8,537.00	1,047.00	1,048.55	1,048.55
		\$1,579,345.00	\$193,695.00	\$193,981.75	\$193,981.75
CONC. CLASS 4000P FOR SHAFT			C.Y. MAJOR	87.72% UNDER	
111	\$350.0000	2,000.00	2,000.00	2,000.00	2,000.00
		\$700,000.00	\$700,000.00	\$700,000.00	\$700,000.00
PRESTRESSED CONC. GIRDER - WF66G			L.F. MAJOR	100.00% POSTED	
112	\$280.0000	7,833.00	.00	.00	.00
		\$2,193,240.00	\$0.00	.00	\$0.00
PRESTRESSED CONC. GIRDER - WF74G			L.F. MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
113	\$425.0000	758.00	.00	.00	.00
		\$322,150.00	\$0.00	.00	\$0.00
PRESTRESSED CONC. GIRDER - WF83G			L.F. MAJOR	100.00% UNDER	
114	\$410.0000	16,679.00	.00	.00	.00
		\$6,838,390.00	\$0.00	.00	\$0.00
PRESTRESSED CONC. GIRDER - WF83G MODIFIED			L.F. MAJOR	100.00% UNDER	
115	\$260.0000	192.00	96.00	96.00	96.00
		\$49,920.00	\$24,960.00	\$24,960.00	\$24,960.00
PRESTRESSED CONC. GIRDER - 12 IN. PCPS			L.F. MAJOR	50.00% UNDER	
116	\$6.0000-	\$6.00-	\$6.00-	\$468.00-	\$468.00-
DEFICIENT STRENGTH CONC. PRICE ADJUSTMENT			CALC	7700.00% OVER	
117	\$8.0000	25,120.00	23,562.00	23,660.00	23,660.00
		\$200,960.00	\$188,496.00	\$189,280.00	\$189,280.00
SURFACE AGING TREATMENT			S.Y. MAJOR	5.81% UNDER	
118	\$20,000.0000	\$20,000.00	\$20,000.00	\$20,000.00	\$20,000.00
SAMPLE PANEL FOR SURFACE AGING TREATMENT PROCESS			L.S.	100.00% POSTED	
119	\$0.6000	201,435.00	257,577.00	280,201.00	280,201.00
		\$120,861.00	\$154,546.20	\$168,120.60	\$168,120.60
GEOMEMBRANE			S.F. MAJOR	39.10% OVER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
120	\$0.0000	\$255,000.00	\$0.00	.00	\$0.00
STRUCTURAL CARBON STEEL			L.S. MAJOR	100.00% UNDER	
121	\$1,100.0000	4.00 \$4,400.00	.00 \$0.00	.00 .00	.00 \$0.00
FABRIC PAD BEARING - SUPERSTR.			EACH	100.00% UNDER	
122	\$1,200.0000	12.00 \$14,400.00	.00 \$0.00	.00 .00	.00 \$0.00
LONGITUDINAL SEISMIC RESTRAINER			EACH	100.00% UNDER	
123	\$0.0000	\$4,700,000.00	\$0.00	.00	\$0.00
SUPERSTRUCTURE - LAKE KEECHELUS SNOWSHED REPL.			L.S. MAJOR	100.00% UNDER	
124	\$3,400,000.0000	\$3,400,000.00	\$3,400,000.00	\$3,400,000.00	\$3,400,000.00
SUPERSTRUCTURE - SLIDE CURVE BRIDGE			L.S. MAJOR	100.00% POSTED	
125	\$500,000.0000	\$500,000.00	\$500,000.00	\$500,000.00	\$500,000.00
SUPERSTRUCTURE - RESORT CREEK BRIDGE WB			L.S. MAJOR	100.00% POSTED	
126	\$500,000.0000	\$500,000.00	\$500,000.00	\$500,000.00	\$500,000.00
SUPERSTRUCTURE - RESORT CREEK BRIDGE EB			L.S. MAJOR	100.00% POSTED	
127	\$0.0000	\$100,000.00	\$0.00	.00	\$0.00
SUPERSTRUCTURE - UNNAMED CREEK AT MP 59.7 BRIDGE WB			L.S. MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
128 \$100,000.0000 \$100,000.00 \$100,000.00 \$100,000.00 \$100,000.00					
SUPERSTRUCTURE - UNNAMED CREEK AT MP 59.7 BRIDGE EB L.S. MAJOR 100.00% POSTED					
129 \$0.0000 \$555,000.00 \$0.00 .00 \$0.00					
PIER 1 WEST PORTAL TOWER L.S. MAJOR 100.00% UNDER					
130 \$0.0000 \$420,000.00 \$0.00 .00 \$0.00					
PIER 1 EAST PORTAL TOWER L.S. MAJOR 100.00% UNDER					
131 \$0.0000 \$645,000.00 \$0.00 .00 \$0.00					
PIER 2 WEST PORTAL TOWER L.S. MAJOR 100.00% UNDER					
132 \$0.0000 \$465,000.00 \$0.00 .00 \$0.00					
PIER 2 EAST PORTAL TOWER L.S. MAJOR 100.00% UNDER					
133 \$0.0000 \$335,000.00 \$0.00 .00 \$0.00					
WEST PORTAL TRUSS L.S. MAJOR 100.00% UNDER					
134 \$0.0000 \$335,000.00 \$0.00 .00 \$0.00					
EAST PORTAL TRUSS L.S. MAJOR 100.00% UNDER					
135 \$0.0000 \$570,000.00 \$0.00 .00 \$0.00					
PIER 1 WEST MECHANICAL ROOM L.S. MAJOR 100.00% UNDER					

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
136	\$0.0000	\$600,000.00	\$0.00	.00	\$0.00
PIER 1 EAST MECHANICAL ROOM			L.S. MAJOR	100.00% UNDER	
137	\$0.0000	\$91,000.00	\$0.00	.00	\$0.00
PIER 1 WEST COMMUNICATION ROOM			L.S. MAJOR	100.00% UNDER	
138	\$0.0000	\$91,000.00	\$0.00	.00	\$0.00
PIER 1 EAST COMMUNICATION ROOM			L.S. MAJOR	100.00% UNDER	
139	\$0.0000	\$175,000.00	\$0.00	.00	\$0.00
GENERATOR ROOM			L.S. MAJOR	100.00% UNDER	
140	\$0.0000	\$285,000.00	\$0.00	.00	\$0.00
TANK ROOM			L.S. MAJOR	100.00% UNDER	
141	\$0.0000	\$840,000.00	\$0.00	.00	\$0.00
PLENUM			L.S. MAJOR	100.00% UNDER	
142	\$0.0000	\$5,250,000.00	\$0.00	.00	\$0.00
SNOWSHED ELECTRICAL SYSTEMS			L.S. MAJOR	100.00% UNDER	
143	\$0.0000	\$790,000.00	\$0.00	.00	\$0.00
SNOWSHED FIRE ALARM SYSTEMS			L.S. MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
144	\$0.0000	\$1,960,000.00	\$0.00	.00	\$0.00
SNOWSHED MECHANICAL SYSTEMS					
			L.S. MAJOR	100.00% UNDER	
145	\$0.0000	\$675,000.00	\$0.00	.00	\$0.00
SNOWSHED FIRE PROTECTION SYSTEMS					
			L.S. MAJOR	100.00% UNDER	
146	\$0.0000	\$600,000.00	\$0.00	.00	\$0.00
SNOWSHED ITS/COMMUNICATION SYSTEMS					
			L.S. MAJOR	100.00% UNDER	
147	\$0.0000	\$37,000.00	\$0.00	.00	\$0.00
O&M MANUAL, TRAINING, AND AS-BUILT DOCUMENTATION					
			L.S. MAJOR	100.00% UNDER	
148	\$0.0000	\$140,000.00	\$0.00	.00	\$0.00
TRANSFORMER VAULT BUILDING					
			L.S. MAJOR	100.00% UNDER	
149	\$0.0000	\$435,000.00	\$0.00	.00	\$0.00
ADDITIONAL BUILDING ITEMS					
			L.S. MAJOR	100.00% UNDER	
150	\$0.0000	.01	.01	.00	.00
		\$0.00	\$0.00	.00	\$0.00
			EACH	100.00% UNDER	
151	\$150.0000	3,888.00	477.00	478.35	478.35
		\$583,200.00	\$71,550.00	\$71,752.50	\$71,752.50
TRAFFIC BARRIER					
			L.F. MAJOR	87.70% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
152	\$385.0000	86.00	.00	.00	.00
		\$33,110.00	\$0.00	.00	\$0.00
ELASTOMERIC BEARING PAD FOR TRAFFIC BARRIER			EACH	100.00% UNDER	
153	\$26.0000	86.00	.00	.00	.00
		\$2,236.00	\$0.00	.00	\$0.00
ELASTOMERIC BEARING STOP PAD FOR TRAFFIC BARRIER			EACH	100.00% UNDER	
154	\$390.0000	4,995.20	.00	.00	.00
		\$1,948,128.00	\$0.00	.00	\$0.00
SEW F-SHAPE TRAFFIC BARRIER - 42 IN.			L.F. MAJOR	100.00% UNDER	
155	\$415.0000	462.70	.00	.00	.00
		\$192,020.50	\$0.00	.00	\$0.00
GEOSYNTHETIC WALL F-SHAPE TRAFFIC BARRIER - 42 IN.			L.F. MAJOR	100.00% UNDER	
156	\$530.0000	1,071.10	.00	.00	.00
		\$567,683.00	\$0.00	.00	\$0.00
GEOSYNTHETIC WALL F-SHAPE BARRIER - MODIFIED 42 IN.			L.F. MAJOR	100.00% UNDER	
157	\$28.0000	41,038.00	.00	.00	.00
		\$1,149,064.00	\$0.00	.00	\$0.00
CONCRETE FASCIA PANEL - SOIL NAIL WALLS			S.F. MAJOR	100.00% UNDER	
158	\$32.0000	31,239.00	.00	.00	.00
		\$999,648.00	\$0.00	.00	\$0.00
CONCRETE FASCIA PANEL - GEOSYNTHETIC WALLS			S.F. MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
159	\$67.0000	553.00	.00	.00	.00
		\$37,051.00	\$0.00	.00	\$0.00
CONCRETE FASCIA PANEL FOR WALL 10A			S.F. MAJOR	100.00% UNDER	
160	\$1,300.0000	315.00	229.00	182.00	182.00
		\$409,500.00	\$297,700.00	\$236,600.00	\$236,600.00
SOIL NAIL - EPOXY COATED			EACH MAJOR	42.22% UNDER	
161	\$1,600.0000	1,843.00	76.00	76.00	76.00
		\$2,948,800.00	\$121,600.00	\$121,600.00	\$121,600.00
SOIL NAIL - ENCAPSULATED			EACH MAJOR	95.88% UNDER	
162	\$210.0000	121.00	.00	.00	.00
		\$25,410.00	\$0.00	.00	\$0.00
SOIL NAIL - MODIFIED			EACH	100.00% UNDER	
163	\$935.0000	1,910.00	.00	.00	.00
		\$1,785,850.00	\$0.00	.00	\$0.00
SOIL NAIL			EACH MAJOR	100.00% UNDER	
164	\$1,050.0000	1,036.00	403.00	403.00	403.00
		\$1,087,800.00	\$423,150.00	\$423,150.00	\$423,150.00
SOIL NAIL - VERTICAL			EACH MAJOR	61.10% UNDER	
165	\$1,500.0000	152.00	13.00	13.00	13.00
		\$228,000.00	\$19,500.00	\$19,500.00	\$19,500.00
SOIL NAIL VERIFICATION TEST AND SOIL NAIL PROOF TEST			EACH MAJOR	91.45% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
166	\$19.0000	4,066.00	334.40	334.40	334.40
PREFABRICATED DRAINAGE MAT		\$77,254.00	\$6,353.60	\$6,353.60	\$6,353.60
			S.Y. MAJOR	91.78% UNDER	
167	\$5,400.0000	568.00	.00	.00	.00
PERMANENT GROUND ANCHOR		\$3,067,200.00	\$0.00	.00	\$0.00
			EACH MAJOR	100.00% UNDER	
168	\$520.0000	33.00	.00	.00	.00
PERMANENT GROUND ANCHOR PERFORMANCE TEST		\$17,160.00	\$0.00	.00	\$0.00
			EACH	100.00% UNDER	
169	\$90,000.0000	\$90,000.00	\$90,000.00	\$90,000.00	\$90,000.00
PERMANENT GROUND ANCHOR VERIFICATION TEST			L.S. MAJOR	100.00% POSTED	
170	\$27.0000	169,282.00	.00	.00	.00
STRUCTURAL EARTH WALL		\$4,570,614.00	\$0.00	.00	\$0.00
			S.F. MAJOR	100.00% UNDER	
171	\$22.0000	184,371.00	.00	.00	.00
BACKFILL FOR STRUCTURAL EARTH WALL INCL. HAUL		\$4,056,162.00	\$0.00	.00	\$0.00
			C.Y. MAJOR	100.00% UNDER	
172	\$170.0000	1,222.00	502.00	503.56	503.56
BRIDGE APPROACH SLAB		\$207,740.00	\$85,340.00	\$85,605.20	\$85,605.20
			S.Y. MAJOR	58.79% UNDER	

CONTRACT 008127	DAYS PLANNED/REVISED 1035.0	DISTRICT 5
WORK DONE 11-05-2019	DAYS WORKED 1137.5	ESTIMATE 96 PROGRESS
TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C - REPLACE SNOWSHED AND ADD LANES		
DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN- AGE, CONSTRUCT BRIDGES/RETAINING WALLS,		
PROJECT ENGINEER: JERRY WOOD		

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
173	\$7,000.0000	10.00	.00	.00	.00
		\$70,000.00	\$0.00	.00	\$0.00
	MICROPILE		EACH MAJOR	100.00% UNDER	
174	\$15,000.0000	1.00	.00	.00	.00
		\$15,000.00	\$0.00	.00	\$0.00
	MICROPILE VERIFICATION LOAD TESTING		EACH	100.00% UNDER	
175	\$3,000.0000	4.00	.00	.00	.00
		\$12,000.00	\$0.00	.00	\$0.00
	MICROPILE PROOF LOAD TESTING		EACH	100.00% UNDER	
176	\$13.5000	115,590.00	104,486.10	102,241.62	102,241.62
		\$1,560,465.00	\$1,410,562.35	\$1,380,261.87	\$1,380,261.88
	CRUSHED SURFACING BASE COURSE		TON MAJOR	11.55% UNDER	
177	\$15.0000	11,130.00	11,130.00	10,580.20	10,580.20
		\$166,950.00	\$166,950.00	\$158,703.00	\$158,703.00
	CRUSHED SURFACING TOP COURSE		TON MAJOR	4.94% UNDER	
178	\$6,000.0000	.70	.30	.00	.00
		\$4,200.00	\$1,800.00	.00	\$0.00
	SHOULDER FINISHING		MI .	100.00% UNDER	
179	\$62,870.0000	\$62,870.00	\$62,870.00	\$16,426.45	\$16,426.45
	ANTI-STRIPPING ADDITIVE		EST. MAJOR	73.87% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
180	\$160.0000	31,335.30	27,981.40	29,117.27	29,117.27
CEMENT CONC. PAVEMENT		\$5,013,648.00	\$4,477,024.00	\$4,658,763.20	\$4,658,763.20
			C.Y. MAJOR	7.08% UNDER	
181	\$1.0000	\$1.00	\$1.00	\$97,696.66	\$97,696.66
RIDE SMOOTHNESS COMPLIANCE ADJUSTMENT			CALC	9566.00% OVER	
182	\$160,000.0000	\$160,000.00	\$160,000.00	\$71,518.94	\$71,518.94
PORTLAND CEMENT CONC. COMPLIANCE ADJUSTMENT			CALC MAJOR	55.30% UNDER	
183	\$15.0000	188.00	403.00	383.00	383.00
TIE BAR WITH DRILL HOLE		\$2,820.00	\$6,045.00	\$5,745.00	\$5,745.00
			EACH	103.72% OVER	
184	\$21.0000	36,900.00	35,355.00	36,522.00	36,522.00
CORROSION RESISTANT DOWEL BAR		\$774,900.00	\$742,455.00	\$766,962.00	\$766,962.00
			EACH MAJOR	1.03% UNDER	
185	\$30,000.0000	\$30,000.00	\$30,000.00	\$30,000.00	\$30,000.00
MATURITY MEASUREMENT FOR CONCRETE QUALITY CONTROL			L.S.	100.00% POSTED	
186	\$11,380.0000	\$11,380.00	\$11,380.00	.00	\$0.00
CRACK SEALING			EST.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
187	\$5.0000	2,777.00	380.00	3,338.00	3,338.00
PLANING BITUMINOUS PAVEMENT		\$13,885.00	\$1,900.00 S.Y.	\$16,690.00 20.20% OVER	\$16,690.00
188	\$7.0000	27,310.00	27,670.00	29,808.00	29,808.00
PLANING BITUMINOUS PAVEMENT AND UNDERLYING MATERIALS		\$191,170.00	\$193,690.00 S.Y. MAJOR	\$208,656.00 9.15% OVER	\$208,656.00
189	\$2.6000	19,990.00	10,808.00	.00	.00
JOINT ADHESIVE, BITUMINOUS PAVEMENT		\$51,974.00	\$28,100.80 L.F. MAJOR	.00 100.00% UNDER	\$0.00
190	\$92.0000	520.00	240.00	550.50	550.50
HMA FOR PRELEVELING CL. 3/8 IN. PG 64-28		\$47,840.00	\$22,080.00 TON MAJOR	\$50,646.00 5.87% OVER	\$50,646.00
191	\$93.0000	11,590.00	11,590.00	3,618.50	3,618.50
HMA FOR PAVEMENT REPAIR CL. 3/8 IN. PG 64-28		\$1,077,870.00	\$1,077,870.00 TON MAJOR	\$336,520.50 68.78% UNDER	\$336,520.50
192	\$86.0000	26,830.00	9,338.00	6,529.40	6,529.40
HMA CL. 1/2 IN. PG 64-28		\$2,307,380.00	\$803,068.00 TON MAJOR	\$561,528.40 75.66% UNDER	\$561,528.40
193	\$183,110.0000	\$183,110.00	\$183,110.00	\$38,831.17	\$38,831.17
JOB MIX COMPLIANCE PRICE ADJUSTMENT			CALC MAJOR	78.79% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
194	\$48,130.0000	\$48,130.00	\$48,130.00	\$28,821.98	\$28,821.98
	COMPACTION PRICE ADJUSTMENT		CALC MAJOR	40.12% UNDER	
195	\$1,672,360.0000	\$1,672,360.00	\$1,672,360.00	\$26,915.79-	\$26,915.79-
	ASPHALT COST PRICE ADJUSTMENT		CALC MAJOR	101.61% UNDER	
196	\$4.0000	8,850.00	14,254.00	17,893.00	17,893.00
		\$35,400.00	\$57,016.00	\$71,572.00	\$71,572.00
	LONGITUDINAL JOINT SEAL		L.F. MAJOR	102.18% OVER	
197	\$750.0000	840.00	840.00	845.00	845.00
		\$630,000.00	\$630,000.00	\$633,750.00	\$633,750.00
	ENVIRONMENTAL COMPLIANCE LEAD		DAY MAJOR	0.60% OVER	
198	\$6.0000	9,334.00	9,334.00	9,710.00	9,710.00
		\$56,004.00	\$56,004.00	\$58,260.00	\$58,260.00
	TEMPORARY EROSION CONTROL BLANKET		S.Y. MAJOR	4.03% OVER	
199	\$9.0000	10,650.00	10,650.00	360.00	360.00
		\$95,850.00	\$95,850.00	\$3,240.00	\$3,240.00
	CHECK DAM		L.F. MAJOR	96.62% UNDER	
200	\$90.0000	287.00	287.00	14.00	14.00
		\$25,830.00	\$25,830.00	\$1,260.00	\$1,260.00
	INLET PROTECTION		EACH	95.12% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
201	\$20.0000	7,924.00	7,624.00	2,516.50	2,516.50
		\$158,480.00	\$152,480.00	\$50,330.00	\$50,330.00
STABILIZED CONSTRUCTION ENTRANCE			S.Y. MAJOR	68.24% UNDER	
202	\$15,000.0000	12.00	11.00	8.00	8.00
		\$180,000.00	\$165,000.00	\$120,000.00	\$120,000.00
TIRE WASH			EACH MAJOR	33.33% UNDER	
203	\$110.0000	6,700.00	6,700.00	2,146.45	2,146.45
		\$737,000.00	\$737,000.00	\$236,109.50	\$236,109.50
STREET CLEANING			HR MAJOR	67.96% UNDER	
204	\$4.0000	30,914.00	29,216.00	21,295.00	21,295.00
		\$123,656.00	\$116,864.00	\$85,180.00	\$85,180.00
HIGH VISIBILITY SILT FENCE			L.F. MAJOR	31.12% UNDER	
205	\$4.5000	58,777.00	58,569.00	6,843.00	6,843.00
		\$264,496.50	\$263,560.50	\$30,793.50	\$30,793.50
WATTLE			L.F. MAJOR	88.36% UNDER	
206	\$3,185,000.0000	\$3,185,000.00	\$3,185,000.00	\$2,028,572.31	\$2,028,572.31
EROSION/WATER POLLUTION CONTROL			EST. MAJOR	36.31% UNDER	
207	\$60,000.0000	\$60,000.00	\$60,000.00	\$60,000.00	\$60,000.00
ADDITIONAL BMP MATERIALS AND EQUIPMENT			L.S. MAJOR	100.00% POSTED	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
208	\$3,400.0000	83.40	75.37	64.57	64.57
MULCHING WITH HECF TYPE 1 MULCH		\$283,560.00	\$256,258.00	\$219,538.00	\$219,538.00
			ACRE MAJOR	22.58% UNDER	
209	\$650.0000	50.30	50.30	4.51	4.51
TEMPORARY SEEDING		\$32,695.00	\$32,695.00	\$2,931.50	\$2,931.50
			ACRE	91.03% UNDER	
210	\$3,800.0000	2.50	2.29	2.88	2.88
SEEDING AND FERTILIZING		\$9,500.00	\$8,702.00	\$10,944.00	\$10,944.00
			ACRE	15.20% OVER	
211	\$500.0000	31.20	26.26	25.02	25.02
SEEDING		\$15,600.00	\$13,130.00	\$12,510.00	\$12,510.00
			ACRE	19.81% UNDER	
212	\$50,000.0000	24.50	14.79	14.13	14.13
TOPSOIL TYPE A		\$1,225,000.00	\$739,500.00	\$706,500.00	\$706,500.00
			ACRE MAJOR	42.33% UNDER	
213	\$23,000.0000	2.20	2.20	1.83	1.83
FINE COMPOST		\$50,600.00	\$50,600.00	\$42,090.00	\$42,090.00
			ACRE MAJOR	16.82% UNDER	
214	\$50.0000	1,235.00	962.18	462.50	462.50
COARSE COMPOST		\$61,750.00	\$48,109.00	\$23,125.00	\$23,125.00
			C.Y. MAJOR	62.55% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
215	\$80,000.0000	\$80,000.00	\$80,000.00	\$38,097.93	\$38,097.93
WEED AND PEST CONTROL			EST. MAJOR	52.38% UNDER	
216	\$3,600.0000	3.00	2.20	1.83	1.83
WOOD STRAND MULCH		\$10,800.00	\$7,920.00	\$6,588.00	\$6,588.00
			ACRE	39.00% UNDER	
217	\$4.0000	98,368.00	100,623.00	49,087.40	49,087.40
HIGH VISIBILITY FENCE		\$393,472.00	\$402,492.00	\$196,349.60	\$196,349.60
			L.F. MAJOR	50.10% UNDER	
218	\$90.0000	3,592.00	1,498.00	1,422.40	1,422.40
MEDIA FILTER DRAIN MIX		\$323,280.00	\$134,820.00	\$128,016.00	\$128,016.00
			C.Y. MAJOR	60.40% UNDER	
219	\$42.0000	8,335.00	7,916.00	6,655.90	6,655.90
COMPOST AMENDED VEGETATED FILTER STRIP		\$350,070.00	\$332,472.00	\$279,547.80	\$279,547.80
			C.Y. MAJOR	20.15% UNDER	
220	\$30.0000	9,339.00	9,339.00	3,352.00	3,352.00
FLOATING SILT CURTAIN		\$280,170.00	\$280,170.00	\$100,560.00	\$100,560.00
			L.F. MAJOR	64.11% UNDER	
221	\$15.0000	2,464.00	2,464.00	472.00	472.00
TEMPORARY SEDIMENT TRAP		\$36,960.00	\$36,960.00	\$7,080.00	\$7,080.00
			S.Y. MAJOR	80.85% UNDER	

CONTRACT 008127	DAYS PLANNED/REVISED 1035.0	DISTRICT 5
WORK DONE 11-05-2019	DAYS WORKED 1137.5	ESTIMATE 96 PROGRESS
TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C - REPLACE SNOWSHED AND ADD LANES		
DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN- AGE, CONSTRUCT BRIDGES/RETAINING WALLS,		
PROJECT ENGINEER: JERRY WOOD		

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
222	\$0.0000	\$25,000.00	\$0.00	.00	\$0.00
	TEMPORARY DRAINAGE - SNOWSHED WALL 3		L.S.	100.00% UNDER	
223	\$0.0000	\$20,000.00	\$0.00	.00	\$0.00
	TEMPORARY DRAINAGE - SNOWSHED, WALL 4		L.S.	100.00% UNDER	
224	\$15,000.0000	\$15,000.00	\$15,000.00	\$15,000.00	\$15,000.00
	TEMPORARY DRAINAGE - SLIDE CURVE BRIDGE, WALL 7		L.S.	100.00% POSTED	
225	\$50,000.0000	\$50,000.00	\$50,000.00	\$50,000.00	\$50,000.00
	TEMPORARY STREAM DIVERSION - TOWNSEND CREEK		L.S. MAJOR	100.00% POSTED	
226	\$50,000.0000	\$50,000.00	\$50,000.00	\$50,000.00	\$50,000.00
	TEMPORARY STREAM DIVERSION - RESORT CREEK		L.S. MAJOR	100.00% POSTED	
227	\$3,800.0000	7.00	6.00	8.00	8.00
		\$26,600.00	\$22,800.00	\$30,400.00	\$30,400.00
	BEAM GUARDRAIL TRANSITION SECTION TYPE 21- WEATHERING ST EACH			14.29% OVER	
228	\$3,000.0000	9.00	5.00	5.00	5.00
		\$27,000.00	\$15,000.00	\$15,000.00	\$15,000.00
	BEAM GUARDRAIL TYPE 31 NON-FLARED TERM. -WEATHERING ST. EACH			44.45% UNDER	
229	\$31.0000	662.50	2,568.00	2,466.00	2,466.00
		\$20,537.50	\$79,608.00	\$76,446.00	\$76,446.00
	WEATHERING ST. BEAM GUARDRAIL TYPE 31		L.F.	272.23% OVER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
230	\$750.0000	2.00	.00	.00	.00
		\$1,500.00	\$0.00	.00	\$0.00
BEAM GUARDRAIL ANCHOR TYPE 10 - WEATHERING ST.			EACH	100.00% UNDER	
231	\$1,000.0000	359.00	.00	.00	.00
		\$359,000.00	\$0.00	.00	\$0.00
BARRIER GAPS			EACH MAJOR	100.00% UNDER	
232	\$81.0000	11,729.00	12,949.00	12,734.90	12,734.90
		\$950,049.00	\$1,048,869.00	\$1,031,526.90	\$1,031,526.90
PRECAST CONC. BARRIER TYPE 42 IN. 2 SIDED F-SHAPE			L.F. MAJOR	8.58% OVER	
233	\$78.0000	1,125.00	.00	.00	.00
		\$87,750.00	\$0.00	.00	\$0.00
PRECAST CONC. BARRIER TYPE 42 IN. 1 SIDED F-SHAPE			L.F. MAJOR	100.00% UNDER	
234	\$1,600.0000	6.00	.00	.00	.00
		\$9,600.00	\$0.00	.00	\$0.00
PRECAST BARRIER TEST PANEL			EACH	100.00% UNDER	
235	\$2,500.0000	18.00	22.00	19.00	19.00
		\$45,000.00	\$55,000.00	\$47,500.00	\$47,500.00
CONC. BARRIER TRANSITION CIP TO 42 IN. 2 SIDED F-SHAPE			EACH MAJOR	5.56% OVER	
236	\$2,000.0000	1.00	.00	.00	.00
		\$2,000.00	\$0.00	.00	\$0.00
CONC. BARRIER TRANSITION CIP TO 42 IN. 1 SIDED F-SHAPE			EACH	100.00% UNDER	

CONTRACT 008127	DAYS PLANNED/REVISED 1035.0	DISTRICT 5
WORK DONE 11-05-2019	DAYS WORKED 1137.5	ESTIMATE 96 PROGRESS
TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C - REPLACE SNOWSHED AND ADD LANES		
DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN- AGE, CONSTRUCT BRIDGES/RETAINING WALLS,		
PROJECT ENGINEER: JERRY WOOD		

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
237	\$3,800.0000	4.00	3.00	1.00	1.00
		\$15,200.00	\$11,400.00	\$3,800.00	\$3,800.00
	CONC. BARRIER TRANSITION TYPE 2 TO 42 IN. F-SHAPE		EACH	75.00% UNDER	
238	\$220.0000	87.50	.00	.00	.00
		\$19,250.00	\$0.00	.00	\$0.00
	CAST-IN-PLACE CONC. BARRIER		L.F.	100.00% UNDER	
239	\$295.0000	3,616.00	.00	.00	.00
		\$1,066,720.00	\$0.00	.00	\$0.00
	CIP CONC. BARRIER - DIFFERENTIAL 42 IN. F-SHAPE		L.F. MAJOR	100.00% UNDER	
240	\$12,700.0000	3.00	.00	.00	.00
		\$38,100.00	\$0.00	.00	\$0.00
	CIP CONC. BARRIER - DIFFERENTIAL LIGHT STANDARD SECTION		EACH MAJOR	100.00% UNDER	
241	\$6,000.0000	6.00	.00	.00	.00
		\$36,000.00	\$0.00	.00	\$0.00
	CAST-IN-PLACE TRAFFIC BARRIER TEST PANEL		EACH MAJOR	100.00% UNDER	
242	\$6.0000	148,587.00	.00	.00	.00
		\$891,522.00	\$0.00	\$0.00	\$0.00
	TEMPORARY CONC. BARRIER		L.F. MAJOR	100.00% UNDER	
243	\$8.0000	1,970.00	.00	.00	.00
		\$15,760.00	\$0.00	.00	\$0.00
	REMOVING AND RESETTNG EXISTING PERMANENT BARRIER		L.F.	100.00% UNDER	

CONTRACT 008127	DAYS PLANNED/REVISED 1035.0	DISTRICT 5
WORK DONE 11-05-2019	DAYS WORKED 1137.5	ESTIMATE 96 PROGRESS
TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C - REPLACE SNOWSHED AND ADD LANES		
DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN- AGE, CONSTRUCT BRIDGES/RETAINING WALLS,		
PROJECT ENGINEER: JERRY WOOD		

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
244	\$25.0000	19,287.50	.00	.00	.00
		\$482,187.50	\$0.00	\$0.00	\$0.00
	CONTRACTOR FURNISHED TEMPORARY CONC. BARRIER		L.F. MAJOR	100.00% UNDER	
245	\$6,000.0000	24.00	.00	.00	.00
		\$144,000.00	\$0.00	\$0.00	\$0.00
	TEMPORARY IMPACT ATTENUATOR		EACH MAJOR	100.00% UNDER	
246	\$1,500.0000	15.00	.00	.00	.00
		\$22,500.00	\$0.00	.00	\$0.00
	RESETTING IMPACT ATTENUATOR		EACH	100.00% UNDER	
247	\$80,000.0000	6.00	.00	.00	.00
		\$480,000.00	\$0.00	\$0.00	\$0.00
	TRANSPORTABLE ATTENUATOR (S)		EACH MAJOR	100.00% UNDER	
248	\$0.0100	40,320.00	.00	.00	.00
		\$403.20	\$0.00	.00	\$0.00
	OPERATION OF TRANSPORTABLE ATTENUATOR (S)		HR	100.00% UNDER	
249	\$5,120.0000	\$5,120.00	\$5,120.00	.00	\$0.00
	REPAIR TRANSPORTABLE ATTENUATOR (S)		EST.	100.00% UNDER	
250	\$55.0000	1,373.00	114.00	186.00	186.00
		\$75,515.00	\$6,270.00	\$10,230.00	\$10,230.00
	RIGID GUIDE POST		EACH MAJOR	86.45% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
251	\$30.0000	191.00	176.00	179.00	179.00
BARRIER DELINEATOR		\$5,730.00	\$5,280.00	\$5,370.00	\$5,370.00
			EACH	6.28% UNDER	
252	\$28.0000	2,026.00	.00	.00	.00
SNOW POLE		\$56,728.00	\$0.00	.00	\$0.00
			EACH MAJOR	100.00% UNDER	
253	\$0.5000	6,540.00	1,706.00	.00	.00
PAINT LINE		\$3,270.00	\$853.00	.00	\$0.00
			L.F.	100.00% UNDER	
254	\$3.0000	53,350.00	.00	.00	.00
GROOVED PLASTIC LINE		\$160,050.00	\$0.00	.00	\$0.00
			L.F. MAJOR	100.00% UNDER	
255	\$3.0000	48,200.00	.00	.00	.00
GROOVED PLASTIC SPLATTER LINE		\$144,600.00	\$0.00	.00	\$0.00
			L.F. MAJOR	100.00% UNDER	
256	\$1,800.0000	7.80	8.71	7.55	7.55
CONCRETE RUMBLE STRIP		\$14,040.00	\$15,678.00	\$13,590.00	\$13,590.00
			MI.	3.21% UNDER	
257	\$1,800.0000	2.90	.00	.00	.00
SHOULDER RUMBLE STRIP TYPE 1		\$5,220.00	\$0.00	.00	\$0.00
			MI.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
258	\$3,200.0000	12.00	11.29	11.29	11.29
RECESSED PAVEMENT MARKER		\$38,400.00	\$36,128.00	\$36,128.00	\$36,128.00
			HUND MAJOR	5.92% UNDER	
259	\$0.5000	650,810.00	650,810.00	1,085,473.00	1,085,473.00
TEMPORARY PAVEMENT MARKING		\$325,405.00	\$325,405.00	\$542,736.50	\$542,736.50
			L.F. MAJOR	66.79% OVER	
260	\$1.5000	108,670.00	.00	.00	.00
WINTER PLASTIC SPLATTER LINE		\$163,005.00	\$0.00	.00	\$0.00
			L.F. MAJOR	100.00% UNDER	
261	\$100,000.0000	\$100,000.00	\$100,000.00	\$100,000.00	\$100,000.00
PERMANENT SIGNING			L.S. MAJOR	100.00% POSTED	
262	\$85,000.0000	\$85,000.00	\$85,000.00	\$85,000.00	\$85,000.00
CANTILEVER SIGN STRUCTURE NO. 1			L.S. MAJOR	100.00% POSTED	
263	\$95,000.0000	\$95,000.00	\$95,000.00	\$95,000.00	\$95,000.00
CANTILEVER SIGN STRUCTURE NO. 2			L.S. MAJOR	100.00% POSTED	
264	\$75,000.0000	\$75,000.00	\$75,000.00	\$75,000.00	\$75,000.00
CANTILEVER SIGN STRUCTURE NO. 3			L.S. MAJOR	100.00% POSTED	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
265	\$0.0000	\$80,000.00	\$0.00	.00	\$0.00
	CANTILEVER SIGN STRUCTURE NO. 4		L.S. MAJOR	100.00% UNDER	
266	\$0.0000	\$140,000.00	\$0.00	\$0.00	\$0.00
	ILLUMINATION SYSTEM SNOWSHED APPROACH		L.S. MAJOR	100.00% UNDER	
267	\$0.0000	\$76,000.00	\$0.00	.00	\$0.00
	ILLUMINATION SYSTEM LANE REDUCTION		L.S. MAJOR	100.00% UNDER	
268	\$0.0000	\$140,000.00	\$0.00	.00	\$0.00
	ILLUMINATION SYSTEM - SNOWSHED TEMPORARY		L.S. MAJOR	100.00% UNDER	
269	\$400,000.0000	\$400,000.00	\$400,000.00	\$400,000.00	\$400,000.00
	ITS - FIBER COMMUNICATION SYSTEM		L.S. MAJOR	100.00% POSTED	
270	\$10,000.0000	\$10,000.00	\$10,000.00	\$10,000.00	\$10,000.00
	ITS - CCTV 1		L.S.	100.00% POSTED	
271	\$65,000.0000	\$65,000.00	\$65,000.00	\$65,000.00	\$65,000.00
	ITS - CCTV 2		L.S. MAJOR	100.00% POSTED	
272	\$50,000.0000	\$50,000.00	\$50,000.00	\$50,000.00	\$50,000.00
	ITS - CCTV 3		L.S. MAJOR	100.00% POSTED	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
273 ITS - CCTV 4	\$60,000.0000	\$60,000.00	\$60,000.00 L.S. MAJOR	\$60,000.00 100.00% POSTED	\$60,000.00
274 ITS - EQUIPMENT HUT	\$50,000.0000	\$50,000.00	\$50,000.00 L.S. MAJOR	\$50,000.00 100.00% POSTED	\$50,000.00
275 ITS - VMS 1	\$110,000.0000	\$110,000.00	\$110,000.00 L.S. MAJOR	\$110,000.00 100.00% POSTED	\$110,000.00
276 ITS - VMS 2	\$90,000.0000	\$90,000.00	\$90,000.00 L.S. MAJOR	\$90,000.00 100.00% POSTED	\$90,000.00
277 ITS - DATA STATION 1	\$25,000.0000	\$25,000.00	\$25,000.00 L.S.	\$25,000.00 100.00% POSTED	\$25,000.00
278 ITS - DATA STATION 2	\$25,000.0000	\$25,000.00	\$25,000.00 L.S.	\$25,000.00 100.00% POSTED	\$25,000.00
279 VARIABLE MESSAGE SIGN - SNOWSHED	\$95,000.0000 8.00 \$760,000.00		.00 \$0.00 EACH MAJOR	.00 .00 100.00% UNDER	.00 \$0.00
280 CONDUIT PIPE 2 IN. DIAM.	\$23.0000	3,716.00 \$85,468.00	1,316.00 \$30,268.00 L.F. MAJOR	1,195.00 \$27,485.00 67.84% UNDER	1,195.00 \$27,485.00

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
281	\$85.0000	10,250.00	8,950.00	8,724.00	8,724.00
UTILITY TRENCH		\$871,250.00	\$760,750.00	\$741,540.00	\$741,540.00
			L.F. MAJOR	14.89% UNDER	
282	\$3,500.0000	11.00	10.00	6.00	6.00
ELECTRICAL VAULT TYPE 5106		\$38,500.00	\$35,000.00	\$21,000.00	\$21,000.00
			EACH MAJOR	45.46% UNDER	
283	\$3,500.0000	5.00	6.00	8.00	8.00
ELECTRICAL VAULT TYPE 5106 SHORT		\$17,500.00	\$21,000.00	\$28,000.00	\$28,000.00
			EACH	60.00% OVER	
284	\$3,500.0000	6.00	8.00	6.00	6.00
ELECTRICAL VAULT TYPE 575		\$21,000.00	\$28,000.00	\$21,000.00	\$21,000.00
			EACH	100.00% POSTED	
285	\$3,500.0000	1.00	.00	.00	.00
ELECTRICAL VAULT TYPE 776		\$3,500.00	\$0.00	.00	\$0.00
			EACH	100.00% UNDER	
286	\$3,500.0000	5.00	6.00	4.00	4.00
ELECTRICAL VAULT TYPE 3642		\$17,500.00	\$21,000.00	\$14,000.00	\$14,000.00
			EACH	20.00% UNDER	
287	\$1.0000	49,360.00	.00	.00	.00
SEQUENTIAL ARROW SIGN		\$49,360.00	\$0.00	\$0.00	\$0.00
			HR MAJOR	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
288	\$1.0000	100,800.00	.00	.00	.00
		\$100,800.00	\$0.00	\$0.00	\$0.00
PORTABLE CHANGEABLE MESSAGE SIGN			HR MAJOR	100.00% UNDER	
289	\$0.0000	\$200,000.00	\$0.00	\$0.00	\$0.00
OTHER TEMPORARY TRAFFIC CONTROL			L.S. MAJOR	100.00% UNDER	
290	\$0.0100	6,000.00	.00	.00	.00
		\$60.00	\$0.00	.00	\$0.00
FLAGGERS AND SPOTTERS			HR	100.00% UNDER	
291	\$0.0100	120,936.00	.00	.00	.00
		\$1,209.36	\$0.00	.00	\$0.00
OTHER TRAFFIC CONTROL LABOR			HR	100.00% UNDER	
292	\$0.0000	\$250,000.00	\$0.00	\$0.00	\$0.00
TRAFFIC CONTROL SUPERVISOR			L.S. MAJOR	100.00% UNDER	
293	\$25.0000	4,669.00	4,245.00	3,373.70	3,373.70
		\$116,725.00	\$106,125.00	\$84,342.50	\$84,342.50
CONSTRUCTION SIGNS CLASS A			S.F. MAJOR	27.74% UNDER	
294	\$100,000.0000	\$100,000.00	\$100,000.00	\$100,000.00	\$100,000.00
TYPE C PROGRESS SCHEDULE			L.S. MAJOR	100.00% POSTED	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
295	\$1,500.0000	60.00	60.00	64.00	64.00
SCHEDULE UPDATE		\$90,000.00	\$90,000.00	\$96,000.00	\$96,000.00
			EACH MAJOR	6.67% OVER	
296	\$8.0000	13,127.00	7,727.00	5,433.50	5,433.50
STRUCTURE EXCAVATION CLASS B INCL. HAUL		\$105,016.00	\$61,816.00	\$43,468.00	\$43,468.00
			C.Y. MAJOR	58.61% UNDER	
297	\$0.5000	41,910.00	26,657.00	24,855.00	24,855.00
SHORING OR EXTRA EXCAVATION CLASS B		\$20,955.00	\$13,328.50	\$12,427.50	\$12,427.50
			S.F.	40.70% UNDER	
298	\$35.0000	713.00	.00	.00	.00
GRAVEL BACKFILL FOR FOUNDATION CLASS A		\$24,955.00	\$0.00	.00	\$0.00
			C.Y.	100.00% UNDER	
299	\$33.0000	4,688.00	2,430.00	2,341.60	2,341.60
GRAVEL BACKFILL FOR DRAIN		\$154,704.00	\$80,190.00	\$77,272.80	\$77,272.80
			C.Y. MAJOR	50.05% UNDER	
300	\$500.0000	29.00	29.00	27.00	27.00
DRAINAGE STRUCTURE ABANDON		\$14,500.00	\$14,500.00	\$13,500.00	\$13,500.00
			EACH	6.90% UNDER	
301	\$150.0000	92.80	72.00	2.07	2.07
CONTROLLED DENSITY FILL		\$13,920.00	\$10,800.00	\$310.50	\$310.50
			C.Y.	97.77% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
302	\$150.0000	1,334.60	.00	.00	.00
LOW DENSITY CONCRETE		\$200,190.00	\$0.00	.00	\$0.00
			C.Y. MAJOR	100.00% UNDER	
303	\$0.0100	108,000.00	108,000.00	5,697.00	5,697.00
WATER		\$1,080.00	\$1,080.00	\$56.97	\$56.97
			MGAL	94.73% UNDER	
304	\$5,000.0000	\$5,000.00	\$5,000.00	\$5,000.00	\$5,000.00
CURE BOX			L.S.	100.00% POSTED	
305	\$285,000.0000	\$285,000.00	\$285,000.00	\$285,000.00	\$285,000.00
STRUCTURE SURVEYING			L.S. MAJOR	100.00% POSTED	
306	\$250,000.0000	\$250,000.00	\$250,000.00	\$250,000.00	\$250,000.00
ROADWAY SURVEYING			L.S. MAJOR	100.00% POSTED	
307	\$45.0000	940.00	.00	.00	.00
CONC. SLOPE PROTECTION		\$42,300.00	\$0.00	.00	\$0.00
			S.Y. MAJOR	100.00% UNDER	
308	\$10.0000	135,950.00	169,275.00	219,168.00	219,168.00
CABLE NET SLOPE PROTECTION		\$1,359,500.00	\$1,692,750.00	\$2,191,680.00	\$2,191,680.00
			S.F. MAJOR	61.21% OVER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
309	\$76.0000	1,345.00	.00	.00	.00
CABLE FENCE		\$102,220.00	\$0.00	.00	\$0.00
			L.F. MAJOR	100.00% UNDER	
310	\$2.0000	34,017.00	.00	.00	.00
		\$68,034.00	\$0.00	.00	\$0.00
REMOVE AND RESET PADDLE GLARE SCREEN			L.F. MAJOR	100.00% UNDER	
311	\$9.0000	2,204.00	2,204.00	6,059.00	6,059.00
		\$19,836.00	\$19,836.00	\$54,531.00	\$54,531.00
CONTRACTOR FURNISHED PADDLE GLARE SCREEN			L.F.	174.91% OVER	
312	\$36.0000	505.00	313.00	287.50	287.50
		\$18,180.00	\$11,268.00	\$10,350.00	\$10,350.00
GRAVITY BLOCK WALL			S.F.	43.07% UNDER	
313	\$500.0000	4.00	7.00	5.00	5.00
		\$2,000.00	\$3,500.00	\$2,500.00	\$2,500.00
ADJUST INLET			EACH	25.00% OVER	
314	\$4,400.0000	14.00	2.00	2.00	2.00
		\$61,600.00	\$8,800.00	\$8,800.00	\$8,800.00
MANHOLE 60 IN. DIAM. TYPE 3			EACH MAJOR	85.72% UNDER	
315	\$5,200.0000	1.00	.00	.00	.00
		\$5,200.00	\$0.00	.00	\$0.00
MANHOLE 72 IN. DIAM. TYPE 3			EACH	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
316	\$610.0000	14.00	.00	.00	.00
MODIFIED MANHOLE TYPE 3		\$8,540.00	\$0.00	.00	\$0.00
			EACH	100.00% UNDER	
317	\$4,900.0000	1.00	.00	.00	.00
KNIFE GATE STORMWATER VALVE MANHOLE		\$4,900.00	\$0.00	.00	\$0.00
			EACH	100.00% UNDER	
318	\$0.0000	\$22,500.00	\$0.00	.00	\$0.00
KNIFE GATE STORMWATER VALVE			L.S.	100.00% UNDER	
319	\$0.0000	\$16,400.00	\$0.00	.00	\$0.00
HYDROCARBON SENSORS			L.S.	100.00% UNDER	
320	\$250.0000	173.00	6.00	6.00	6.00
MANHOLE ADDITIONAL HEIGHT 60 IN. DIAM. TYPE 3		\$43,250.00	\$1,500.00	\$1,500.00	\$1,500.00
			L.F. MAJOR	96.53% UNDER	
321	\$12,600.0000	4.00	.00	.00	.00
FIRE HYDRANT BOX		\$50,400.00	\$0.00	.00	\$0.00
			EACH MAJOR	100.00% UNDER	
322	\$670.0000	1.00	1.00	.00	.00
LOCKING SOLID METAL COVER AND FRAME FOR GRATE INLET		\$670.00	\$670.00	.00	\$0.00
			EACH	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
323	\$1,500.0000	1,943.90	1,614.20	1,006.47	1,006.47
SNOW NET 3.0 M		\$2,915,850.00	\$2,421,300.00	\$1,509,705.00	\$1,509,705.00
			L.F. MAJOR	48.23% UNDER	
324	\$1,500.0000	1,476.40	643.00	595.90	595.90
SNOW NET 3.5 M		\$2,214,600.00	\$964,500.00	\$893,850.00	\$893,850.00
			L.F. MAJOR	59.64% UNDER	
325	\$1,500.0000	236.20	.00	.00	.00
SNOW NET 3.0 M - LINE 7		\$354,300.00	\$0.00	\$0.00	\$0.00
			L.F. MAJOR	100.00% UNDER	
326	\$1,500.0000	80.40	.00	.00	.00
SNOW NET 3.5 M - LINE 7		\$120,600.00	\$0.00	\$0.00	\$0.00
			L.F. MAJOR	100.00% UNDER	
327	\$96,915.0000	\$96,915.00	\$96,915.00	\$101,619.55	\$101,619.55
FORCE ACCOUNT - SNOW NET REPAIR MATERIALS			EST. MAJOR	4.85% OVER	
328	\$30,000.0000	\$30,000.00	\$30,000.00	\$30,000.00	\$30,000.00
SNOW NET TRAINING			L.S.	100.00% POSTED	
329	\$30,000.0000	\$30,000.00	\$30,000.00	\$30,000.00	\$30,000.00
SNOW NET AND ENVIRONMENTAL INSTRUMENTATION TRAINING			L.S.	100.00% POSTED	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
330 SNOW NET AND ENVIRONMENTAL MONITORING SYSTEM	\$700,000.0000	\$700,000.00	\$700,000.00 L.S. MAJOR	\$700,000.00 100.00% POSTED	\$700,000.00
331 ROADSIDE CLEANUP	\$284,500.0000	\$284,500.00	\$284,500.00 EST. MAJOR	\$112,064.62 60.61% UNDER	\$112,064.62
332 TRIMMING AND CLEANUP	\$75,000.0000	\$75,000.00	\$75,000.00 L.S. MAJOR	\$75,000.00 100.00% POSTED	\$75,000.00
333 REIMBURSEMENT FOR THIRD PARTY DAMAGE	\$15,712.5700	\$5.00	\$15,712.57 EST.	\$417,297.50 5850.00% OVER	\$417,297.50
334 MINOR CHANGE	\$1.0000-	\$1.00-	\$1.00- CALC	\$196,583.71 8471.00% UNDER	\$196,583.71
335 FUEL COST ADJUSTMENT	\$0.0000	\$3,435,282.00	\$0.00 CALC MAJOR	.00 100.00% UNDER	\$0.00
336 STEEL COST ADJUSTMENT	\$0.0000	\$340,000.00	\$0.00 CALC MAJOR	.00 100.00% UNDER	\$0.00
337 AGGREGATE COMPLIANCE PRICE ADJUSTMENT	\$69,570.0000	\$69,570.00	\$69,570.00 CALC MAJOR	\$10,671.21 84.66% UNDER	\$10,671.21

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
338	\$50,000.0000	\$50,000.00	\$50,000.00	\$50,000.00	\$50,000.00
	CONFIRMATION SCALE		L.S. MAJOR	100.00% POSTED	
339	\$5,000.0000	\$5,000.00	\$5,000.00	\$5,000.00	\$5,000.00
	SPCC PLAN		L.S.	100.00% POSTED	
340	\$0.0000	.01 \$0.00	.01 \$0.00	.00 .00	.00 \$0.00
			EACH	100.00% UNDER	
341	\$2.0000	15,340.00 \$30,680.00	17,299.00 \$34,598.00	18,723.00 \$37,446.00	18,723.00 \$37,446.00
	CONSTRUCTION GEOTEXTILE FOR UNDERGROUND DRAINAGE		S.Y.	22.05% OVER	
342	\$15.0000	31,900.00 \$478,500.00	1,000.90 \$15,013.50	1,000.90 \$15,013.50	1,000.90 \$15,013.50
	GEOSYNTHETIC RETAINING WALL		S.F. MAJOR	96.86% UNDER	
343	\$22.0000	20,411.00 \$449,042.00	484.20 \$10,652.40	484.20 \$10,652.40	484.20 \$10,652.40
	GRAVEL BORROW FOR GEOSYNTHETIC RET. WALL INCL. HAUL		C.Y. MAJOR	97.63% UNDER	
344	\$400.0000	444.00 \$177,600.00	379.00 \$151,600.00	410.00 \$164,000.00	410.00 \$164,000.00
	LARGE WOODY MATERIAL		EACH MAJOR	7.66% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
345	\$800.0000	26.00	16.00	16.00	16.00
BRUSH PILE		\$20,800.00	\$12,800.00	\$12,800.00	\$12,800.00
			EACH	38.46% UNDER	
346	\$1,300.0000	4.00	4.00	4.00	4.00
BOULDER ANCHOR		\$5,200.00	\$5,200.00	\$5,200.00	\$5,200.00
			EACH	100.00% POSTED	
347	\$250.0000	224.00	224.00	452.00	452.00
EARTH ANCHOR		\$56,000.00	\$56,000.00	\$113,000.00	\$113,000.00
			EACH MAJOR	101.79% OVER	
348	\$17.5000	98,068.00	601.00	601.00	601.00
SHOTCRETE FACING		\$1,716,190.00	\$10,517.50	\$10,517.50	\$10,517.50
			S.F. MAJOR	99.39% UNDER	
349	\$36.0000	500.00	250.00	.00	.00
ROCK BOLT TYPE L		\$18,000.00	\$9,000.00	.00	\$0.00
			L.F.	100.00% UNDER	
350	\$28.0000	6,600.00	5,200.00	.00	.00
ROCK BOLT TYPE H		\$184,800.00	\$145,600.00	.00	\$0.00
			L.F. MAJOR	100.00% UNDER	
351	\$30.0000	28,510.00	23,320.00	27,502.50	27,502.50
ROCK DOWEL TYPE L		\$855,300.00	\$699,600.00	\$825,075.00	\$825,075.00
			L.F. MAJOR	3.53% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
352	\$30.0000	20,175.00	6,270.00	14,750.00	14,750.00
		\$605,250.00	\$188,100.00	\$442,500.00	\$442,500.00
ROCK DOWEL TYPE H			L.F. MAJOR	26.89% UNDER	
353	\$30.0000	4,465.00	4,465.00	6,230.00	6,230.00
		\$133,950.00	\$133,950.00	\$186,900.00	\$186,900.00
ROCK DOWEL TYPE V			L.F. MAJOR	39.53% OVER	
354	\$40.0000	4,550.00	4,550.00	5,108.00	5,108.00
		\$182,000.00	\$182,000.00	\$204,320.00	\$204,320.00
UPSLOPE ROCK BOLT TYPE L			L.F. MAJOR	12.26% OVER	
355	\$40.0000	280.00	280.00	340.00	340.00
		\$11,200.00	\$11,200.00	\$13,600.00	\$13,600.00
UPSLOPE ROCK BOLT TYPE H			L.F.	21.43% OVER	
356	\$36.0000	9,075.00	4,075.00	5,212.50	5,212.50
		\$326,700.00	\$146,700.00	\$187,650.00	\$187,650.00
UPSLOPE ROCK DOWEL TYPE L			L.F. MAJOR	42.56% UNDER	
357	\$36.0000	1,000.00	500.00	500.00	500.00
		\$36,000.00	\$18,000.00	\$18,000.00	\$18,000.00
UPSLOPE ROCK DOWEL TYPE H			L.F. MAJOR	50.00% UNDER	
358	\$36.0000	5,425.00	5,425.00	3,850.00	3,850.00
		\$195,300.00	\$195,300.00	\$138,600.00	\$138,600.00
UPSLOPE ROCK DOWEL TYPE V			L.F. MAJOR	29.03% UNDER	

CONTRACT 008127	DAYS PLANNED/REVISED 1035.0	DISTRICT 5
WORK DONE 11-05-2019	DAYS WORKED 1137.5	ESTIMATE 96 PROGRESS
TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C - REPLACE SNOWSHED AND ADD LANES		
DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN- AGE, CONSTRUCT BRIDGES/RETAINING WALLS,		
PROJECT ENGINEER: JERRY WOOD		

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
359	\$114,000.0000	\$114,000.00	\$114,000.00	\$203,521.21	\$203,521.21
	FORCE ACCOUNT - GROUT EXCEEDANCE		EST. MAJOR	78.53% OVER	
360	\$330.0000	830.00	330.00	1,024.00	1,024.00
	FIBER REINFORCED SHOTCRETE	\$273,900.00	\$108,900.00	\$337,920.00	\$337,920.00
			C.Y. MAJOR	23.37% OVER	
361	\$23.0000	6,925.00	4,625.00	6,595.00	6,595.00
	HORIZONTAL PVC DRAIN	\$159,275.00	\$106,375.00	\$151,685.00	\$151,685.00
			L.F. MAJOR	4.77% UNDER	
362	\$85.0000	440.00	440.00	400.00	400.00
	UPSLOPE HORIZONTAL PVC DRAIN	\$37,400.00	\$37,400.00	\$34,000.00	\$34,000.00
			L.F. MAJOR	9.09% UNDER	
363	\$91,000.0000	\$91,000.00	\$91,000.00	.00	\$0.00
	FORCE ACCOUNT - ROCKFALL CONTAINMENT INITIAL REPAIR		EST. MAJOR	100.00% UNDER	
364	\$850,000.0000	\$850,000.00	\$850,000.00	\$850,000.00	\$850,000.00
	ROCKFALL CONTAINMENT NET		L.S. MAJOR	100.00% POSTED	
365	\$250,000.0000	\$250,000.00	\$250,000.00	\$250,000.00	\$250,000.00
	MOVABLE ROCKFALL BARRIER (WSDOT OWNED)		L.S. MAJOR	100.00% POSTED	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
366	\$500,000.0000	\$500,000.00	\$500,000.00	\$500,000.00	\$500,000.00
SURVEY PRISM SYSTEM WITH AMTS					
			L.S. MAJOR	100.00% POSTED	
367	\$450,000.0000	\$450,000.00	\$450,000.00	\$450,000.00	\$450,000.00
STRAIN GAGES ON ROCK DOWELS					
			L.S. MAJOR	100.00% POSTED	
368	\$350,000.0000	\$350,000.00	\$350,000.00	\$350,000.00	\$350,000.00
PIEZOMETERS ON ROCK DOWELS					
			L.S. MAJOR	100.00% POSTED	
369	\$91.0000	23,630.00	.00	.00	.00
		\$2,150,330.00	\$0.00	.00	\$0.00
HMA CL. 3/8 IN. PG 64-28					
			TON MAJOR	100.00% UNDER	
370	\$11.0000	14,711.00	14,711.00	2,500.00	2,500.00
		\$161,821.00	\$161,821.00	\$27,500.00	\$27,500.00
REPAIR AND REINSTALL FLOATING SILT CURTAIN					
			L.F. MAJOR	83.01% UNDER	
371	\$75,000.0000	\$75,000.00	\$75,000.00	\$57,422.06	\$57,422.06
FORCE ACCOUNT - POTHOLE PATCHING					
			EST. MAJOR	23.44% UNDER	
372	\$1.0000	6,786.00	.00	.00	.00
		\$6,786.00	\$0.00	.00	\$0.00
ST. REINF. BAR FOR CONCRETE ANCHOR BLOCK					
			LB.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
373	\$315.0000	86.00	.00	.00	.00
		\$27,090.00	\$0.00	.00	\$0.00
CONC. CLASS 4000 FOR CONCRETE ANCHOR BLOCK			C.Y.	100.00% UNDER	
374	\$230.0000	43.00	.00	.00	.00
		\$9,890.00	\$0.00	.00	\$0.00
ANCHOR ROD			EACH	100.00% UNDER	
375	\$45.0000	6,068.00	6,068.00	5,549.80	5,549.80
		\$273,060.00	\$273,060.00	\$249,741.00	\$249,741.00
SHOTCRETE FACING - TEMPORARY			S.F. MAJOR	8.54% UNDER	
376	\$20.0000	6,068.00	6,068.00	6,068.00	6,068.00
		\$121,360.00	\$121,360.00	\$121,360.00	\$121,360.00
SHOTCRETE FACING - PERMANENT			S.F. MAJOR	100.00% POSTED	
377	\$50.0000	127.00	127.00	126.80	126.80
		\$6,350.00	\$6,350.00	\$6,340.00	\$6,340.00
ONE MAN STREAMBED BOULDERS			TON	0.16% UNDER	
378	\$180.0000	340.00	340.00	360.00	360.00
		\$61,200.00	\$61,200.00	\$64,800.00	\$64,800.00
TWO MAN STREAMBED BOULDERS			EACH MAJOR	5.88% OVER	
379	\$270.0000	115.00	115.00	121.00	121.00
		\$31,050.00	\$31,050.00	\$32,670.00	\$32,670.00
THREE MAN STREAMBED BOULDERS			EACH	5.22% OVER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
380	\$400.0000	28.00	28.00	28.00	28.00
FOUR MAN STREAMBED BOULDERS		\$11,200.00	\$11,200.00	\$11,200.00	\$11,200.00
			EACH	100.00% POSTED	
381	\$130,000.0000	\$130,000.00	\$130,000.00	\$130,000.00	\$130,000.00
UPPER RESORT CR. CULVERT REPL.			L.S. MAJOR	100.00% POSTED	
382	\$0.0000	\$6,100.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 1			L.S.	100.00% UNDER	
383	\$0.0000	\$5,200.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 2			L.S.	100.00% UNDER	
384	\$0.0000	\$9,500.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 3			L.S.	100.00% UNDER	
385	\$0.0000	\$6,700.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 4			L.S.	100.00% UNDER	
386	\$0.0000	\$6,000.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 5			L.S.	100.00% UNDER	
387	\$0.0000	\$5,500.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 6			L.S.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
388 \$0.0000		\$6,000.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 7			L.S.	100.00% UNDER	
389 \$0.0000		\$5,200.00	\$0.00	.00	\$0.00
TEMPORARY BRIDGE NO. 8			L.S.	100.00% UNDER	
390 \$3,000.0000	1.00		.00	.00	.00
	\$3,000.00		\$0.00	.00	\$0.00
CATCH BASIN TYPE 2 48 IN. DIAM.			EACH	100.00% UNDER	
391 \$4,500.0000	2.00		1.00	1.00	1.00
	\$9,000.00		\$4,500.00	\$4,500.00	\$4,500.00
CATCH BASIN TYPE 2 60 IN. DIAM.			EACH	50.00% UNDER	
392 \$110.0000	38.00		.00	.00	.00
	\$4,180.00		\$0.00	.00	\$0.00
CONC. CAP			S.F.	100.00% UNDER	
393 \$445.0000	3.00		.00	.00	.00
	\$1,335.00		\$0.00	.00	\$0.00
MANHOLE ADDITIONAL HEIGHT 72 IN. DIAM. TYPE 3			L.F.	100.00% UNDER	
394 \$11.0000	216.00		.00	.00	.00
	\$2,376.00		\$0.00	.00	\$0.00
DRAIN PIPE 2 IN. DIAM.			L.F.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
395	\$31.0000	34.00	.00	.00	.00
TRENCH DRAIN		\$1,054.00	\$0.00	.00	\$0.00
			L.F.	100.00% UNDER	
396	\$0.0000	\$20,000.00	\$0.00	.00	\$0.00
FORCE ACCOUNT - SNOWSHED ROOF SNOW REMOVAL			EST.	100.00% UNDER	
397	\$1.0000	325.00	.00	.00	.00
		\$325.00	\$0.00	.00	\$0.00
FURNISHING & PLACING TEMP. CASING FOR 4'-0" DIA. SHAFT			L.F.	100.00% UNDER	
398	\$1.0000	229.00	.00	.00	.00
		\$229.00	\$0.00	.00	\$0.00
FURNISHING & PLACING TEMP. CASING FOR 10'-0" DIA. SHAFT			L.F.	100.00% UNDER	
399	\$200.0000	32.00	.00	.00	.00
		\$6,400.00	\$0.00	.00	\$0.00
EXPLORATORY DRILLING			L.F.	100.00% UNDER	
400	\$20.0000	1,182.00	.00	.00	.00
		\$23,640.00	\$0.00	.00	\$0.00
STRUCTURE EXCAVATION CLASS A INCL. HAUL			C.Y.	100.00% UNDER	
401	\$0.0000	\$1,000.00	\$0.00	.00	\$0.00
SHORING OR EXTRA EXCAVATION CL. A			L.S.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
402	\$7.0000	310.00	.00	.00	.00
SURFACE AGING TREATMENT		\$2,170.00	\$0.00	.00	\$0.00
			S.Y.	100.00% UNDER	
403	\$29.0000	2,787.00	.00	.00	.00
		\$80,823.00	\$0.00	.00	\$0.00
STRUCTURAL EARTH WALL 9A, 9B, 9C - ALTERNATE - A1			S.F. MAJOR	100.00% UNDER	
404	\$25.0000	2,249.00	.00	.00	.00
		\$56,225.00	\$0.00	.00	\$0.00
BACKFILL FOR STRUCTURAL EARTH WALL INCL. HAUL			C.Y. MAJOR	100.00% UNDER	
405	\$27,500.0000	\$0.00	\$27,500.00	\$27,500.00	\$27,500.00
C.O. #1 - ADDITIONAL AMTS TOWER			L.S.	0.00%	
406	\$36,270.0000	\$0.00	\$36,270.00	\$36,270.00	\$36,270.00
CO #13 - CONNEX MRB #1			L.S. MAJOR	0.00%	
407	\$33,390.0000	\$0.00	\$33,390.00	\$33,390.00	\$33,390.00
CO #13 - CONNEX MRB #2			L.S.	0.00%	
408	\$93.7200	.00	57.00	30.00	30.00
		\$0.00	\$5,342.04	\$2,811.60	\$2,811.60
C.O. #5 - ROCK DOWEL COUPLER TYPE L			EACH	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
409	\$120.8600	.00	38.00	142.00	142.00
		\$0.00	\$4,592.68	\$17,162.12	\$17,162.12
C.O. #5 - ROCK DOWEL COUPLER TYPE H			EACH	0.00%	
410	\$8,637,360.0000	\$0.00	\$8,637,360.00	\$8,637,360.00	\$8,637,360.00
C.O. #6 - SNOWSHED CRIP-ENGINEERING			L.S. MAJOR	0.00%	
411	\$60,926,491.6100	\$0.00	\$60,926,491.61	\$60,926,491.61	\$60,926,491.61
C.O. #6 - SNOWSHED CRIP-CONSTRUCTION			L.S. MAJOR	0.00%	
412	\$0.0000	\$0.00	\$0.00	.00	\$0.00
C.O. #6 - SNOWSHED CRIP-WSDOT ENG. CREDIT			L.S. MAJOR	100.00% UNDER	
413	\$500.0000	.00	80.00	99.00	99.00
		\$0.00	\$40,000.00	\$49,500.00	\$49,500.00
C.O. #18 - ROCK SCALING AT SNOW NET AREAS			CRHR	0.00%	
414	\$1.5000	.00	108,670.00	88,636.00	88,636.00
		\$0.00	\$163,005.00	\$132,954.00	\$132,954.00
C.O. #20 - WINTER SURFACE SPRAY MMA			L.F.	0.00%	
415	\$0.3500	.00	28,500.00	38,694.00	38,694.00
		\$0.00	\$9,975.00	\$13,542.90	\$13,542.90
C.O. #20 - WINTER HYDRO SURFACE PREP			L.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
416	\$0.7500	.00	28,500.00	67,810.00	67,810.00
C.O. #20 - WINTER JET DRY SURFACE PREP		\$0.00	\$21,375.00	\$50,857.50	\$50,857.50
			L.F.	0.00%	
417	\$20.0000	.00	1,000.00	418.00	418.00
C.O. #20 - TEMP TAPE ON BARRIER		\$0.00	\$20,000.00	\$8,360.00	\$8,360.00
			EACH	0.00%	
418	\$55,000.0000	\$0.00	\$55,000.00	\$41,906.63	\$41,906.63
C.O. #23 - RESORT CREEK-SCOUR FILL			EST.	0.00%	
419	\$36,270.0000	\$0.00	\$36,270.00	\$36,270.00	\$36,270.00
CO #30-CONNEX MRB			L.S. MAJOR	0.00%	
420	\$657.0000	.00	88.50	88.50	88.50
CO #30-ROCK SCALING SECTOR XII		\$0.00	\$58,144.50	\$58,144.50	\$58,144.50
			HOUR	0.00%	
421	\$20,000.0000	\$0.00	\$20,000.00	\$18,494.87	\$18,494.87
CO #30-REMOVAL OF SCALING MATERIAL			EST.	0.00%	
422	\$25.0000	.00	2,500.00	3,312.50	3,312.50
CO #30-CONST. FURN. TEMP. CONC. BARRIER		\$0.00	\$62,500.00	\$82,812.50	\$82,812.50
			L.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
423	\$40,000.0000	\$0.00	\$40,000.00	\$41,817.56	\$41,817.56
CO #30-SITE PREP & DRILL MOBILIZATION			EST. MAJOR	0.00%	
424	\$6.0000	.00	2,800.00	3,812.00	3,812.00
CO #30-TEMP. CONC. BARRIER		\$0.00	\$16,800.00	\$22,872.00	\$22,872.00
			L.F.	0.00%	
425	\$6,000.0000	.00	1.00	2.00	2.00
CO #30-IMPACT ATTENUATOR		\$0.00	\$6,000.00	\$12,000.00	\$12,000.00
			EACH	0.00%	
426	\$1,500.0000	.00	1.00	2.00	2.00
CO #30-RESET IMPACT ATTENUATOR		\$0.00	\$1,500.00	\$3,000.00	\$3,000.00
			EACH	0.00%	
427	\$1,260.0000	.00	28.00	28.00	28.00
CO #25-ADDITIONAL INLET ADJUSTMENTS		\$0.00	\$35,280.00	\$35,280.00	\$35,280.00
			EACH	0.00%	
428	\$44,610.5300-	\$0.00	\$44,610.53-	\$44,610.53-	\$44,610.53-
CO #39-EXPLORATORY DRILLING-CREDIT ITEM			L.S.	0.00%	
429	\$9,516.0000-	\$0.00	\$9,516.00-	\$9,516.00-	\$9,516.00-
CO #37-CABLE NET COATING-CREDIT ITEM			L.S.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
430	\$20,000.0000	\$0.00	\$20,000.00	\$20,000.00	\$20,000.00
	CO #41-SECT. X-STAKES & ACCESS-EQ ADJ		L.S.	0.00%	
431	\$1,730.0000	\$0.00	\$1,730.00	\$1,730.00	\$1,730.00
	CO #45-ADDED TRAFFIC CONTROL DEVICES		L.S.	0.00%	
432	\$200.0000	.00	52.00	85.00	85.00
	CO #45-IMPLEMENT TCP 16	\$0.00	\$10,400.00	\$17,000.00	\$17,000.00
			EACH	0.00%	
433	\$18,500.0000	\$0.00	\$18,500.00	\$18,500.00	\$18,500.00
	CO #46-MOBILIZATION & EQUIP. MODIFICATION		L.S.	0.00%	
434	\$314,230.0000	\$0.00	\$314,230.00	\$1,875,104.13	\$1,875,104.13
	CO #46-PERMEATION GROUT		EST. MAJOR	0.00%	
435	\$200,000.0000	\$0.00	\$200,000.00	\$168,916.28	\$168,916.28
	CO #47-STEEP SLOPE EXCAVATION		EST. MAJOR	0.00%	
436	\$3,400.0000	.00	1.00	1.00	1.00
	CO#42, BEAM GUARDRAIL TRANS. SECT. TYPE 2	\$0.00	\$3,400.00	\$3,400.00	\$3,400.00
			EACH	0.00%	
437	\$7,120.0000-	\$0.00	\$7,120.00-	\$7,120.00-	\$7,120.00-
	CO#42, PERMANENT SIGNING - QUANTITY REDUCTION		L.S.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
438	\$63,500.0000	\$0.00	\$63,500.00	\$63,500.00	\$63,500.00
CO #43-MOBILIZATION-SURVEY-ACCESS			L.S. MAJOR	0.00%	
439	\$14,200.0000	\$0.00	\$14,200.00	\$14,200.00	\$14,200.00
CO #43-MRB-MONITORING-TRAP CONT			L.S.	0.00%	
440	\$9,000.0000	.00	4.00	3.00	3.00
		\$0.00	\$36,000.00	\$27,000.00	\$27,000.00
CO #43-SOIL NAIL VERIFICATION-PROOF TEST			EACH	0.00%	
441	\$3,900.0000	.00	48.00	41.00	41.00
		\$0.00	\$187,200.00	\$159,900.00	\$159,900.00
CO #43-SOIL NAIL			EACH	0.00%	
442	\$58.0000	.00	819.00	719.90	719.90
		\$0.00	\$47,502.00	\$41,754.20	\$41,754.20
CO #43-SHOTCRETE FACING-TEMPORARY			S.Y.	0.00%	
443	\$69.0000	.00	.00	.00	.00
		\$0.00	\$0.00	.00	\$0.00
CO #43-SHOTCRETE FACING-PERMANENT			S.Y.	100.00% UNDER	
444	\$5,500.0000	\$0.00	\$5,500.00	\$986.67	\$986.67
CO #43-GROUT EXCEEDENCE-OVER 250%			EST.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
445	\$201,600.0000	\$0.00	\$201,600.00	\$201,600.00	\$201,600.00
CO #51-2012-GROUT EXC.-EQ ADJ			L.S. MAJOR	0.00%	
446	\$172,000.0000	\$0.00	\$172,000.00	\$172,000.00	\$172,000.00
CO #55-SECTOR 15 & 16 DSC-EQ ADJ			L.S. MAJOR	0.00%	
447	\$2,250.0000	.00	1,750.00	1,702.40	1,702.40
CO#49, SNOW NET 4.0 M		\$0.00	\$3,937,500.00	\$3,830,400.00	\$3,830,400.00
			L.F.	0.00%	
448	\$277,821.0000	\$0.00	\$277,821.00	\$277,821.00	\$277,821.00
CO #54-2013 WALL 7 GROUT EXC.-EQ ADH			L.S. MAJOR	0.00%	
449	\$15,750.0000-	\$0.00	\$15,750.00-	\$15,750.00-	\$15,750.00-
CO #56-ROCK DOWEL TYPE L- CREDIT			L.S.	0.00%	
450	\$35,000.0000	\$0.00	\$35,000.00	\$35,000.00	\$35,000.00
CO #58-SECTOR 9 AND 10 DSC-EQ ADJ			L.S.	0.00%	
451	\$89,000.0000	\$0.00	\$89,000.00	\$80,337.64	\$80,337.64
CO #57-REPAIR EXISTING INLETS			EST. MAJOR	0.00%	
452	\$6,900.0000	\$0.00	\$6,900.00	\$6,900.00	\$6,900.00
CO #52-ALTERNATE INLET GRATE TYPE			L.S.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
453	\$154,915.0000	\$0.00	\$154,915.00	\$154,915.00	\$154,915.00
CO #60-UPPER SLIDE CURVE-ROCK REINF.			L.S. MAJOR	0.00%	
454	\$26,200.0000	\$0.00	\$26,200.00	\$26,200.00	\$26,200.00
CO#59, MOBILIZATION			L.S.	0.00%	
455	\$8,500.0000	\$0.00	\$8,500.00	\$8,500.00	\$8,500.00
CO#59, CLEARING AND GRUBBING			L.S.	0.00%	
456	\$30.0000	.00	1,000.00	781.00	781.00
CO#59, TEMPORARY CONCRETE BARRIER		\$0.00	\$30,000.00	\$23,430.00	\$23,430.00
			L.F.	0.00%	
457	\$17.3000	.00	50,000.00	68,048.00	68,048.00
CO#59, ROADWAY EXCAVATION INCL. HAUL		\$0.00	\$865,000.00	\$1,177,230.40	\$1,177,230.40
			C.Y.	0.00%	
458	\$19,300.0000	\$0.00	\$19,300.00	\$19,300.00	\$19,300.00
CO#59, TRAFFIC CONTROL			L.S.	0.00%	
459	\$5,000.0000	\$0.00	\$5,000.00	\$12,674.68	\$12,674.68
CO#59, SOIL NAIL STORAGE & HAUL			EST.	0.00%	
460	\$5.5000	.00	.00	.00	.00
CO#59, ADDT. HAUL TO CRYSTAL SPRINGS		\$0.00	\$0.00	.00	\$0.00
			C.Y.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
461	\$16,000.0000	\$0.00	\$16,000.00	\$10,929.85	\$10,929.85
	CO#59, HABITAT TREES TO CRYSTAL SPRINGS		EST.	0.00%	
462	\$64,400.0000	\$0.00	\$64,400.00	\$64,400.00	\$64,400.00
	CO #66-REMOVE SCALING DEBRIS		L.S. MAJOR	0.00%	
463	\$4.4100	.00	7,700.00	9,802.00	9,802.00
	CO #62-ADD BLASTING-MP 60.9 ROCK CUT	\$0.00	\$33,957.00	\$43,226.82	\$43,226.82
			C.Y.	0.00%	
464	\$25,000.0000-	\$0.00	\$25,000.00-	.00	\$0.00
	CO#44, SNOW REMOVAL YEAR 1 - CREDIT ITEM		L.S.	100.00% UNDER	
465	\$25,000.0000-	\$0.00	\$25,000.00-	\$25,000.00-	\$25,000.00-
	CO#44, SNOW REMOVAL YEARS 2 - CREDIT ITEM		L.S.	0.00%	
466	\$10,000.0000-	\$0.00	\$10,000.00-	\$10,000.00-	\$10,000.00-
	CO#44, WILDLIFE MONITORING - CREDIT ITEM		L.S.	0.00%	
467	\$10,000.0000-	\$0.00	\$10,000.00-	\$10,000.00-	\$10,000.00-
	CO#44, PLAANTING AND HABITAT - CREDIT ITEM		L.S.	0.00%	
468	\$1,500,000.0000-	\$0.00	\$1,500,000.00-	\$1,500,000.00-	\$1,500,000.00-
	CO#44, SNOWSHEDCRIP ENGINEERING - CREDIT ITEM		L.S.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
469	\$329,700.0000	\$0.00	\$329,700.00	\$329,700.00	\$329,700.00
	CO#64, PRESPLIT CHARGE WEIGHT - DELAY		L.S. MAJOR	0.00%	
470	\$1,500,000.0000	\$0.00	\$1,500,000.00	\$1,543,147.40	\$1,543,147.40
	CO#65, 2013-WALL 7-HORIZ. GROUTING		EST. MAJOR	0.00%	
471	\$110,000.0000	\$0.00	\$110,000.00	\$363,383.75	\$363,383.75
	CO #72-SNOW NET GRADING-SLIDE CURVE		EST. MAJOR	0.00%	
472	\$450,000.0000	\$0.00	\$450,000.00	\$578,130.97	\$578,130.97
	CO#68, ADD SLOPE REINF. - STA 1368 VIC		EST. MAJOR	0.00%	
473	\$400,000.0000	\$0.00	\$400,000.00	\$296,620.37	\$296,620.37
	CO#67, ALT. DESIGN ANALYSIS		EST. MAJOR	0.00%	
474	\$26.1300	.00	.00	.00	.00
	CO#69, PERM. SHOTCRETE FASCIA-SNW	\$0.00	\$0.00	.00	\$0.00
			S.F.	100.00% UNDER	
475	\$20.0000	.00	1,156.00	1,546.80	1,546.80
	CO#69, PERM. SHOTCRETE FASCIA-GEO WALLS	\$0.00	\$23,120.00	\$30,936.00	\$30,936.00
			S.F.	0.00%	
476	\$10,000.0000	\$0.00	\$10,000.00	\$10,000.00	\$10,000.00
	CO#69, PRE PRODUCTION TEST PANELS		L.S.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
477	\$128,061.0600	\$0.00	\$128,061.06	\$128,061.06	\$128,061.06
CO#69, CHANGE ORDER #30 IMPACTS-EQ ADJ			L.S. MAJOR	0.00%	
478	\$2,300,000.0000	\$0.00	\$2,300,000.00	\$2,109,168.89	\$2,109,168.89
CO#74, WALL 7 VIC - DESIGN ALTERNATIVE			EST. MAJOR	0.00%	
479	\$25.0000	.00	400.00	400.00	400.00
CO #80-MP 57.5 TEMP CONCRETE BARRIER		\$0.00	\$10,000.00	\$10,000.00	\$10,000.00
			L.F.	0.00%	
480	\$6,000.0000	.00	1.00	1.00	1.00
CO #80-MP 57.5 TEMP IMPACT ATTENUATOR		\$0.00	\$6,000.00	\$6,000.00	\$6,000.00
			EACH	0.00%	
481	\$5,000.0000	\$0.00	\$5,000.00	\$5,053.58	\$5,053.58
CO #80-MP 57.5 TRAFFIC CONTROL			EST.	0.00%	
482	\$91,090.0000	\$0.00	\$91,090.00	\$91,090.00	\$91,090.00
CO #81-MP 58.2 ROCK REMOVAL ACCELERATION			L.S. MAJOR	0.00%	
483	\$2,163.5000	.00	474.00	474.00	474.00
CO#73, SECTOR 14 SNOW NET 3.5 M		\$0.00	\$1,025,499.00	\$1,025,499.00	\$1,025,499.01
			L.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
484	\$98,900.0000	\$0.00	\$98,900.00	\$98,900.00	\$98,900.00
CO#73, SECTOR 14 SNOW NET-MOBILIZATION			L.S. MAJOR	0.00%	
485	\$113,000.0000	\$0.00	\$113,000.00	\$113,000.00	\$113,000.00
CO#73, SECTOR 14 SNOW NET - DESIGN			L.S. MAJOR	0.00%	
486	\$69,218.0000	\$0.00	\$69,218.00	\$69,218.00	\$69,218.00
CO#79, LINE 7 SNOW NETS-EQ ADJ			L.S. MAJOR	0.00%	
487	\$7,912.0000	\$0.00	\$7,912.00	\$7,912.00	\$7,912.00
CO #78-ADD HEAT TRACE CABLE ITS-VMS 1			L.S.	0.00%	
488	\$3,400,000.0000-	\$0.00	\$3,400,000.00-	\$3,400,000.00-	\$3,400,000.00-
CO#91, BID ITEM 124 - LUMP SUM- CREDIT ITEM			L.S.	0.00%	
489	\$90,000.0000-	\$0.00	\$90,000.00-	\$90,000.00-	\$90,000.00-
CO91, BID ITEM 169-LUMP SUM-CREDIT ITEM			L.S.	0.00%	
490	\$15,000.0000-	\$0.00	\$15,000.00-	\$15,000.00-	\$15,000.00-
CO91, BID ITEM 224-LUMP SUM-CREDIT ITEM			L.S.	0.00%	
491	\$900,000.0000	\$0.00	\$900,000.00	\$807,021.76	\$807,021.76
CO 91, GRADING/SURFACING-SUPER CORRECTION			EST. MAJOR	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
492	\$100.0000	.00	5,260.00	5,519.70	5,519.70
CO 91, HMA FOR SUPER CORRECTION		\$0.00	\$526,000.00 TON	\$551,970.00 0.00%	\$551,970.00
493	\$1.0000	.00	116,579.00	118,215.00	118,215.00
CO 91, ST. REINF. BAR FOR SHAFT		\$0.00	\$116,579.00 LB.	\$118,215.00 0.00%	\$118,215.00
494	\$1.0500	.00	35,422.00	35,422.00	35,422.00
CO 91, ST. REINF. BAR FOR BRIDGE		\$0.00	\$37,193.10 LB.	\$37,193.10 0.00%	\$37,193.10
495	\$155.0000	.00	398.00	397.70	397.70
CO 91, TRAFFIC BARRIER		\$0.00	\$61,690.00 L.F.	\$61,643.50 0.00%	\$61,643.50
496	\$185.0000	.00	344.00	347.21	347.21
CO 91, BRIDGE APPROACH SLAB		\$0.00	\$63,640.00 S.Y.	\$64,233.85 0.00%	\$64,233.85
497	\$950.0000	.00	583.00	563.62	563.62
CO 91, SOIL EXCAVATION FOR SHAFT		\$0.00	\$553,850.00 C.Y.	\$535,439.00 0.00%	\$535,439.00
498	\$1,200.0000	.00	52.00	57.91	57.91
CO 91, ROCK EXCAVATION FOR SHAFT		\$0.00	\$62,400.00 C.Y.	\$69,492.00 0.00%	\$69,492.00

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
499	\$45.7500	.00	32,048.00	31,240.90	31,240.90
CO 91, ROADWAY EX INCL HAUL-AREA G		\$0.00	\$1,466,196.00	\$1,429,271.18	\$1,429,271.18
			C.Y.	0.00%	
500	\$1,730,307.0000	\$0.00	\$1,730,307.00	\$1,730,307.00	\$1,730,307.00
CO 91, WALL 707 SHORING WALL			L.S. MAJOR	0.00%	
501	\$145.0000	.00	1,255.00	2,499.50	2,499.50
CO 91, WALL 707 SHORING WALL-PEA GRAVEL		\$0.00	\$181,975.00	\$362,427.50	\$362,427.50
			TON	0.00%	
502	\$235.0000	.00	237.00	.00	.00
CO 91, WALL 707 SHORING CDF		\$0.00	\$55,695.00	.00	\$0.00
			C.Y.	100.00% UNDER	
503	\$2,800.0000	.00	254.00	401.01	401.01
CO 91, WALL 707 SHORING ROCK EX INCL HAUL		\$0.00	\$711,200.00	\$1,122,828.00	\$1,122,828.00
			C.Y.	0.00%	
504	\$1,996.0000	.00	1,074.00	1,011.29	1,011.29
CO 91, WALL 707 SHORING SOIL EX INCL HAUL		\$0.00	\$2,143,704.00	\$2,018,534.84	\$2,018,534.84
			C.Y.	0.00%	
505	\$18.5000	.00	23,028.00	23,028.00	23,028.00
CO 91, GEOSYNTHETIC RETAINING WALL 707		\$0.00	\$426,018.00	\$426,018.00	\$426,018.01
			S.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
506	\$26.5000	.00	24,868.20	26,083.30	26,083.30
CO 91, GRAVEL BACKFILL FOR GEO WALL 707		\$0.00	\$659,007.30	\$691,207.45	\$691,207.45
			C.Y.	0.00%	
507	\$135,000.0000	\$0.00	\$135,000.00	\$207,609.72	\$207,609.72
CO 91, EXPLORATORY WORK			EST. MAJOR	0.00%	
508	\$25,000.0000	\$0.00	\$25,000.00	\$25,000.00	\$25,000.00
CO 91, TYPE C PROGRESS SCHEDULE REVISION			L.S.	0.00%	
509	\$13.2700	.00	5,639.30	5,519.70	5,519.70
CO 95-PG 64-28 ER-ADDED COST-CO 91 CL 3/8		\$0.00	\$74,833.51	\$73,246.42	\$73,246.42
			TON	0.00%	
510	\$86.0000	.00	13,055.00	14,927.00	14,927.00
CO 99-HMA CL 1/2 IN. PG 64-22		\$0.00	\$1,122,730.00	\$1,283,722.00	\$1,283,722.00
			TON	0.00%	
511	\$9.2500	.00	17,412.00	12,099.00	12,099.00
CO#92, ROADWAY EX INCL. HAUL- AREA S		\$0.00	\$161,061.00	\$111,915.75	\$111,915.75
			C.Y.	0.00%	
512	\$15,000.0000	\$0.00	\$15,000.00	\$51,783.11	\$51,783.11
CO#92, CONTOUR GRADING/EXCAVATE TEST PIT			EST.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
513	\$4.2500	.00	6,342.00	5,505.00	5,505.00
		\$0.00	\$26,953.50	\$23,396.25	\$23,396.25
CO#92, EMBANKMENT COMPACTION			C.Y.	0.00%	
514	\$18.0000	.00	4,000.00	3,983.70	3,983.70
		\$0.00	\$72,000.00	\$71,706.60	\$71,706.60
CO#92, CRUSHED SURFACING BASE COURSE			TON	0.00%	
515	\$95.0000	.00	67.00	103.00	103.00
		\$0.00	\$6,365.00	\$9,785.00	\$9,785.00
CO#92, COARSE COMPOST			C.Y.	0.00%	
516	\$90.0000	.00	278.00	278.00	278.00
		\$0.00	\$25,020.00	\$25,020.00	\$25,020.00
CO#100-WALL 707 CABLE FENCE			L.F.	0.00%	
517	\$32.0000	.00	22,836.00	22,836.00	22,836.00
		\$0.00	\$730,752.00	\$730,752.00	\$730,752.00
CO#100-WALL 707 FASCIA			S.F.	0.00%	
518	\$30.7500	.00	208,230.00	212,320.00	212,320.00
		\$0.00	\$6,403,072.50	\$6,528,840.00	\$6,528,840.06
CO#100-STRUCTURAL EARTH WALL			S.F.	0.00%	
519	\$25.8000	.00	199,710.00	215,149.80	215,149.80
		\$0.00	\$5,152,518.00	\$5,550,864.84	\$5,550,864.84
CO#100-BACKFILL FOR STRUCTURAL EARTH WALL			C.Y.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
520	\$90,000.0000	\$0.00	\$90,000.00	\$79,627.57	\$79,627.57
	CO 100-WALL 708 BEDROCK CDF		EST. MAJOR	0.00%	
521	\$575.0000	.00	1,293.00	1,288.33	1,288.33
		\$0.00	\$743,475.00	\$740,789.75	\$740,789.75
	CO 100-GEOSYNTHETIC WALL BARRIER-42 IN.		L.F.	0.00%	
522	\$24.0000	.00	1,100.00	1,120.00	1,120.00
		\$0.00	\$26,400.00	\$26,880.00	\$26,880.00
	CO 100-SDR 35 DRAIN PIPE 8 IN. DIAM.		L.F.	0.00%	
523	\$25.0000	.00	3,550.00	3,511.70	3,511.70
		\$0.00	\$88,750.00	\$87,792.50	\$87,792.50
	CO 100- SDR 35 UNDERDRAIN 8 IN DIAM.		L.F.	0.00%	
524	\$30,000.0000	\$0.00	\$30,000.00	\$55,861.65	\$55,861.65
	CO 100-SOIL NAIL CASING DRAIN PIPE		EST.	0.00%	
525	\$18.0000	.00	77.00	109.00	109.00
		\$0.00	\$1,386.00	\$1,962.00	\$1,962.00
	CO 100-SDR 35 DRAIN PIPE 6 IN. DIAM.		L.F.	0.00%	
526	\$19.0000	.00	132.00	138.00	138.00
		\$0.00	\$2,508.00	\$2,622.00	\$2,622.00
	CO 100-SDR 35 UNDERDRAIN 6 IN. DIAM.		L.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
527	\$90.0000	.00	1,315.00	1,300.90	1,300.90
CO 100- SCH, B STORM SEWER 18 IN. DIAM.	\$0.00	\$118,350.00	L.F.	\$117,081.00	\$117,081.00
				0.00%	
528	\$109.0000	.00	118.00	114.00	114.00
CO 100-SCH. B STORM SEWER 24 IN. DIAM.	\$0.00	\$12,862.00	L.F.	\$12,426.00	\$12,426.00
				0.00%	
529	\$3,000.0000	.00	7.00	7.00	7.00
CO 100-CATCH BASIN TYPE 2 48 IN. BIAM.	\$0.00	\$21,000.00	EACH	\$21,000.00	\$21,000.00
				0.00%	
530	\$365.0000	.00	68.00	66.00	66.00
CO 100-MOMENT SLAB TEMPORARY SCUPPER	\$0.00	\$24,820.00	EACH	\$24,090.00	\$24,090.00
				0.00%	
531	\$37,100.0000	\$0.00	\$37,100.00	\$37,100.00	\$37,100.00
CO 100- CABLE FENCE DELETION- EQ ADJ			L.S. MAJOR	0.00%	
532	\$35.0000	.00	1,617.00	1,475.50	1,475.50
CO 100-WALL 707 SELECT ROCK EMBANKMENT	\$0.00	\$56,595.00	C.Y.	\$51,642.50	\$51,642.50
				0.00%	
533	\$51.1500	.00	82.50	84.76	84.76
CO 100-WALL 707 QUARRY SPALLS	\$0.00	\$4,219.88	C.Y.	\$4,335.47	\$4,335.47
				0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
534	\$50,000.0000	\$0.00	\$50,000.00	\$122,746.11	\$122,746.11
CO 100-BREAK BEDROCK-STRUCTURE EX. CL. B			EST. MAJOR	0.00%	
535	\$95,000.0000-	\$0.00	\$95,000.00-	\$95,000.00-	\$95,000.00-
CO 100-DELETE ITEM 263-CREDIT ITEM			L.S.	0.00%	
536	\$609,750.0000-	\$0.00	\$609,750.00-	\$609,750.00-	\$609,750.00-
CO 100-CRIP ITEM 411-SE WALL-CREDIT ITEM			L.S.	0.00%	
537	\$7.3200	.00	3,669.00	1,699.00	1,699.00
CO#104-ADD ER REQUIREMENT TO HMA 1/2 IN.		\$0.00	\$26,857.08	\$12,436.68	\$12,436.68
			TON	0.00%	
538	\$8.0000	.00	27,113.00	4,944.00	4,944.00
CO 104-ADD ER REQUIREMENT TO HMA 3/8 IN.		\$0.00	\$216,904.00	\$39,552.00	\$39,552.00
			TON	0.00%	
539	\$1,120.0000	.00	19.00	45.00	45.00
CO#105, ADDITIONAL NET ANCHOR		\$0.00	\$21,280.00	\$50,400.00	\$50,400.00
			EACH	0.00%	
540	\$3,800,000.0000	\$0.00	\$3,800,000.00	\$3,800,000.00	\$3,800,000.00
CO 107-WALL 7 EQUITABLE ADJUSTMENT			L.S. MAJOR	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
541	\$15,000.0000	\$0.00	\$15,000.00	\$586.55	\$586.55
CO 107-ADJUST EXISTING ROCK BOLTS/DOWELS			EST.	0.00%	
542	\$90,000.0000-	\$0.00	\$90,000.00-	\$90,000.00-	\$90,000.00-
CO 107-DELETE ITEM 276-CREDIT ITEM			L.S.	0.00%	
543	\$18.5000	.00	18,640.00	16,637.50	16,637.50
CO 107-GEOSYNTHETIC RETAINING WALL		\$0.00	\$344,840.00	\$307,793.75	\$307,793.75
			S.F.	0.00%	
544	\$26.5000	.00	9,800.30	9,754.10	9,754.10
CO 107-GRAVEL BORROW FOR GEO WALL		\$0.00	\$259,707.95	\$258,483.65	\$258,483.65
			C.Y.	0.00%	
545	\$32.0000	.00	6,637.00	5,588.80	5,588.80
CO 107-PERM. SHOTCRETE FASCIA-GEO WALL		\$0.00	\$212,384.00	\$178,841.60	\$178,841.60
			S.F.	0.00%	
546	\$70,000.0000	\$0.00	\$70,000.00	\$71,679.67	\$71,679.67
CO 111-SNOW NET ANCHOR-GROUT EXCEEDANCE			EST. MAJOR	0.00%	
547	\$210.0000	.00	1,208.00	1,369.91	1,369.91
CO 113-FALL 2014-CCP PAVING		\$0.00	\$253,680.00	\$287,681.10	\$287,681.10
			C.Y.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
548	\$50,000.0000	\$0.00	\$50,000.00	\$24,543.98	\$24,543.98
CO 113-WEEKEND PREMIUM COSTS			EST. MAJOR	0.00%	
549	\$42.0000	.00	1,400.00	1,912.00	1,912.00
CO 119-ADDED BARRIER DELINEATORS		\$0.00	\$58,800.00	\$80,304.00	\$80,304.00
			EACH	0.00%	
550	\$25.0000	.00	200.00	200.00	200.00
CO 121-MP 57.9 TEMP CONCRETE BARRIER		\$0.00	\$5,000.00	\$5,000.00	\$5,000.00
			L.F.	0.00%	
551	\$6,000.0000	.00	1.00	1.00	1.00
CO 121-MP 57.9 TEMP IMPACT ATTENUATOR		\$0.00	\$6,000.00	\$6,000.00	\$6,000.00
			EACH	0.00%	
552	\$5,000.0000	\$0.00	\$5,000.00	\$830.74	\$830.74
CO 121-MP 57.9 TRAFFIC CONTROL			EST.	0.00%	
553	\$38.7500	.00	925.00	.00	.00
CO 116 BEAM GUARDRAIL TYPE 31-8' POST		\$0.00	\$35,843.75	.00	\$0.00
			L.F.	100.00% UNDER	
554	\$2,880.0000	\$0.00	\$2,880.00	\$2,880.00	\$2,880.00
CO116 PERMANENT SIGNING MODIFICATIONS			L.S.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
555	\$62,975.0000	\$0.00	\$62,975.00	\$62,975.00	\$62,975.00
CO 116 ITS ELECTRICAL MODIFICATIONS			L.S. MAJOR	0.00%	
556	\$65,000.0000	\$0.00	\$65,000.00	\$65,000.00	\$65,000.00
CO 116 MOT TEMP DRAINAGE MODIFICATION			L.S. MAJOR	0.00%	
557	\$5,617.0000	\$0.00	\$5,617.00	\$5,617.00	\$5,617.00
CO 116 DRILL & INSTALL APP SLAB DOWELS			L.S.	0.00%	
558	\$181.0000	.00	4,980.00	5,077.76	5,077.76
CO 116 CEMENT CONC PAVEMENT		\$0.00	\$901,380.00	\$919,074.56	\$919,074.56
			C.Y.	0.00%	
559	\$22.5000	.00	4,970.00	5,106.00	5,106.00
CO 116 CORROSION RESISTENT DOWEL BAR		\$0.00	\$111,825.00	\$114,885.00	\$114,885.00
			EACH	0.00%	
560	\$40,000.0000	\$0.00	\$40,000.00	\$36,966.93	\$36,966.93
CO 116 UTILITY TRENCH			EST. MAJOR	0.00%	
561	\$25,000.0000-	\$0.00	\$25,000.00-	\$25,000.00-	\$25,000.00-
CO 117-DELETE ITEM 278-CREDIT ITEM			L.S.	0.00%	
562	\$43,130.0000-	\$0.00	\$43,130.00-	\$43,130.00-	\$43,130.00-
CO 118-BID ITEM 88 - CREDIT ITEM			L.S.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
563	\$275,000.0000	\$0.00	\$275,000.00	\$985,585.34	\$985,585.34
CO 118-MECHANICAL EXCAVATION			EST. MAJOR	0.00%	
564	\$221.0000	.00	900.00	.00	.00
		\$0.00	\$198,900.00	.00	\$0.00
CO 118-UNCONV. ROCK BOLT TYPE H			L.F.	100.00% UNDER	
565	\$125.0000	.00	3,550.00	270.00	270.00
		\$0.00	\$443,750.00	\$33,750.00	\$33,750.00
CO 118-UNCONV. ROCK DOWEL TYPE L			L.F.	0.00%	
566	\$166.0000	.00	11,975.00	8,120.00	8,120.00
		\$0.00	\$1,987,850.00	\$1,347,920.00	\$1,347,920.00
CO 118-UNCONV. ROCK DOWEL TYPE H			L.F.	0.00%	
567	\$114.0000	.00	950.00	750.00	750.00
		\$0.00	\$108,300.00	\$85,500.00	\$85,500.00
CO 118-UNCONV. HORIZONTAL PVC DRAIN			L.F.	0.00%	
568	\$85,500.0000	\$0.00	\$85,500.00	.00	\$0.00
CO 118-SPOT HOLLOW CORE DOWEL			EST. MAJOR	100.00% UNDER	
569	\$75.0000	.00	600.00	1,050.00	1,050.00
		\$0.00	\$45,000.00	\$78,750.00	\$78,750.00
CO 118-CONV. ROCK BOLT TYPE H			L.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
570	\$63.0000	.00	3,100.00	5,795.00	5,795.00
CO 118-CONV. ROCK DOWEL TYPE L		\$0.00	\$195,300.00	\$365,085.00	\$365,085.00
			L.F.	0.00%	
571	\$68.0000	.00	18,195.00	24,770.00	24,770.00
CO 118-CONV. ROCK DOWEL TYPE H		\$0.00	\$1,237,260.00	\$1,684,360.00	\$1,684,360.00
			L.F.	0.00%	
572	\$41.0000	.00	4,625.00	4,293.00	4,293.00
CO 118-CONV. HORIZONTAL PVC DRAIN		\$0.00	\$189,625.00	\$176,013.00	\$176,013.00
			L.F.	0.00%	
573	\$85,000.0000	\$0.00	\$85,000.00	\$85,000.00	\$85,000.00
CO 118-STRAIN GAGES ON DOWELS-SECTOR 12			L.S. MAJOR	0.00%	
574	\$12.5000	.00	30,750.00	57,600.00	57,600.00
CO 118-CABLE NETS-SECTOR 12		\$0.00	\$384,375.00	\$720,000.00	\$720,000.00
			S.F.	0.00%	
575	\$56.5000	.00	7,088.00	6,036.70	6,036.70
CO 118-GEOCOMPOSITE CLAY LINER		\$0.00	\$400,472.00	\$341,073.55	\$341,073.55
			S.Y.	0.00%	
576	\$16.0000	.00	9,184.00	8,134.30	8,134.30
CO 118-BIOINFILTRATION POND		\$0.00	\$146,944.00	\$130,148.80	\$130,148.80
			S.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
577	\$29.0300	.00	4,071.00	4,105.89	4,105.89
		\$0.00	\$118,181.13	\$119,193.99	\$119,193.97
CO 118-ROCK FILL FOR PONDS			C.Y.	0.00%	
578	\$4.0000	.00	183.00	905.00	905.00
		\$0.00	\$732.00	\$3,620.00	\$3,620.00
CO 118-CONST. GEOTEXTILE FOR SEPARATION			S.Y.	0.00%	
579	\$3,535.0000	.00	6.00	6.00	6.00
		\$0.00	\$21,210.00	\$21,210.00	\$21,210.00
CO 118-FLOW SPLITTER			EACH	0.00%	
580	\$8,756.0000	.00	8.00	7.85	7.85
		\$0.00	\$70,048.00	\$68,734.60	\$68,734.60
CO 118-MOD CATCH BASIN TYPE 2 54 IN DIAM			EACH	0.00%	
581	\$9,207.0000	.00	3.00	3.00	3.00
		\$0.00	\$27,621.00	\$27,621.00	\$27,621.00
CO 118-CATCH BASIN TYPE 2 54 IN. DIAM.			EACH	0.00%	
582	\$15,098.0000	.00	4.00	4.00	4.00
		\$0.00	\$60,392.00	\$60,392.00	\$60,392.00
CO 118-CATCH BASIN TYPE 2 84 IN. DIAM.			EACH	0.00%	
583	\$18,469.0000	.00	1.00	1.00	1.00
		\$0.00	\$18,469.00	\$18,469.00	\$18,469.00
CO 118-CATCH BASIN TYPE 2 96 IN. DIAM.			EACH	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
584	\$20,276.0000	.00	5.00	5.00	5.00
CO 118-MANHOLE 96 IN. DIAM. TYPE 2		\$0.00	\$101,380.00	\$101,380.00	\$101,380.00
			EACH	0.00%	
585	\$145.0000	.00	58.00	51.00	51.00
CO 118-MANHOLE ADD HT. 96 IN DIAM TYPE 2		\$0.00	\$8,410.00	\$7,395.00	\$7,395.00
			L.F.	0.00%	
586	\$575.0000	.00	6,400.00	6,451.16	6,451.16
CO 118-SEW TRAFFIC BARRIER 42 IN.		\$0.00	\$3,680,000.00	\$3,709,417.00	\$3,709,417.00
			L.F.	0.00%	
587	\$130.0000	.00	171.00	.00	.00
CO 118-PRECAST BARRIER-TEMPORARY SCUPPER		\$0.00	\$22,230.00	.00	\$0.00
			EACH	100.00% UNDER	
588	\$924,400.0000-	\$0.00	\$924,400.00-	\$924,400.00-	\$924,400.00-
CO 118-CRIP ITEM 411-CREDIT ITEM			L.S.	0.00%	
589	\$161,500.0000	\$0.00	\$161,500.00	\$161,500.00	\$161,500.00
CO 118-ELECTRICAL AND ITS ADJUSTMENTS			L.S. MAJOR	0.00%	
590	\$106,000.0000	\$0.00	\$106,000.00	\$106,000.00	\$106,000.00
CO 118-SURVEY ADJUSEMENT			L.S. MAJOR	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
591	\$385,000.0000	\$0.00	\$385,000.00	\$385,000.00	\$385,000.00
	CO 118-CONCRETE SUPPLY-EQ ADJ		L.S. MAJOR	0.00%	
592	\$21.5500	.00	2,530.00	4,432.00	4,432.00
		\$0.00	\$54,521.50	\$95,509.60	\$95,509.60
	CO 118-ROADWAY EX. INCL HAUL-AREA H		C.Y.	0.00%	
593	\$56.1500	.00	27,960.00	35,033.00	35,033.00
		\$0.00	\$1,569,954.00	\$1,967,102.95	\$1,967,102.97
	CO 118-ROADWAY EX. INCL. HAUL-AREA I		C.Y.	0.00%	
594	\$47.3500	.00	10,880.00	21,850.00	21,850.00
		\$0.00	\$515,168.00	\$1,034,597.50	\$1,034,597.53
	CO 118-ROADWAY EX. INCL. HAUL-AREA J		C.Y.	0.00%	
595	\$22.8000	.00	4,410.00	7,465.72	7,465.72
		\$0.00	\$100,548.00	\$170,218.42	\$170,218.42
	CO 118-ROADWAY EX. INCL. HAUL-AREA K		C.Y.	0.00%	
596	\$193,786.0000	\$0.00	\$193,786.00	\$193,786.00	\$193,786.00
	CO 127-EB KLAB-SHAFT 5D-DSC EQ ADJ		L.S. MAJOR	0.00%	
597	\$8,600.0000	.00	23.00	33.00	33.00
		\$0.00	\$197,800.00	\$283,800.00	\$283,800.00
	CO 125-ADDED FOUNDATION COSTS EQ ADJ		EACH	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
598	\$24,600.0000	\$0.00	\$24,600.00	\$24,600.00	\$24,600.00
CO 125-DELETED 4.0 M SNOW NET MAT-EQ ADJ			L.S.	0.00%	
599	\$50,000.0000	\$0.00	\$50,000.00	.00	\$0.00
CO 125-MECHANICAL GRADING			EST. MAJOR	100.00% UNDER	
600	\$132,440.0000	\$0.00	\$132,440.00	\$132,440.00	\$132,440.00
CO 125-SLOPE ROUGHENING			L.S. MAJOR	0.00%	
601	\$166.0000	.00	10.00	10.00	10.00
CO 132-SHOTCRETE - MATERIAL ONLY		\$0.00	\$1,660.00	\$1,660.00	\$1,660.00
			C.Y.	0.00%	
602	\$3,500.0000	\$0.00	\$3,500.00	\$3,500.00	\$3,500.00
CO 132-MOBILIZATION, LABOR AND EQUIPMENT			L.S.	0.00%	
603	\$55,728.0000	\$0.00	\$55,728.00	\$55,728.00	\$55,728.00
CO 133-SNOWNET-VIBRATING WIRE INST.			L.S. MAJOR	0.00%	
604	\$69,000.0000-	\$0.00	\$69,000.00-	\$69,000.00-	\$69,000.00-
CO 134-SHARING EX. MATERIAL-EQ ADJ			L.S.	0.00%	
605	\$693,516.0000	\$0.00	\$693,516.00	\$693,516.00	\$693,516.00
CO 134-ROADWAY EX INCL. HAUL-AREA F			L.S. MAJOR	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
606	\$30,385.0000	\$0.00	\$30,385.00	\$30,385.00	\$30,385.00
CO 144-UTILITY TRENCH BLASTING			L.S.	0.00%	
607	\$411.7800	.00	486.50	611.50	611.50
		\$0.00	\$200,330.97	\$251,803.47	\$251,803.47
CO 142-SEC 12 - FIBER REINF. SHOTCRETE			C.Y.	0.00%	
608	\$741.7800	.00	50.00	329.00	329.00
		\$0.00	\$37,089.00	\$244,045.62	\$244,045.62
CO 142-FUTURE FIBER REINF. SHOTCRETE			C.Y.	0.00%	
609	\$114,315.0000	\$0.00	\$114,315.00	\$114,315.00	\$114,315.00
CO 150-3.0 M SNOW NET-SURPLUS MATERIAL			L.S. MAJOR	0.00%	
610	\$4.0000	.00	200.00	.00	.00
		\$0.00	\$800.00	.00	\$0.00
CO 156-HIGH SURVIVABILITY GEOTEXTILE			S.Y.	100.00% UNDER	
611	\$243.7400	.00	102.00	87.00	87.00
		\$0.00	\$24,861.48	\$21,205.38	\$21,205.38
CO 157-SECTOR 14-ADD SLOPE ROUGHENING			L.F.	0.00%	
612	\$250,000.0000	\$0.00	\$250,000.00	\$243,503.32	\$243,503.32
CO 159-2017 WINTER DELINEATION			EST. MAJOR	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
613	\$824,880.0000	\$0.00	\$824,880.00	\$824,880.00	\$824,880.00
CO 164-BALANCE SITE-EXCAVATION			L.S. MAJOR	0.00%	
614	\$264,400.0000	\$0.00	\$264,400.00	\$264,400.00	\$264,400.00
CO 164-KLAB-LATE EXCAVATION			L.S. MAJOR	0.00%	
615	\$336,000.0000	\$0.00	\$336,000.00	\$336,000.00	\$336,000.00
CO 164-WALL 708-ADDED RESOURCES			L.S. MAJOR	0.00%	
616	\$224.0000	.00	75.00	75.00	75.00
CO 165-ROCK DOWEL TYPE L		\$0.00	\$16,800.00	\$16,800.00	\$16,800.00
			L.F.	0.00%	
617	\$403.0000	.00	16.00	1.50	1.50
CO 165-ROCK SLOPE SCALING		\$0.00	\$6,448.00	\$604.50	\$604.50
			CRHR	0.00%	
618	\$1,680.0000	\$0.00	\$1,680.00	\$1,680.00	\$1,680.00
CO 165-MOBILIZATION			L.S.	0.00%	
619	\$2,100.0000	\$0.00	\$2,100.00	\$2,100.00	\$2,100.00
CO 165-MATERIALS			L.S.	0.00%	
620	\$1.6600	.00	.00	.00	.00
CO 161-GROOVED PAINT LINE		\$0.00	\$0.00	\$0.00	\$0.00
			L.F.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
621	\$3.8900	.00	.00	.00	.00
CO 161-GROOVED TAPE CENERLINE		\$0.00	\$0.00	\$0.00	\$0.00
			L.F.	0.00%	
622	\$15,904.0000	\$0.00	\$15,904.00	\$15,904.00	\$15,904.00
CO 167-MOBILIZATION			L.S.	0.00%	
623	\$225.3800	.00	900.00	900.00	900.00
CO 167-ROCK BOLT TYPE H		\$0.00	\$202,842.00	\$202,842.00	\$202,842.00
			L.F.	0.00%	
624	\$10,000.0000	\$0.00	\$10,000.00	.00	\$0.00
CO 167-ROCK BOLT ASSISTANCE			EST.	100.00% UNDER	
625	\$110,000.0000	\$0.00	\$110,000.00	\$55,832.69	\$55,832.69
CO 169-MOMENT SLAB EXPANSION JOINTS			EST. MAJOR	0.00%	
626	\$44,833.8200	\$0.00	\$44,833.82	\$44,833.82	\$44,833.82
CO 175-SILT CURTAIN-SURPLUS MATERIALS			L.S. MAJOR	0.00%	
627	\$37.0800	.00	4,650.00	5,243.00	5,243.00
CO 183-FINAL LDS BARRIER DELINEATORS		\$0.00	\$172,422.00	\$194,410.44	\$194,410.44
			EACH	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
628	\$0.5000-	.00	22,240.00	23,522.00	23,522.00
CO 184-DELETE SE-CREDIT		\$0.00	\$11,120.00- TON	\$11,761.00- 0.00%	\$11,761.00-
629	\$499,900,000.0000	\$0.00	\$499,900,000.00	.00	\$0.00
CO 184-COMPLETION-CREDIT ITEM			L.S.	100.00% UNDER	
630	\$4.0900	.00	46,006.00	52,750.00	52,750.00
CO 168-GROOVED PLASTIC TAPE-6 INCH		\$0.00	\$188,164.54 L.F.	\$215,747.50 0.00%	\$215,747.50
631	\$5.0400	.00	51,606.00	41,499.00	41,499.00
CO 168-GROOVED PLASTIC LINE-6 INCH		\$0.00	\$260,094.24 L.F.	\$209,154.96 0.00%	\$209,154.96
632	\$65.0000	.00	36.00	57.00	57.00
CO 168-DRAINAGE MARKERS		\$0.00	\$2,340.00 EACH	\$3,705.00 0.00%	\$3,705.00
633	\$25,000.0000	\$0.00	\$25,000.00	\$25,000.00	\$25,000.00
CO 168-2019 REMOBILIZATION			L.S.	0.00%	
634	\$162,868.0000	\$0.00	\$162,868.00	\$162,868.00	\$162,868.00
CO 186-TECCO INSTALLATION-SECTOR 14			L.S. MAJOR	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
635	\$29.4600	.00	4,000.00	1,786.30	1,786.30
CO 154-ADDED FINE COMPOST		\$0.00	\$117,840.00	\$52,624.40	\$52,624.40
			C.Y.	0.00%	
636	\$23,473.6500	.00	.60	.68	.68
CO 154-DECOMPACTION AREA		\$0.00	\$14,084.19	\$15,962.08	\$15,962.09
			ACRE	0.00%	
637	\$19,473.5500	.00	3.63	3.21	3.21
CO 154-WOOD MULCH		\$0.00	\$70,688.99	\$62,510.10	\$62,510.10
			ACRE	0.00%	
638	\$16,401.8200	.00	3.63	3.21	3.21
CO 154-PLANTING		\$0.00	\$59,538.61	\$52,649.84	\$52,649.85
			ACRE	0.00%	
639	\$30,000.0000	\$0.00	\$30,000.00	\$27,380.39	\$27,380.39
CO 154-BALANCE SITE GRADING			EST.	0.00%	
640	\$46,584.0000	\$0.00	\$46,584.00	\$46,584.00	\$46,584.00
CO 190-PLUG SCUPPERS			L.S. MAJOR	0.00%	
641	\$43,000.0000	\$0.00	\$43,000.00	\$43,740.65	\$43,740.65
CO 189-CRYSTAL SPRINGS REGRADING			EST. MAJOR	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
642 \$100,380.0000 CO 192-EASTBOUND KLAB-DECK SEAL	\$0.00	\$100,380.00	L.S. MAJOR	\$100,380.00 0.00%	\$100,380.00
643 \$58,000.0000 CO 193-RELOCATE STOCKPILE	\$0.00	\$58,000.00	L.S. MAJOR	\$58,000.00 0.00%	\$58,000.00
644 \$23.5100 CO 194-TEMPORARY CONC. BARRIER	.00 \$0.00	3,050.00 \$71,705.50	L.F.	3,050.00 \$71,705.50 0.00%	3,050.00 \$71,705.50
645 \$24.7900 CO 194-LDS REFLECTORS	.00 \$0.00	191.00 \$4,734.89	EACH	191.00 \$4,734.89 0.00%	191.00 \$4,734.89
646 \$46.9300 CO 194-TEMPORARY SNOW POLES	.00 \$0.00	30.00 \$1,407.90	EACH	31.00 \$1,454.83 0.00%	31.00 \$1,454.83
647 \$72,751.5200 CO 179-WESTBOUND KLAB ILLUMINATION	\$0.00	\$72,751.52	L.S. MAJOR	\$72,751.52 0.00%	\$72,751.52
648 \$1.6800 CO 195-WALL 707 COLOR	.00 \$0.00	23,028.00 \$38,687.04	S.F.	23,028.00 \$38,687.04 0.00%	23,028.00 \$38,687.04

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
649	\$35.9600	.00	187.50	187.50	187.50
CO 196-JENKINS KNOB BARRIER (NEW)		\$0.00	\$6,742.50	\$6,742.50	\$6,742.50
			L.F.	0.00%	
650	\$5.7600	.00	900.00	900.00	900.00
CO 196-JENKINS KNOB BARRIER (RESET)		\$0.00	\$5,184.00	\$5,184.00	\$5,184.00
			L.F.	0.00%	
651	\$3.0700	.00	187.50	188.00	188.00
CO 196-BARRIER DISPOSAL		\$0.00	\$575.63	\$577.16	\$577.16
			L.F.	0.00%	
652	\$192.6700	.00	186.00	210.84	210.84
CO 197-HMA CL 1/2 IN PG 64-22		\$0.00	\$35,836.62	\$40,622.54	\$40,622.54
			TON	0.00%	
653	\$8.0600	.00	55.00	.00	.00
CO 197-REMOVING GUARDRAIL		\$0.00	\$443.30	.00	\$0.00
			L.F.	100.00% UNDER	
654	\$97.0700	.00	25.00	.00	.00
CO 197-PC BARRIER 42 IN 2 SIDED F SHAPE		\$0.00	\$2,426.75	.00	\$0.00
			L.F.	100.00% UNDER	
655	\$110.1200	.00	2,702.00	.00	.00
CO 197-PC CONC. BARRIER TYPE 2 MODIFIED		\$0.00	\$297,544.24	.00	\$0.00
			L.F.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
656	\$5,033.1800	.00	3.00	.00	.00
		\$0.00	\$15,099.54	.00	\$0.00
CO 197-WEATHERING ST. TRAN. SEC. TYPE 21			EACH	100.00% UNDER	
657	\$73.9100	.00	208.00	.00	.00
		\$0.00	\$15,373.28	.00	\$0.00
CO 197-WEATHERING ST. GUARDRAIL TYPE 31			L.F.	100.00% UNDER	
658	\$76,720.0000	\$0.00	\$76,720.00	.00	\$0.00
CO 197-BARRIER WIDENING AND CAVS/CSBC			L.S.	100.00% UNDER	
659	\$22,000.0000	\$0.00	\$22,000.00	.00	\$0.00
CO 197-TRAFFIC CONTROL			EST.	100.00% UNDER	
660	\$265.7100	.00	1.00	.00	.00
		\$0.00	\$265.71	.00	\$0.00
CO 197-REMOVE GUARDRAIL ANCHOR			EACH	100.00% UNDER	
661	\$1,344.0000	\$0.00	\$1,344.00	.00	\$0.00
CO 197-LONGITUDINAL JOINT SEAL-MOBE			L.S.	100.00% UNDER	
662	\$6.5000	.00	2,729.00	.00	.00
		\$0.00	\$17,738.50	.00	\$0.00
CO 197-LONGITUDINAL JOINT SEAL			L.F.	100.00% UNDER	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
900 MOH ITEM 176 - CRUSHED SURFACING BASE COURSE	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
901 MOH ITEM 220 - FLOATING SILT CURTAIN	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
902 MOH ITEM 902 - (ITEM 232 - PRECAST CONC. BARRIER)	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
903 MOH ITEM 903 (ITEMS 64 & 66 - HDPE PIPE 63")	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
904 MOH ITEM 904- (ITEMS 350,351,352,353,354,355,356,357 & 35	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
905 MOH ITEM 905 - (ITEMS 160 AND 164 - SOIL NAILS)	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
906 MOH ITEM 906 - (ITEM 111 - PRESTRESSED CONC. GIRDER - WF	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
907 MOH ITEM 907 - (ITEMS 367 & 368 - STRAIN GAGE & PIEZOMET	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
916	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 916 - (ITEMS 262, 263, 264, AND PENDING)			EST.	0.00%	
917	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 917 - (CO 100 SEW - PANELS)			EST.	0.00%	
918	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 918 (ITEM 519 CO 100 - BACKFILL FOR SEW)			EST.	0.00%	
919	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 919 (ITEM 299 - GRAVEL BACKFILL FOR DRAIN)			EST.	0.00%	
920	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 920-(ITEM 506 GRAVEL BACKFILL FOR GEO WALL 707)			EST.	0.00%	
921	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 46 - QUARRY SPALLS			EST.	0.00%	
922	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 922 - (ITEM 411 - SEW 8055 - PANELS)			EST.	0.00%	
923	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH 923 - (ITEM 411 EB KLAB GIRDERS)			EST.	0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
924 MOH ITEM 924 (ITEM 411 SEW 8063 - PANELS)	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
925 MOH ITEM 925 (ITEM 272 ITS CCTV 3) ANCHOR RODS	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
926 MOH 926 (ITEM 273 ITS CCTV 4) ANCHOR RODS	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
927 MOH 927 (ITEM 269 ITS-FIBER COMMUNICATION SYSTEM) VAULTS &	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
928 MOH 928 (ITEM 184 - CORROSION RESISTANT DOWEL BAR)	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
929 MOH ITEM 929- (ITEM 271 ITS CCTV2) SERVICE CABINET	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
930 MOH ITEM 930- (ITEM 411-UTILITY TRENCH) PADS FOR HANGER SY	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00
931 MOH ITEM 931- (ITEM 411-UTILITY TRENCH) HANGERS AND ASSEMB	\$0.0000	\$0.00	\$0.00 EST.	\$0.00 0.00%	\$0.00

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
932	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 932 (ITEM 277 ITS - DATA STATION 1) TRAFFIC SENS EST.				0.00%	
933	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 933 (ITEM 555 CO 116-ITS/ELEC. MOD.) TRAFFIC SENS EST.				0.00%	
934	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 934 (ITEM 270 - ITS CCTV 1)			EST.	0.00%	
935	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 935 (ITEM 400.801 - ITS CCTV 5)			EST.	0.00%	
936	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 936 - (ITEM 411.112 KLAB GIRDERS)			EST.	0.00%	
937	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 937 - (ITEM 411.805 - GRATE INLET TYPE 2)			EST.	0.00%	
938	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 938 - (ITEM 79 - SCH. A STORM SEWER PIPE 18 IN. EST.				0.00%	
939	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 939 - (ITEM 53 - UNDERDRAIN PIPE 6 IN. DIAM.) EST.				0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
940	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 940 - (ITEM 523 - SDR 35 UNDERDRAIN 8 IN. DIAM. EST.				0.00%	
941	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 941 - (ITEM 347 EARTH ANCHOR)			EST.	0.00%	
942	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 942 - (ITEM 483 SECTOR 14 SNOW NETS 3.5M)			EST.	0.00%	
943	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 943 - (ITEM 411 SEW 8051, 8053, 8057 - PANELS)			EST.	0.00%	
944	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 944 - (ITEMS 176, 519, 544 AND 411 - CSBC)			EST.	0.00%	
945	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 945 - (ITEM 575 - CO 118 GEOCOMPOSITE CLAY LINE EST.				0.00%	
946	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 946 - (ITEM 177 - CSTC)			EST.	0.00%	
947	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 947 (ITEM 269 - ITS FIBER COMMUNICATION SYSTEM EST.				0.00%	

CONTRACT 008127 DAYS PLANNED/REVISED 1035.0 DISTRICT 5

WORK DONE 11-05-2019 DAYS WORKED 1137.5 ESTIMATE 96 PROGRESS

TITLE.....: I-90, SNOWSHED TO KEECHELUS DAM PHASE 1C -
 REPLACE SNOWSHED AND ADD LANES

DESCRIPTION.....: REPL SNOWSHED, GRADING, BLASTING, DRAIN-
 AGE, CONSTRUCT BRIDGES/RETAINING WALLS,

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
948	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH ITEM 948 (ITEM 176 - CSBC)			EST.	0.00%	
949	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH 949 - (ITEM 46 - QUARRY SPALLS)			EST.	0.00%	
950	\$0.0000	\$0.00	\$0.00	\$0.00	\$0.00
MOH 950 - (ITEM 218 - MINERAL AGGREGATE ONLY)			EST.	0.00%	

*** CONTRACT TOTALS:

*** ORIGINAL BID AMOUNT..	\$177,144,342.66	
*** REVISED AMOUNT.....	\$200,561,541.78	
*** TOTAL POSTED PAYMENTS (PAID TODATE + UNPAID POSTED)	\$199,574,224.25	
*** PAID TODATE (INC. MOB/MOH)	\$199,574,224.39	
*** PERCENT DONE (LESS MOB/MOH)	12.64% OVER	