



Contract No. 008127	Station LW 1332+50 - 8339+50 & LE...	Mile/Line: LE and LW Roadway + Shoulder	C/S
Staked by 1- Alliance 8/23/2019	Date	Work Started Date 6/3/2019	Work Completed Date 9/11/2019
Calculated by Colton Peyser 11/15/2019	Date	Checked by E. Knudson 11/18/2019	Inspector Colton Peyser 11/5/19

**BID ITEM 180
CEMENT CONCRETE PAVEMENT
CY**

This Payment is to compensate for Estimate 94 PCCP Core Depth Results. On Estimate 94, We paid plan depth for 8-13-19 and 9-11-19.

The following below represents previously paid quantities on Estimate 94.

On 8-13-19 Contractor paved PCCP from LW RT Lane 8336+50 - 1332+50, 168.89 CY

On 8-15-19 Contractor paved PCCP from LE LT Lane and Shoulder 8334+74 - 1331+10, 293.63 CY

On 8-20-19 Contractor Paved PCCP from LW RT Shoulder 1332+50 - 8339+50.22, 256.75 CY

On 9-11-19 Contractor Paved PCCP from LW Center Lane 1332+50 - 8336+50, 168.89 CY

The Following Below represents the compensation for this Estimate for the PCCP Core Depth Results.

Estimate 94 paid contractor 168.89 CY. Actual Quantity is 176.00 CY.

176.00 - 168.89 = 7.11 CY

Estimate 94 Paid contractor 168.89 CY. Actual Quantity is 176.00 CY.

176.00 - 168.89 = 7.11 CY

Estimate 94 Paid contractor 168.89 CY. Actual Quantity is 176.00 CY.

NOTE: WSDOT has core results for 9-11-19 pour. This is adjacent to the 8-13-19 pour. We will be using this Core Result as we do not have a core for 8-13-19 pour.

TOTAL = 7.11 CY + 7.11 CY = 14.22 CY

OK TO PAY 14.22 CY

See Attached Spreadsheet.

Materials tracked on previous Estimate.

Item Num	Material Brand Name/Model Type	Manufacturer			Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept				
Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.	
0180	CEMENT CONC. PAVEMENT	1	11/5/2019	C.Y.	14.22	7491	EK	11/18/19			96	

Attachments



00000126f7210TestReport C8127 9-11-19.pdf
Adobe Acrobat Document
8.68 KB



C8127 PCCP
Spreadsheet 2019.xlsx
Microsoft Excel
Worksheet
114 KB



File Attachment



File Attachment

DOT Form IP 422-635ER EF
Revised 4/2009