



**Washington State
Department of Transportation**

Field Note Record

Contract No. 008127	Station Project Limits	Mile/Line: I-90 Snoqualmie Pass	C/S
Staked by NA	Date 	Work Started Date 6/3/2019	Work Completed Date 10/30/2019
Calculated by Colton Peyser	Date 10/4/2019	Checked by E. Knudson	Date 11/18/2019
Inspector Colton Peyser	Date 11/5/19		

**Construction Signs Class A
Bid Item #293**

362.25 SF was installed at the beginning of the 2019 Construction Season, Est 92 FNR paid 80% of this amount. This estimate will pay the remaining 20% of 362.25 SF.

362.25 SF x .2 = 72.45 SF

OK TO PAY 72.5 SF

See Attached Spreadsheet for Backup.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0293	CONSTRUCTION SIGNS CLASS A	1	11/5/2019	S.F.	72.5	7405	EK	11/19/19			96

Attachments

File Attachment



Item 293 - Est 92.xml
XML Document
34.3 KB

