



**Washington State
Department of Transportation**

Field Note Record

Contract No. 008127	Station MP 57.99 to MP 58.42	Mile/Line: I-90 WB MP 57.99 to MP 58.42	C/S
Staked by NA	Date 	Work Started Date 6/3/2019	Work Completed Date 11/5/2019
Calculated by Colton Peyser	Date 10/4/2019	Checked by E. Knudson	Inspector Colton Peyser
		Date 11/4/2019	Date 11/5/19

**Removal of Structure and Obstruction
Bid Item #6**

Previous payment for Remove Wire Mesh Slope Protection was at 62.30%.

All work on this item is completed, bringing this payment to 100%.

Amount = \$85,000.00 - \$52,956.35 (Amount paid previously) = \$32,043.65

OK TO PAY \$32,043.65

There are no materials associated with this FNR.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0006	REMOVAL OF STRUCTURE AND OBSTRUCTION	1	11/5/2019	L.S.	32,043.65	7486	EK	11/13/19			96

Attachments



1C Lump Sum
Breakdowns thru Est
96.xlsx
Microsoft Excel
Worksheet
474 KB

