



**Washington State  
Department of Transportation**

# Field Note Record

<b>Contract No.</b> 008127	<b>Station</b> Project Limits	<b>Mile/Line:</b> I-90 Snoqualmie Pass	<b>C/S</b> 
<b>Staked by</b> NA	<b>Date</b> 	<b>Work Started Date</b> 6/3/2019	<b>Work Completed Date</b> 10/15/2019
<b>Calculated by</b> Colton Peyser	<b>Date</b> 11/4/2019	<b>Checked by</b> E. Knudson	<b>Inspector</b> Colton Peyser
		11/20/2019	11/5/19

**CO 168 Grooved Plastic Tape 6 Inch  
Bid Item # 630**

**9-11-19** Contractor Installed 9,253 LF of Grooved Plastic Tape 6 IN.

**9-12-19** Contractor Installed 9,461 LF of Grooved Plastic Tape 6 IN.

**9-13-19** Contractor Installed 16,059 LF of Grooved Plastic Tape 6 IN.

**10-15-19** Contractor Installed 1,717 LF of Grooved Plastic Tape 6 IN.

Total = 9,253 + 9,461 + 16,059 + 1,717 = 36,490 LF

**OK TO PAY 36,490 LF**

See attached for back up.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
630.01	Plastic Type D Liquid Cold Applied Methyl Methacrylate	Ennis Paint, Inc.	Duraset MMA	QPL-0027	3101	/ Visual

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0630	CO 168-GROOVED PLASTIC TAPE-6 INCH	1	11/5/2019	L.F.	36,490	7507	EK	11/20/19			96

## Attachments



SPM 630.pdf  
Adobe Acrobat Document  
1.14 MB