

Field Note Record

Contract No.	Station	Mile/Line:		C/S	C/S			
008127	LE 8392+73.75 - 1422+19.40	I - 90 EB						
Staked by Date		Work Started Date		Work Completed Date				
Colton Peyser		8/6/2019		11/22/2019				
8/6/2019								
Calculated by	Date	Checked by	Date	Inspector	Date			
Colton Peyser		E. Knudson		Colton Peyser	12/5/19			
11/20/2019		12/17/2019						

CO 197 PC Barrier Type 2 Modified Bid Item # 655

On 11-11-19 Contractor Installed PC Barrier Type 2 Modified from LE 8392+74 - 1394+67.

This equals 200 LF.

On 11-11-19 Contractor Installed PC Barrier Type 2 Modified from LE 1395+65 - 1398+65.

This equals 300 LF.

On 11-21-19 Contractor Installed PC Barrier Type 2 Modified from LE 1420+06 - 1422+19

This equals 212.5 LF.

On 11-21-19 Contractor Installed PC Barrier Type 2 Modified from LE 1398+65 - 1419+04

This equals 1987.5 LF.

TOTAL LF = 200+300+212.5+1987.5 = 2700 LF

OK TO PAY 2700 LF

Measured with wheel

See Attached Plan Sheet for Backup.

Item	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est.
Num							Init.	Date	Init.	Date	No.
0655	CO 197-PC CONC. BARRIER TYPE 2 MODIFIED	1	12/5/2019	L.F.	2700	7519	EK	12/17/19			97

Attachments



CO 197 Permanent Barrier.pdf Adobe Acrobat Document 383 KB

DOT Form IP 422-635ER EF Revised 4/2009