



Contract No. 8127	Station Project Limits	Mile/Line: I-90 MP 57.34 to MP 60.23	C/S
Staked by Mike Muir	Date 10/4/2019	Work Started Date 9/30/2019	Work Completed Date 10/4/2019
Calculated by Colton Peyser	Date 10/4/2019	Checked by E. Knudson	Date 1/27/2020
		Inspector Colton Peyser	Date 12/5/19

Mulching With HECP Type 1 Mulch
Bid Item # 208

OK to pay 5 ACRES

Visual verification (MM)

Mulching Hillside WB **Pay 2.33 Acres**

Mulching Hillside EB **Pay 2.67 acres**

Materials:

3500 lbs per acre x 5 acres = 17500 lbs / 50 lb bags = 350 bags.

So 2.33 + 2.67 = 5.00
Pay 5 acres.

Calculations on LE and LW hillside measured with calibrated wheel and steel tape by Mike Muir

Note: All placed at various times throughout the estimate time period of 09-30-19 to 10-3-19

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
208.01	Bonded Fiber Matrix	RAINIER VENEER, INC.	RAINIER FIBER - BFM	QPL-0012	3101	/ Visual

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0208	MULCHING WITH HECP TYPE 1 MULCH	1	12/5/2019	ACR E	5.0	7530	EK	02/03/20			98

Attachments

