



<b>Contract No.</b> 9214	<b>Station</b> Project Limits	<b>Mile/Line:</b> MP 102.55 & MP 86.25	<b>C/S</b>
<b>Staked by</b> 1 Alliance	<b>Date</b> 6/18/2019	<b>Work Started Date</b> 6/25/2019	<b>Work Completed Date</b>
<b>Calculated by</b> Todd Dellinger	<b>Date</b> 6/28/2019	<b>Checked by</b> E. Knudson	<b>Date</b> 6/28/2019

**CONC. CLASS 4000D FOR CONCRETE OVERLAY  
BID ITEM #24  
UNIT: C.Y.**

**GROUP 1**

**BRIDGE: 140N SEQUENCE PASS #1 = 8 C.Y. x 3 = 24.00 C.Y.**

Total = **24.00 C.Y.**

**GROUP 3**

**BRIDGE: 154N SEQUENCE PASS #1 = 8 C.Y. + 8 C.Y. + 8 C.Y. + 5 C.Y. + 3.5 C.Y. = 32.5 - 3 yards rejected = 29.5**

Total = **29.50 C.Y.**

**SEE CONCRETE TICKETS FOR CLASS 4000D, POURED ON 6-25-19 AND 6-26-19**

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
024.01	Concrete Class 4000D w/ air	ECP	313	RAM-0015.1	1, 2	Acceptance per Std. Spec. 6-02.3(5)

  

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0024	CONC. CLASS 4000D FOR CONCRETE OVERLAY	1	6/30/2019	C.Y.	24.00	523	EK	07/08/19			14
0024	CONC. CLASS 4000D FOR CONCRETE OVERLAY	3	6/30/2019	C.Y.	29.50	524	EK	07/08/19			14

**Attachments**

File Attachment