



Contract No. 9214	Station Project Limits	Mile/Line: MP 102.55 & MP 86.25	C/S
Staked by N/A	Date 	Work Started Date 6/14/2019	Work Completed Date
Calculated by Todd Dellinger	Date 6/28/2019	Checked by E. Knudson	Date 7/3/2019
		Inspector Karlee Morrier	Date 6/28/19

**FURTHER DECK PREPARATION - EXIST. REPAIR MATL. 90/140N
BID ITEM #31
UNIT: S.F.**

GROUP 1

BRIDGE: 140N SEQUENCE PASS #1

Total amount measured is 403.67 S.F.

The contract Special Provisions state on Page 120, Lines 14 - 17; All costs in connection with performing further deck preparation and deck repair preparation in accordance with Section 6-09.3(6) and 6-09.3(6)B up to a maximum total quantity of 200.0 square feet per bridge shall be included in the unit Contract price per square yard for "Scarifying Conc. Surface. Therefore the first 200 S.F. is being subtracted from the total amount measured.

OK TO PAY = 203.7 S.F.

SMALL AREAS FIELD MEASURED WITH A STEEL TAPE MEASURED BY INSPECTOR AND AGREED UPON BY GRAHAM.

SEE ATTACHED BACKUP FOR THE MEASURED CHIPPED AREAS.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0031	FURTHER DECK PREPARATION-EXIST. REPAIR MATL. 90/140N	1	6/30/2019	S.F.	203.7	525	EK	07/08/19			14

Attachments



140N Further Deck Prep
Backup 1.pdf
Adobe Acrobat Document
1.50 MB

DOT Form IP 422-635ER EF
Revised 4/2009