



Contract No. 9214	Station Project Limits	Mile/Line: MP 102.55 & MP 86.25	C/S
Staked by 1 Alliance 6/18/2019	Date	Work Started Date 6/25/2019	Work Completed Date
Calculated by Todd Dellinger 7/19/2019	Date	Checked by E. Knudson 7/25/2019	Inspector Todd Dellinger 7/19/19

CONC. CLASS 4000D FOR CONCRETE OVERLAY  
BID ITEM #24  
UNIT: C.Y.

GROUP 1

BRIDGE: 140N SEQUENCE PASS #2; 7-3-19 = 8 C.Y. x 3 = 24.00 C.Y. + 1 C.Y. = 25.00 C.Y.

BRIDGE: 140N SEQUENCE PASS #3; 7-12-19 = 9 C.Y. + 9 C.Y. + 7 C.Y. = 25.00 C.Y.

BRIDGE: 140N SEQUENCE PASS #4; 7-19-19 = 8 C.Y. + 8.5 C.Y. = 16.50 C.Y.

25.00 + 25.00 + 16.50 = 66.50 C.Y.

Total = 66.50 C.Y.

GROUP 3

BRIDGE: 154N FULL DEPTH DECK REPAIR ON SEQUENCE PASS #1; 6-24-19 = 1 C.Y.

BRIDGE: 154N FULL DEPTH DECK REPAIR ON SEQUENCE PASS #1; 6-27-19 = 1 C.Y.

BRIDGE: 154N FULL DEPTH DECK REPAIR ON SEQUENCE PASS #1; 7-3-19 = 1 C.Y.

BRIDGE: 154N SEQUENCE PASS #1; 7-11-19 = 8 C.Y. + 4 C.Y. = 12.00 C.Y.

1.00 + 1.00 + 1.00 + 12.00 = 15.00 C.Y.

Total = 15.00 C.Y.

Per pending Change Order 16 - Full Depth Deck Repair, the concrete for this work will be paid under Item 24.

SEE CONCRETE TICKETS FOR CLASS 4000D AND CLASS 4000M, POURED ON THE DATES LISTED ABOVE.

Item Num	Material Brand	Manufacturer	Brand	RAMS/QPL	Appr/Acc	Basis of Accept
----------	----------------	--------------	-------	----------	----------	-----------------

Name/Model Type		Name/Model Type		Ref. No.	Code					
024.01	Concrete Class 4000D w/ air	ECP	313	RAM-0015.1	1, 2	/	Acceptance per Stnd. Spec. 6-02.3(5)			

  

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0024	CONC. CLASS 4000D FOR CONCRETE OVERLAY	1	7/20/2019	C.Y.	66.50	558	EK	07/25/19	MEL	07/30/19	15
0024	CONC. CLASS 4000D FOR CONCRETE OVERLAY	3	7/20/2019	C.Y.	15.00	559	EK	07/25/19	MEL	07/30/19	15

## Attachments



File Attachment