



Contract No. 9214	Station Project Limits	Mile/Line: MP 102.55 & MP 86.25	C/S
Staked by 1 Alliance 6/18/2019	Date	Work Started Date 6/13/2019	Work Completed Date
Calculated by Todd Dellinger 7/19/2019	Date	Checked by E. Knudson 7/25/2019	Inspector Todd Dellinger 7/19/19

SCARIFYING CONC. SURFACE  
BID ITEM #28  
UNIT: S.Y.

GROUP 1

7-9-19: 140N SEQUENCE PASS #3 = 711+91 TO 715+81: 390' length X 5.5' width = 2,145 / 9 = 238.3 S.Y.

7-17-19: 140N SEQUENCE PASS #4 = 711+91 TO 715+81: 390' length X 5' width = 1,950 / 9 = 216.7 S.Y.

238.3 + 216.7 = 455.0 S.Y.

Total = 455.0 S.Y.

GROUP 3

7-18-19: 154N SEQUENCE PASS #2 = 42+29 TO 48+17: 588' length X 6' width = 3,528 / 9 = 392.0 S.Y.

Total = 392.0 S.Y.

AVERAGE WIDTHS FIELD MEASURED WITH STEEL TAPE MEASURE

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0028	SCARIFYING CONC. SURFACE	1	7/20/2019	S.Y.	455.0	536	EK	07/25/19			15
0028	SCARIFYING CONC. SURFACE	3	7/20/2019	S.Y.	392.0	537	EK	07/25/19			15

Attachments

File Attachment