



**Washington State
Department of Transportation**

Field Note Record

Contract No. 009214	Station 	Mile/Line: MP86.2 / LW	C/S
Staked by WSDOT 	Date 	Work Started Date 6/14/2019	Work Completed Date
Calculated by T. Rushton	Date 8/20/2019	Checked by E. Knudson	Inspector T. Rushton
		8/28/2019	8/20/19

B.I. #31

**Further Deck Preparation - Exist. Repair Material BR90/140N
UNIT - S.F.**

7/24-25 : BR90/140N Sequence #5 FDP S.F. = 326.5

7/31-8/1: BR90/140N Sequence #6 FDP S.F. = 469.5

PAY Total This Est. = 796.0 S.F.

SMALL AREAS FIELD MEASURED WITH A STEEL TAPE MEASURED BY INSPECTOR AND AGREED UPON BY GRAHAM.

SEE ATTACHED BACKUP FOR THE MEASURED CHIPPED AREAS.

10% of this payment is being deferred due to outstanding payrolls for Graham.

796.0 x 10% = 79.6 SF

Entry # 623 deferred Est. 16, EK

Outstanding documentation has been received. Entry #623 undeferred Est. 16.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0031	FURTHER DECK PREPARATION-EXIST. REPAIR MATL. 90/140N	1	8/20/2019	S.F.	796.0	584	EK	08/28/19	MEL	09/03/19	16
0031		1	8/20/2019	S.F.	-79.6	622	EK	09/10/19	MEL	09/13/19	16

	FURTHER DECK PREPARATION-EXIST. REPAIR MATL. 90/140N										
0031	FURTHER DECK PREPARATION-EXIST. REPAIR MATL. 90/140N	1	8/20/2019	S.F.	79.6	623	EK	09/10/19	MEL	09/13/19	16

Attachments



Item 31 Backup.xlsx
Microsoft Excel
Worksheet
16.9 KB



C9214 BR140N FDP Seq
#5-1.jpg
JPG File
65.7 KB



C9214 BR140N FDP Seq
#5-2.jpg
JPG File
76.2 KB



C9214 BR140N FDP Seq
#5-3.jpg
JPG File
70.6 KB



C9214 BR140N FDP Seq
#5-4.jpg
JPG File
71.7 KB



C9214 BR140N FDP Seq
#5-5.jpg
JPG File
62.7 KB



C9214 BR140N FDP Seq
#6-1.jpg
JPG File
60.4 KB



C9214 BR140N FDP Seq
#6-2.jpg
JPG File
80.9 KB



C9214 BR140N FDP Seq
#6-3.jpg
JPG File
86.0 KB



C9214 BR140N FDP Seq
#6-4.jpg
JPG File
90.5 KB



C9214 BR140N FDP Seq
#6-5.jpg
JPG File
69.9 KB