

CONTRACT 9214**ITEM #35***Crushed Surfacing Base Course*

(Plan Quantity 11,220 Tons)

DATE	Group 1	Group 2	Group 3	Group 4	Accum.	Scale Report	Pit #	
10/16/2018	995.4				995.40	Received	S-310	CW Mainline - 112+00 to 108+00
10/23/2018			988.9		1984.30	Received	S-310	XW Mainline - 221+39 to 230+50
10/24/2018			991.8		2976.10	Received	S-310	XW Mainline - 212+11 to 204+00
2/19/2019	215.2				3191.30	Received	S-310	140 East Abutment Wall Backfill
3/25/2019	18.9				3210.20	Need	S-310	CW Line
3/26/2019	73.4				3283.60	Received	S-310	CW Line
3/27/2019	95.1				3378.70	Received	S-310	140 East Abutment Wall Backfill
3/27/2019	17.9				3396.60	Received	S-310	CW Line
3/28/2019		64.8			3461.40	Received	S-310	140 East Abutment Wall Backfill
4/19/2019	469.7				3931.10	Received	S-310	CW Line
4/23/2019	33.3				3964.40	Received	S-310	CW Line
4/25/2019	247.4				4211.80	Received	S-310	CW Line
4/30/2019			338.9		4550.69	Received	S-310	XW 218+45 to 225+50
5/1/2019			184.2		4734.91	Need	S-310	XW 225+50 to 228+30
5/3/2019			91.8		4826.71	Received	S-310	XW 118+50 to 122+58
5/6/2019	119.1				4945.81	Need	S-310	XW 228+30 to 231+55
5/7/2019	242.4				5188.19	Need	S-310	XW 212+55 to 208+65
5/8/2019	331.2				5519.42	Need	S-310	XW 208+65 to 202+90
5/9/2019	138.2				5657.57	Need	S-310	XW 202+90 to 200+00
9/9/2019		919.1			6576.67	Received	S-310	CE Line
9/10/2019		874.8			7451.47	Received	S-310	CE Line
9/13/2019		786.8			8238.27	Received	S-310	CE Line
9/16/2019		250.2			8488.47	Received	S-310	CE Line
9/18/2019		28.4			8516.88	Need	S-310	CE Line
		2859.3			11376.19			
					11376.19			