



Washington State  
Department of Transportation

Field Note Record

Contract No. 009214	Station Project Limits	Mile/Line: I-90	C/S
Staked by 1 Alliance 8/26/2019	Date	Work Started Date 9/6/2019	Work Completed Date
Calculated by Todd Dellinger 9/20/2019	Date	Checked by E. Knudson 10/9/2019	Inspector Shawn Glass 9/9/19

**BID ITEM # 15**  
Embankment Compaction

**Group 2 :**

CE 300+00 to 325+70 DETOUR LINE EMBANKMENT IS COMPLETE. WSDOT SURVEY COLLECTED BEFORE AND AFTER EMBANKMENT TOPO'S TO GENERATE QUANTITIES.

ATTACHED IS THE END AREA VOLUME REPORT SHOWING 2704.92 C.Y. OF "FILL", WHICH INCLUDES THE CSBC WITH THE EMBANKMENT COMPACTION. THAT CSBC NEEDS TO BE DEDUCTED FROM THIS OVERALL QUANTITY.

2859.3 TONS OF CSBC HAULED TO THE CE LINE  
CSBC = 1.85 Tons/ C.Y.

$2,859.3 / 1.85 = 1,545.57$  C.Y.

$2,704.92 - 1,545.57 = 1,159.35$  C.Y.

OK to PAY 1,159 C.Y.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0015	EMBANKMENT COMPACTION	2	9/20/2019	C.Y.	1,159	693	EK	10/09/19			17

**Attachments**



CE TOPO vs CW TOPO  
Crossover.pdf  
Adobe Acrobat Document  
68.3 KB



Item 15 - Est 17 Backup  
2 of 2.pdf  
Adobe Acrobat Document  
13.6 KB

DOT Form IP 422-635ER EF  
Revised 4/2009