



Contract No. 9214	Station Project Limits	Mile/Line: MP 86.19 - 86.28	C/S
Staked by N/A	Date	Work Started Date 6/5/2018	Work Completed Date 9/6/2019
Calculated by Todd Dellinger	Date 9/6/2019	Checked by E. Knudson	Inspector Todd Dellinger
		Date 9/23/2019	Date 9/6/19

WORK ACCESS YAKIMA RIVER 140N BRIDGE
BID ITEM #4
UNIT: L.S.

ALL OF THE SAFE SPAN WORK DECK HAS BEEN REMOVED, THEREFORE
THE REMAINING 58% PAYMENT IS BEING MADE ON THIS ESTIMATE.

\$100,000 X 58% = \$58,000.00

SEE ATTACHED SPREADSHEET FOR LUMPSUM BREAKDOWN.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init. Date	Checked By Init. Date	Est. No.
0004	WORK ACCESS YAKIMA RIVER 140N BRIDGE	1	9/20/2019	L.S.	58,000	628	EK 09/25/19		17

Attachments



9214 - Lump Sum
Breakdown.xlsx
Microsoft Excel
Worksheet
119 KB