



| | | | |
|-----------------------------|-----------------------|-----------------------------------|----------------------------------|
| Contract No. 009214 | Station CE325+63LT | Mile/Line: MP86.3 - CE/LE-Line | C/S |
| Staked by WSDOT | Date | Work Started Date 9/18/2019 | Work Completed Date 9/20/2019 |
| Calculated by T. Rushton | Date 9/20/2019 | Checked by E. Knudson | Inspector T. Rushton |
| | | Date 9/23/2019 | Date 9/20/19 |

B.I.#49 - Removing and Resetting Existing Permanent Barrier - Grp 2

9/18/19 - Contractor followed Alignment and Site Prep Code: AL2-1
Removing and Resetting Existing Permanent Barrier @
CE 322+63 (1.5'LT) to CE 325+63 (18'LT)
Plan Quantity shows 225L.F.
Contractor Moved 18 Barrier @ 12.5' per = 225L.F.

PAY 225 L.F.

Field Measured and Visually Verified - TR

| Item Num | Material Brand Name/Model Type | Manufacturer | Brand Name/Model Type | RAMS/QPL Ref. No. | Appr/Acc Code | Basis of Accept |
|----------|-----------------------------------|--------------|--------------------------|----------------------|------------------|-----------------|
| | | | | | / | |

| Item Num | Item Description | Grp | Date Work Complete | Unit | Quantity | Ledger Entry No. | Posted By Init. | Posted By Date | Checked By Init. | Checked By Date | Est. No. |
|-------------|---|-----|-----------------------|------|----------|---------------------|--------------------|-------------------|---------------------|--------------------|-------------|
| 0049 | REMOVING AND RESETTING EXISTING PERMANENT BARRIER | 2 | 9/20/2019 | L.F. | 225 | 644 | EK | 09/25/19 | | | 17 |

Attachments



20190918_Barrier
Picture.jpg
JPG File
3.68 MB