



Contract No. 9214	Station Project Limits	Mile/Line: MP 102.55	C/S
Staked by	Date	Work Started Date 6/13/2019	Work Completed Date 9/30/2019
Calculated by Todd Dellinger 10/3/2019	Date	Checked by E. Knudson 10/23/2019	Inspector Todd Dellinger 10/3/19

SCARIFYING CONC. SURFACE
BID ITEM #28
UNIT: S.Y.

GROUP 3

9-30-19: 154N SEQUENCE PASS #5 = 42+29 TO 48+17: 588' length X 2.5' width = 1,470 / 9 = 163.33 S.Y.

9-30-19: 154N WEST SIDE APPROACH SLAB: 25' length X 24' width = 600 / 9 = 66.67 S.Y.

9-30-19: 154N EAST SIDE APPROACH SLAB: 25' length X 30' width = 750 / 9 = 83.33 S.Y.

163.33 + 66.67 + 83.33 = 313.33 S.Y.

Overall Bridge Deck Surface: 588' length x 30' width = 17,640 / 9 = 1,960 S.Y.

1960 + 66.67 + 83.33 = 2,110 S.Y. (with both approaches)

Total Paid To Date = 1,796.60 S.Y.

2,110 - 1,796.60 = 313.4

OK TO PAY: 313.4 S.Y.

AVERAGE WIDTHS FIELD MEASURED WITH STEEL TAPE MEASURE

THIS COMPLETES THE LAST PASS FOR THE 154N BRIDGE.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0028	SCARIFYING CONC. SURFACE	3	10/20/20...	S.Y.	313.4	701	EK	10/23/19			18

Attachments

 File Attachment

DOT Form IP 422-635ER EF
Revised 4/2009