



**Washington State
Department of Transportation**

Field Note Record

Contract No. 009214	Station Project Limits	Mile/Line: I-90	C/S <div></div>
Staked by 1 Alliance 10/15/2019	Date	Work Started Date 10/22/2019	Work Completed Date <div></div>
Calculated by Todd Dellinger 11/20/2019	Date	Checked by E. Knudson 12/2/2019	Inspector Shawn Glass 11/20/19

BID ITEM # 15
Embankment Compaction

Group 4 :

XE 400+00 to 433+50 DETOUR LINE EMBANKMENT IS COMPLETE. WSDOT SURVEY COLLECTED BEFORE AND AFTER EMBANKMENT TOPO'S TO GENERATE QUANTITIES.

ATTACHED IS THE END AREA VOLUME REPORT SHOWING 3797.38 C.Y. OF "FILL", WHICH INCLUDES THE CSBC AND HMA WITH THE EMBANKMENT COMPACTION. THAT CSBC AND HMA NEEDS TO BE DEDUCTED FROM THIS OVERALL QUANTITY.

2110.7 TONS OF CSBC HAULED TO THE XE LINE
CSBC = 1.85 Tons/ C.Y.

$2110.7 / 1.85 = 1,140.92 \text{ C.Y.}$

$3797.38 - 1140.92 = 2,656.46 \text{ C.Y.}$

1757.43 TONS OF HMA HAULED TO THE XE LINE
HMA = 2.05 Tons/ C.Y.

$1757.43 / 2.05 = 857.28 \text{ C.Y.}$

$2656.46 - 857.28 = 1,799.18 \text{ C.Y.}$

OK to PAY 1,799 C.Y.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0015	EMBANKMENT COMPACTION	4	11/20/20...	C.Y.	1,799	779	EK	12/02/19			19

Attachments



Capture.PNG
PNG File
114 KB



InRoadsReport.pdf
Adobe Acrobat Document
92.9 KB



Capture1.PNG
PNG File
108 KB



InRoadsReport2.pdf
Adobe Acrobat Document
93.2 KB

DOT Form IP 422-635ER EF
Revised 4/2009