



Contract No. 9214	Station Project Limits	Mile/Line: MP 102.55	C/S
Staked by N/A	Date 	Work Started Date 6/10/2019	Work Completed Date
Calculated by Todd Dellinger	Date 11/20/2019	Checked by E. Knudson	Date 11/25/2019
		Inspector Todd Dellinger	Date 11/20/19

REMOVING EXISTING CONCRETE OVERLAY
BID ITEM #29
UNIT: S.Y.

GROUP 3

154N BRIDGE DECK SURFACE = 42+29 TO 48+17: 588' length X 30' width = 17,640 / 9 = 1960.00 S.Y.

154N WEST SIDE APPROACH SLAB: 25' length X 24' width = 600 / 9 = 66.67 S.Y.

154N EAST SIDE APPROACH SLAB: 25' length X 30' width = 750 / 9 = 83.33 S.Y.

1960 + 66.67 + 83.33 = 2,110 S.Y. (with both approaches)

Total Paid To Date = 2,090.60 S.Y.

2,110 - 2,090.60 = 19.4

OK TO PAY: 19.4 S.Y.

AVERAGE WIDTHS FIELD MEASURED WITH STEEL TAPE MEASURE

THIS FNR CORRECTS THE PREVIOUS SHORTAGE OF THE AREA ROTO-MILLED.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0029	REMOVING EXISTING CONCRETE OVERLAY	3	11/20/20...	S.Y.	19.4	740	EK	11/25/19			19

Attachments

File Attachment

