



Contract No. 9214	Station Project Limits	Mile/Line: MP 102.49 - 102.60	C/S
Staked by N/A	Date	Work Started Date 6/5/2018	Work Completed Date
Calculated by Todd Dellinger	Date 3/20/2020	Checked by E. Knudson	Inspector Todd Dellinger
		Date 4/1/2020	Date 3/20/20

WORK ACCESS YAKIMA RIVER 154S BRIDGE  
BID ITEM #7  
UNIT: L.S.

TWO OF THE BRIDGES FOUR SPANS HAVE SAFE SPAN WORK DECK INSTALLED,  
THEREFORE 64% OF THE WORK DECK IS BEING PAID ON THIS ESTIMATE.

\$200,000 X 64% = \$128,000.00

SEE ATTACHED SPREADSHEET FOR LUMPSUM BREAKDOWN.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Date	Checked By Init.	Date	Est. No.
0007	WORK ACCESS YAKIMA RIVER 154S BRIDGE	4	3/20/2020	L.S.	128,000...	869	EK	04/01/20			23

Attachments



safe span.xlsx  
Microsoft Excel  
Worksheet  
124 KB