



Contract No. 9214	Station Project Limits	Mile/Line: MP 102.49 - 102.60	C/S
Staked by N/A	Date	Work Started Date 6/5/2018	Work Completed Date
Calculated by Todd Dellinger	Date 4/10/2020	Checked by E. Knudson	Inspector Todd Dellinger
		Date 4/16/2020	Date 4/10/20

EXPANSION JOINT MODIFICATION STRIP SEAL  
BID ITEM #26  
UNIT: L.F.

A CORRECTION ON MEASUREMENT AND PAYMENT ARE BEING MADE TO THIS ITEM TO MEET THE SPECIAL PROVISION; (PAGE 114, LINES 36 & 37) "1. Length along the roadway surface and the horizontal and vertical surfaces of the concrete curb."

THE LAST PAYMENT DID NOT REPRESENT THE HORIZONTAL DIMENSION OF THE CURB, THEREFORE, THE NEW MEASUREMENTS ARE AS FOLLOWS:

GROUP 3

Bridge No. 90/154N

EAST SIDE HINGE JOINT = 34.33 L.F.

WEST SIDE HINGE JOINT = 34.33 L.F.  
34.33+ 34.33 = 68.67 L.F.

PREVIOUSLY PAID  
31.13 + 31.13 = 62.26 L.F.

68.67 - 62.26 = 6.41 L.F.

OK TO PAY: 6.41 L.F.


LENGTHS OF STRIP SEAL FIELD MEASURED WITH 100' RAG TAPE MEASURE

\*\*\* Materials Documentation Accounted for on the previous FNR.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept					
					/						
Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Date	Checked By Init.	Date	Est. No.

0026	EXPANSION JOINT MODIFICATION STRIP SEAL	3	4/20/2020	L.F.	6.41	882	EK	04/20/20			24
------	---	---	-----------	------	------	-----	----	----------	--	--	----

**Attachments**

 File Attachment

DOT Form IP 422-635ER EF  
Revised 4/2009