



Contract No. 009214	Station see below	Mile/Line: CE and XE Lines	C/S
Staked by Graham Construction 3/3/2020	Date	Work Started Date 3/4/2020	Work Completed Date
Calculated by Todd Dellinger 4/14/2020	Date	Checked by E. Knudson 4/16/2020	Inspector Paul Hutchinson 3/5/20

BI #48  
TEMPORARY BARRIER

CORRECTIONS ARE BEING MADE TO THIS ITEM FROM THE LAST PAY ESTIMATE, AS FOLLOWS:

**Group 2**

CE Line:

TP2-1 CE approx. 309+00 (LT) TO CE 313+25 (LT) = 425.00 L.F. of barrier.  
TP2-2 CE approx. 309+88 (RT) TO CE 313+25 (RT) = 337.50 L.F. of barrier.  
TP2-3 CE approx. 317+05 (LT) TO CE 323+42 (LT) = 637.50 L.F. of barrier.  
TP2-4 CE approx. 317+05 (RT) TO CE 320+30 (RT) = 312.50 L.F. of barrier.  
1712.50 L.F. of barrier

PREVIOUSLY PAID: 1,475.00 L.F.

1712.50 - 1475.00 = 237.5 L.F.

**OK to Pay 237.5 L.F. of barrier**

**Group 4**

XE Line:

TP4-1 XE approx. 408+25 (LT) TO XE 413+50 (LT) = 525.00 L.F. of barrier.  
TP4-2 XE approx. 410+62 (RT) TO XE 413+50 (RT) = 287.50 L.F. of barrier.  
TP4-3 XE approx. 419+40 (LT) TO XE 421+15 (LT) = 175.00 L.F. of barrier.  
TP4-4 XE approx. 419+40 (RT) TO XE 423+16 (RT) = 375.00 L.F. of barrier.  
TP4-5 XE approx. 420+31 (LT) TO XE 424+93 (LT) = 462.50 L.F. of barrier  
1825.00 L.F. of barrier

PREVIOUSLY PAID: 1,737.50 L.F.

1825.00 - 1737.50 = 87.5

**OK to Pay 87.5 L.F. of barrier**

Measurements were made with a calibrated measuring wheel.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0048	TEMPORARY BARRIER	2	4/20/2020	L.F.	237.5	887	EK	04/20/20			24
0048	TEMPORARY BARRIER	4	4/20/2020	L.F.	87.5	888	EK	04/20/20			24

**Attachments**

File Attachment