



Contract No. 009214	Station 	Mile/Line: MP100.7 / LE, I-90	Staked by 	Date
Calculated by T. Rushton	Date 8/20/2021	Work Started Date 	Work Completed 	Date
Inspector T. Rushton	Date 8/20/2021	Reviewed by JH	Date 8/24/2021	
Checked by E. Knudson	Date 8/26/2021	Materials Mgr. n/a	Date 	Materials No

B.I.#61 - Portable Changeable Message Sign - HR Grp-4

8/20/2021: Full Day = 24hrs / 1/2 Day = 12hrs

PCMS Boards here were used for I-90 XE/SE Lines work Grp-4.

- 7/23 – 72 hours, **6** boards for EB I-90 Detour advanced notification for **½ day**
- 7/24 – 144 hours, **6** boards for EB I-90 Detour advanced notification **full day**
- 7/25 – 144 hours, **6** boards for EB I-90 Detour advanced notification **full day**
- 7/26 – 180 hours, **6** boards for EB I-90 Detour notification **full day** & **3** boards for WB notification for **½ day**
- 7/27 – 216 hours, **6** boards for EB I-90 Detour notification **full day** & **3** boards for WB notification **full day**
- 7/28 – 216 hours, **6** boards for EB I-90 Detour notification **full day** & **3** boards for WB notification **full day**
- 7/29 – 108 hours, **6** EB Detour boards for **6 hours** EA & **Full day** for **3** WB I-90 detour notification boards
- 7/30 – 18 hours, **3** WB detour boards for **6 hours** EA
- 8/6 – 10 hours, **2** boards for EB and WB lane closures for 154 crane mob from east to west
- 8/6 – 72 hours, **6** boards for EB I-90 Detour advanced notification for **½ day**
- 8/7 – 144 hours, **6** boards for EB I-90 Detour advanced notification **full day**
- 8/8 – 144 hours, **6** boards for EB I-90 Detour advanced notification **full day**
- 8/9 – 180 hours, **6** boards for EB I-90 Detour notification **full day** & **3** boards for WB notification for **½ day**
- 8/10 – 216 hours, **6** boards for EB I-90 Detour notification **full day** & **3** boards for WB notification **full day**
- 8/11 – 216 hours, **6** boards for EB I-90 Detour notification **full day** & **3** boards for WB notification **full day**
- 8/12 – 180 hours, **6** boards for EB I-90 Detour notification **full day** & **3** boards for WB notification for **½ day**
- 8/17 – 3 hours, Rolling slowdowns to move forklift 154 west to east and back.

Total = 2,191 hours

PAY = 2,191 Hours

Shipment Tag/Stamp # Make/Model/Product #

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name / Model Type	RAMS/QP L Ref. No.	Code	Basis of Accept	Used Y/N	FNR # (Office Use)	Acceptance Date	Quan.

Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0061	PORTABLE CHANGEABLE MESSAGE SIGN	4	8/20/21	HR	2,191	1135	EK	8/26/21	DAL	8/27/21	37

Attachments



Item 61 Backup.xlsx
Microsoft Excel
Worksheet
18.4 KB

DOT Form IP 422-635ER EF
Revised 4/2009

9214 - Item 61

	No. of Boards	No. of Hours	
7/23/21	6.0	12.0	72.0
7/24/21	6.0	24.0	144.0
7/25/21	6.0	24.0	144.0
7/26/21	6.0	24.0	144.0
7/26/21	3.0	12.0	36.0
			<hr/> 180.0
7/27/21	6.0	24.0	144.0
	3.0	24.0	72.0
			<hr/> 216.0
7/28/21	6.0	24.0	144.0
	3.0	24.0	72.0
			<hr/> 216.0
7/29/21	6.0	6.0	36.0
7/29/21	3.0	24.0	72.0
			<hr/> 108.0
7/30/21	3.0	6.0	18.0
8/6/21	2.0	5.0	10.0
8/7/21	6.0	24.0	144.0
8/8/21	6.0	24.0	144.0
8/9/21	6.0	24.0	144.0
8/9/21	3.0	12.0	36.0
			<hr/> 180.0
8/10/21	6.0	24.0	144.0
8/10/21	3.0	24.0	72.0
			<hr/> 216.0
8/11/21	6.0	24.0	144.0
8/11/21	3.0	24.0	72.0
			<hr/> 216.0
8/12/21	6.0	24.0	144.0

8/12/21	3.0	24.0	<div><div>72.0</div><div>216.0</div></div>
8/17/21	1.0	3.0	3.0

72.0

144.0

144.0

144.0

36.0

144.0

72.0

144.0

72.0

36.0

72.0

18.0

10.0

144.0

144.0

144.0

36.0

144.0

72.0

144.0

72.0

144.0

72.0

3.0

2227.0