



Contract No. 009214	Station 	Mile/Line: MP102.4/ XE, XW, SW & SE-Lines	Staked by 	Date
Calculated by T. Rushton	Date 9/20/2021	Work Started Date 8/25/2021	Work Completed Date 	
Inspector T. Rushton	Date 9/20/2021	Reviewed by JH	Date 9/29/2021	
Checked by Dean A. Long	Date 10/1/2021	Materials Mgr. 	Date 	Materials No

B.I.#13 - Roadway Excavation Incl. Haul - C.Y. Groups 3 & 4

At present time the contractor is excavating both the XE and XW-Lines simultaneously in the BR90/154 area.

WSDOT Survey of the area has concluded to date:
(SEE ATTACHED PDF)

Planned Quantities are as follows: Group-3 (XW & SW-Lines) = 840.00 C.Y.
Group-4 (XE & SE-Lines) = 12,380.00 C.Y.
Total = 13,220.00 C.Y.

There has been a total removal of: 6,852.57 Net C.Y.
- 639.77 Net C.Y. (Previously Paid)
Total Removed this Pay Period = 6,212.80 C.Y.

PAY = 6,212.8 C.Y.

measured by survey see attached

Shipment Tag/Stamp # Make/Model/Product #

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name / Model Type	RAMS/QP L Ref. No.	Code	Basis of Accept	Acceptance			Quan.
							Used Y/N	FNR # (Office Use)	Date	

Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0013	ROADWAY EXCAVATION INCL. HAUL	4	9/20/21	C.Y.	6,212.8	1138	DAL	10/1/21	EK	10/1/21	38

Attachments

--

PDF



201014_XE_TOPO vs
210921_TOPO.pdf
Adobe Acrobat Document
64.1 KB

PDF



C9214_201014_XE_TOP
O vs 210706_TOPO.pdf
Adobe Acrobat Document
269 KB

WSDOT Triangle Volume Report

Report Created: 9/22/2021
Time: 6:21am

Mode: Entire Surface

Original Surface: 201014_XE_TOPO

Description:

Preference: WSDOT

Type: Existing

Design Surface: 210921_FIN_TOPO

Description:

Preference: WSDOT

Type: Existing

Cut Factor: 1.000

Fill Factor: 1.000

Cut: 189117.50 cu ft

Fill: 4098.25 cu ft

Net: 185019.26 cu ft

Cut: 7004.35 cu yd

Fill: 151.79 cu yd

Net: 6852.57 cu yd

WSDOT Triangle Volume Report

Report Created: 7/12/2021
Time: 11:06am

Mode: Entire Surface

Original Surface: 201014_XE_TOPO

Description:

Preference: WSDOT

Type: Existing

Design Surface: 210706_TOPO

Description:

Preference: Default

Type: Existing

Cut Factor: 1.000

Fill Factor: 1.000

Cut: 18391.89 cu ft

Fill: 1118.12 cu ft

Net: 17273.77 cu ft

Cut: 681.18 cu yd

Fill: 41.41 cu yd

Net: 639.77 cu yd