



**Washington State  
Department of Transportation**

## Field Note Record

<b>Contract No.</b> 009214	<b>Station</b> Project Limits	<b>Mile/Line:</b> I-90	<b>Staked by</b> N/A	<b>Date</b> 
<b>Calculated by</b> T. Rushton	<b>Date</b> 9/20/2021	<b>Work Started Date</b> 	<b>Work Completed Date</b> 	
<b>Inspector</b> T. Rushton	<b>Date</b> 9/20/2021	<b>Reviewed by</b> Todd Dellinger	<b>Date</b> 11/17/2021	
<b>Checked by</b> E. Knudson	<b>Date</b> 11/18/2021	<b>Materials Mgr.</b> n/a	<b>Date</b> 	<b>Materials</b> No

## B.I.#53 - Operation of Transportable Attenuator - HR - Grp 2 & 4

( Grp-4 Work was Night Shift in Conjunction with B.I.#13 - Roadway Ex Incl. Haul ).

( Time Includes One Hour for Each: Lane Closure Set up, and Tear down ).

8/23/21 to 9/20/21: 8/23 - W/B Rolling Slowdowns MP103 = 5hrs Grp-4

8/24 - W/B Rolling Slowdowns MP86.8 = 2hrs Grp-2

8/25 - E/B Left Lane Closure MP102 = 2hrs Grp-4

8/26 - E/B Left Lane Closure MP102 = 2hrs Grp-4

8/27 - E/B Left Lane Closed MP102 = 2hrs Grp-4

8/30 - E/B Left Lane Closed MP102 = 2hrs Grp-4

8/31 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/1 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/2 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/6 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/7 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/8 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/9 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/10 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/13 - W/B Left Lane Closed MP103 = 2hrs Grp-4

9/14 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/15 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/16 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/20 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/20 - W/B Left Lane Closed MP103 = 2hrs Grp-4

Grp-2 Hours = 2.00

Grp-4 Hours = 41.00

**Total Operational Hours = 43**

9/21/21 to 10/20/21: 9/21 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/22 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/23 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/28 - E/B Left Lane Closure MP102 = 2hrs Grp-4

9/29 - E/B Left Lane Closed MP102 = 2hrs Grp-4

9/30 - E/B Left Lane Closed MP102 = 2hrs Grp-4

10/1 - E/B Left Lane Closure MP102 = 2hrs Grp-4

10/1 - W/B Left Shldr Closure MP103 = 1hr Grp-4

10/4 - W/B Left Lane Closed MP103 = 2hrs Grp-4

10/4 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2

10/5 - E/B Left Lane Closure MP102 = 2hrs Grp-4

10/5 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2

10/6 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2

10/7 - E/B Left Lane Closure MP86.0 = 2hrs Grp-2

10/11 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2

10/11 - E/B Left Lane Closed MP102 = 2hrs Grp-4

10/12 - E/B Left Lane Closure MP86.0 = 2hrs Grp-2

10/13 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2

10/14 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2

10/18 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2  
 10/18 - W/B Left Lane Closed MP86.0 = 2hrs Grp-2  
 10/19 - W/B Left Lane Closed MP86.0 = 2hrs Grp-2  
 10/19 - E/B Left Lane Closed MP86.0 = 2hrs Grp-2  
 10/20 - W/B Left Lane Closed MP103 = 2hrs Grp-2  
 10/20 - E/B Left Lane Closed MP103 = 2hrs Grp-2

Grp-2 Hours = 28.00

Grp-4 Hours = 21.00

**Total Operational Hours = 49**

OK to Pay Group-2: 30.00 Hours

OK to Pay Group-4: 62.00 Hours

\* See Attached Traffic Control Summaries \*

Shipment Tag/Stamp #  Make/Model/Product #

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name / Model Type	RAMS/QP L Ref. No.	Code	Basis of Accept	Acceptance			Quan.
							Used Y/N	FNR # (Office Use)	Date	

Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0053	OPERATION OF TRANSPORTABLE ATTENUATOR	2	9/20/21	HR	30.00	1186	EK	11/18/21	DAL	11/18/21	39
0053	OPERATION OF TRANSPORTABLE ATTENUATOR	4	9/20/21	HR	62.00	1187	EK	11/18/21	DAL	11/18/21	39

## Attachments



C9214 Traffic Control Summary 8-23-21.pdf  
 Adobe Acrobat Document  
 850 KB



C9214 Traffic Control Summary 8-24-21.pdf  
 Adobe Acrobat Document  
 835 KB



C9214 Traffic Control Summary 9-7-21.pdf  
 Adobe Acrobat Document  
 2.03 MB



C9214 TCS Summaries  
8-25 to 9-20.pdf  
Adobe Acrobat Document  
4.27 MB



TCS Summaries 9-21 to  
10-20.pdf  
Adobe Acrobat Document  
4.98 MB





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Thurs	Date Aug 25 2021
-------------------------	---------------------	--------------	---------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7<sup>00</sup> pm Set up signs w sandbags due to wind

7<sup>30</sup> pm Began lane closure east bound 90  
@ mp 101.9

8<sup>00</sup> pm lane closed trucks arrive, checked  
dump site, took light plant to site

10<sup>00</sup> pm Ran closure checked signs  
straightened barrels @ 90 Eum

12<sup>15</sup> pm Ran closure

2<sup>30</sup> pm checked closure, checked dump site

4<sup>00</sup> pm Picked up and opened lane

Contractor

Contractor's Traffic Control Supervisor's Signature

*[Signature]*

For WSDOT Project Office Only

Comments

*[Signature]*

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 1 of 1

Contract Number 9214	SR Number CR 190	Day Weds	Date Aug 25, 2021
-------------------------	---------------------	-------------	----------------------

Sta A	Setup		Sta B
	Station	Time	
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	MP 102.8 - End of closure	◇

## Work Area

◇	-	1500' - 8:00 pm	◇
◇	-	1500' - 8:00 pm	◇
◇	-	1500' - 8:00 pm	◇
◇	-	1000' - 8:00 pm	◇
◇	-	MP 105.8 - 7:45 pm	◇

Sta C		Sta D
	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes) ↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Heather Aldredge	6:30	4:30	10
Beau Lewis	6:30	4:30	10

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
	8 pm	10 pm - 12 pm 2 am	

## Legend

(List of Signs Used)

- 1 Pcm S
- 2 RWA
- 3 LLC
- 4 Left transition
- 5 Arrow Board
- 6
- 7
- 8

☒ Cones Yes ☐ No  
☐ Piloted Yes ☒ No  
☒ Per Approved Plan Yes ☐ No  
 Plan Title TCP 1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor  
  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

9214

SR Number

F 90  
EB LLC

Day

Thurs.

Date

8-26-21

Photos / Videos taken today for record?

☐ Yes ☐ No

If Yes, note locations:


## Summary of TCS Activities

At 9PM started placing POMS board  
and setting up closure signs.

Started taking a left lane west bound  
@ 8PM and finished setting up @ 8:22 PM

Monitored closure and signs thru  
night every hour.

"509" started loading trucks @ 9PM

"509" was done for night @ 4:01 AM so started  
removing lane closure

Lane closure was off road @ 4:27 AM

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

Kimberly L. Bell

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number 9214	SR Number EB LLC	Day Thurs.	Date 8-26-21
-------------------------	---------------------	---------------	-----------------

Sta A	Setup		Sta B
	Station	Time	
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇

## Work Area

◇	-	1500'-8PM	◇
4	1500'-8PM	1500'-8PM	4
3	1500'-8PM	1500'-8PM	3
2	101 - 8PM	101 - 8PM	2
◇	-	101 - 8PM	◇

Sta C		Sta D
	↑ One Way Traffic (one or more lanes) ↑	
	↓ Two Way Traffic (two or more lanes) ↑	

## Other Traffic Control Labor

Name	Start	End	Hours
B. Lewis	7PM	4:30	

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
East Bound I-90 Left Lane Closure	8:22PM	Every Hour	4:27AM

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Trans
5	Arrow Board
6	
7	
8	

Cones Drums

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

4.27 TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Kimberly L. Bell  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

SR Number

Day

Date

9214

I 90  
East Bound LLC

Fri

8-27-21

Photos / Videos taken today for record?

☐ Yes ☐ No

If Yes, note locations:

## Summary of TCS Activities

Crew started @ 7PM had safety meeting  
Then placed boards and put up signs for  
EB LLC for "509" to cont. dirt work.

Started taking EB LLC @ 8PM and finished  
Setting up @ 8:21PM

Monitored closure thru night checking  
closure and signs every hour

"509" started loading trucks @ 8:47AM

"509" finished loading trucks @ 3:57AM

Crew and myself started taking down  
lane closure @ 3:57AM and was off road @ 4:19AM

Contractor

Contractor's Traffic Control Supervisor's Signature

Graham

Kimberly L. Bell

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number I-90 LLC	Day Fri	Date 8-27-21
-------------------------	-----------------------	------------	-----------------

Sta A	Setup		Sta B
	Station	Time	
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇

## Work Area

◇	-	1500' - 8PM	◇
◇	1500' - 8PM	1500' - 8PM	◇
◇	1500' - 8PM	1500' - 8PM	◇
◇	101 - 8PM	101 - 8PM	◇
◇	-	101.8 - 8PM	◇

Sta C		Sta D
↑	One Way Traffic (one or more lanes)	↑
↓	Two Way Traffic (two or more lanes)	↑

## Other Traffic Control Labor

Name	Start	End	Hours
B. Lewis	7PM	6AM	

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Trans
5	Arrow Board
6	
7	
8	

Genes Drums Piloted  
☒ Yes ☐ No ☐ Yes ☒ No

Per Approved Plan Plan Title  
☒ Yes ☐ No TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Kimberly L. Bell  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
I-90 East Bound	8:00AM	Every Hour	4:19AM
Left Lane Closed	8:21AM		

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

9214

SR Number

190 EB

Day

mon

Date

Aug 30, 21

Photos / Videos taken today for record?

☐ Yes

☐ No

If Yes, note locations:

## Summary of TCS Activities

8:00 pm crew had safety meeting, set up signs and placed PCH's

8:00 pm dropped arrow Board & took EB left lane finished set up @ 8:27 "509" started preparing for trucks

9- monitored closure hourly through out the shift. All signs stayed up had to adjust barrels occasionally "509" began loading trucks finished @

5:50 AM off Road

w/crew

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

Heal away

For WSDOT Project Office Only

Comments



To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number I-90 EB	Day Mon	Date Aug 30, 21
-------------------------	----------------------	------------	--------------------

Sta A	Setup				Sta B		
	Station	—	Time	Station	—	Time	
◇		—			—		◇
◇		—			—		◇
◇		—			—		◇
◇		—			—		◇
◇		—			—		◇

## Work Area

◇	-	1500' - 8pm	◇
4	1500' - 8pm	1500' - 8pm	4
3	1500' - 8pm	1500' - 8pm	3
2	MP 101 - 8pm	MP 101 - 8pm	2
◇	-	MP 101.5 8pm	◇

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours
B Lewis	7pm	6:00	11

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
I 90 EB	823pm	Hourly	
left lane closed	550 AM		

To be Completed by Contractor's Traffic Control Supervisor (TCS)

## Legend

(List of Signs Used)

1	DCMS
2	RWA
3	LLC
4	TRANS
5	Arrows Board
6	
7	
8	

Cones	Piloted
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Per Approved Plan	Plan Title
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	TCI

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Walter Alldredge  
Contractor's Traffic Control Supervisor's Signature

AR





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190 / WB 190	Day Tues	Date AUG 31 2021
-------------------------	------------------------------	-------------	---------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:


_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

Crew began @ 9<sup>00</sup>pm with safety meeting. Started to set signs on EB 190 @ 730pm. dropped arrows barrel and began closure @ 8<sup>00</sup>pm - lane taken @ 8<sup>25</sup>pm. "509" moved across maintenance turnaround so we put up shoulder work / shoulder closed signs @ 10<sup>00</sup>pm with barrels on edge of roadway. Checked both setups hourly and although windy all signs stayed in place. "509" last truck was @ 530<sup>00</sup>AM and then we proceeded to take down closure @ 6<sup>00</sup>AM. The lane was open @ 6<sup>24</sup>AM we knocked down signs both east & westbound, brought in R.M.S. & arrow board.

Contractor	Contractor's Traffic Control Supervisor's Signature
------------	---

## For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB I-90	Day Tues	Date AUG 31, 2021
-------------------------	----------------------	-------------	----------------------

Sta A	Setup		Sta B
	Station	Time	
6	104.3	10 <sup>00</sup> pm	
7	1500	10 <sup>00</sup> pm	
	-	-	
	-	-	
	-	-	

## Work Area

	-	8 <sup>00</sup> am	5
4	1	8 <sup>00</sup> pm	4
3	1	8 <sup>00</sup> pm	3
2	1	8 <sup>00</sup> pm	2
	-	8 <sup>00</sup> pm	1

Sta C		Sta D
	One Way Traffic (one or more lanes)	
	Two Way Traffic (two or more lanes)	

## Legend

(List of Signs Used)

- 1 PMS
- 2 RWA
- 3 LLC
- 4 Transition
- 5 Ahead Board
- 6 Shoulder Work
- 7 Shoulder closed
- 8

☒ Yes ☐ No ☐ Yes ☒ No  
 Per Approved Plan Plan Title  
☒ Yes ☐ No TCI

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

## Other Traffic Control Labor

Name	Start	End	Hours
Hartner Aldredge	7 <sup>00</sup> pm	7	12

GRATHAM  
 Contractor  
 Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	8 <sup>00</sup> pm	Havey	6 <sup>00</sup> am
on Two lane Highway	10 <sup>00</sup> pm	Havey	

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 90	Day Weds	Date Sept 1, 2021
-------------------------	--------------------	-------------	----------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

Started work @ 7:00pm with safety meeting. 715 began to set signs for EB 190 and WB 190 (for shoulder closure) pushed out barrels on WB for shoulder taper @ 8:00pm began taper and closure on EB 190 and had closure complete by 8:30pm Trucks started @ 8:45pm and ran till AM. Checked closure hourly and all was well. Stopped trucking @ 5:15 AM and pulled closure begins @ 6:00 AM. Lane was completely open by 6:20 AM. Knocked down signs and pulled PEMS back to yard - all finished @ 7 AM

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

*[Signature]*

For WSDOT Project Office Only

Comments

*[Signature]*

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB 150	Day Weds	Date Sept 1, 2002
-------------------------	---------------------	-------------	----------------------

Sta A	Setup		Sta B
	Station -	Time	
6	104.3	8 <sup>30</sup> pm	
7	↓ 1000	8 <sup>30</sup> pm	
	-	-	
	-	-	
	-	-	

## Work Area

	-	↑ 1500' 8pm	5
4	↑ 1500' 8pm	↑ 1500' 8pm	4
3	↑ 1500' 8pm	↑ 1500' 8pm	3
2	MP 101.1 - 8pm	↑ 1500' 8pm	2
	-	MP 100.8 - 8pm	1

Sta C		Sta D
	↑ One Way Traffic (one or more lanes)	↑
	↓ Two Way Traffic (two or more lanes)	↑

Other Traffic Control Labor			
Name	Start	End	Hours
Heather Albrecht	7 <sup>00</sup> pm	7am	12

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane Closure on 2 lane highway	8 <sup>00</sup> pm	hourly	6:15 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Transition
5	Advance Board
6	Shoulder work
7	Shoulder closed
8	

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor's Traffic Control Supervisor's Signature





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Thurs	Date Sept 2, 21
-------------------------	---------------------	--------------	--------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

Started shift of crew safety meeting  
Began sign set up @ 7:30pm Began lane  
closure @ 8:00pm and lane was taken @ 8:30pm  
Checked on dump site - trucks began @  
8:45pm 10:30pm extended the closure by  
400' to allow trucks more leave space.  
1:30 AM checked Cle Elum job and fixed  
barrels 3:30 checked dump site for last  
time tonight Checked all signs hourly and  
everything looked good. last truck @ 5:21am  
Began to pull barrels @ 5:45am Finished  
opening @ 6:09am. Knocked down all signs  
and secured site for holiday weekend.

Contractor	Contractor's Traffic Control Supervisor's Signature
------------	---

## For WSDOT Project Office Only

Comments
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <u>9214</u>	SR Number <u>EB 1-90</u>	Day <u>Thurs</u>	Date <u>Sept 2, 2024</u>
--------------------------------	-----------------------------	---------------------	-----------------------------

Sta A	Setup		Sta B
	Station	Time	
	<u>104.3</u>	<u>8pm</u>	
	<u>1000'</u>	<u>8pm</u>	
	-	-	
	-	-	
	-	-	

## Work Area

	-	<u>EB</u>	
	<u>↑ 1500'</u>	<u>8pm</u>	
	<u>↑ 1500'</u>	<u>8pm</u>	
	<u>MD 101.1</u>	<u>8pm</u>	
	-	<u>MP 100.8</u>	

Sta C	One Way Traffic (one or more lanes)	Sta D
	↑	↑
	↓	↑

## Other Traffic Control Labor

Name	Start	End	Hours
<u>Beau Lewis</u>	<u>7pm</u>	<u>7 AM</u>	<u>11.5</u>
<u>Leah Aldred</u>	<u>7pm</u>	<u>7 AM</u>	<u>11.5</u>

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>Single lane closure</u>	<u>8:00pm</u>	<u>Howdy</u>	<u>6:09 AM</u>

## Legend

(List of Signs Used)

	<u>PCMS</u>
	<u>RWA</u>
	<u>LLC</u>
	<u>Transition</u>
	<u>Arrow Board</u>
	<u>Shoulder work</u>
	<u>Shoulder closed</u>

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TCI

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Craham  
Contractor

Howdy  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Tues	Date Sept 6 2021
-------------------------	---------------------	-------------	---------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7:00 pm	Over safety meeting then
7:30 pm	Set up signs & placed PCMS
8:00 pm	Began taking EB 14
8:30 pm	Lane is taken
10:00 pm	Checked signs (2)
12:00 pm	Checked signs (2)
2:00 am	Checked signs (2)
3:00 am	Began pulling barrels
3:30 pm	Lane open

Contractor Graham	Contractor's Traffic Control Supervisor's Signature [Signature]
----------------------	--

## For WSDOT Project Office Only

Comments [Signature]
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <u>9414</u>	SR Number <u>EB 190</u>	Day <u>Tues</u>	Date <u>Sept 6, 2021</u>
--------------------------------	----------------------------	--------------------	-----------------------------

Sta A	Setup		Sta B
	Station	Time	Station
	104.3	8 <sup>30</sup> pm	
	1500	8 <sup>30</sup> pm	
	-	-	
	-	-	
	-	-	

## Work Area

	-	1500' 8pm	
	-	1500' 8pm	
	-	1500' 8pm	
	-	1500' 8pm	
	-	100.8 8pm	

Sta C		Sta D
↑	One Way Traffic (one or more lanes)	↑
↓	Two Way Traffic (two or more lanes)	↑

## Other Traffic Control Labor

Name	Start	End	Hours
H. Alldredge	7 PM	3:45 AM	9
B. Lewis	7 PM	3:45 AM	9

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	transiton
5	Arrow Board
6	Shoulder work
7	Shoulder closed
8	

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TCL

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	8 <sup>00</sup> pm	hourly	3 <sup>30</sup> AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Weeks	Date 9/8/2021
-------------------------	---------------------	--------------	------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:


## Summary of TCS Activities

7:02pm Began shift w/ crew safety meeting. 7:30 set up signs for EB LLC and put up PCMS. 8:00pm Began lane closure finished at 8:20pm. 50' long by cone @ 9:00pm mcb. to West end of Bridge. Extended shoulder closure w/ B to MP 108.9 (begin of 102.4) took extra barricades to Weston. Returned @ 5:00 AM Trucks Ran until 10:00 AM. Pulled closure @ 10:25 AM and signs down off road @ 10:45 AM

Contractor GRATTAN	Contractor's Traffic Control Supervisor's Signature 
-----------------------	---

## For WSDOT Project Office Only

Comments 

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB 190	Day weds	Date 9/9/21
-------------------------	---------------------	-------------	----------------

Sta A	Setup		Sta B
	Station	Time	
6	MD 103.7	8:45 PM	
7	↓ 1000'	8:45 PM	
	-	-	
	-	-	
	-	-	

**Work Area**  
 E.R.

	-	101.8 - 8:15	5
4	↑ 1500'	8:15	4
3	↑ 1500'	8:15	3
2	MP 101.1 - 8:15	8:15	2
	-	MP 100.8 - 8:15 PM	1



<b>Sta C</b>	↑ One Way Traffic (one or more lanes)	↑	<b>Sta D</b>
	↓ Two Way Traffic (two or more lanes)	↑	

Legend	
(List of Signs Used)	
1	DCMS
2	RWA
3	LLC
4	transition
5	Arrow Board
6	Shoulder work
7	Shoulder Closed
8	

Cones <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Piloted <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Per Approved Plan <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Plan Title TC-1	

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Heather Aldredge	7:40 AM	7 AM	11.5
Beau Lewis	7:40 AM	7 AM	11.5

  
 Contractor  
  
 Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	8:30 PM	Hourly	6:25 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day weds	Date 9/9/21
-------------------------	---------------------	-------------	----------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:


## Summary of TCS Activities

7:00 pm	Began Shift w/ crew safety meeting
7:30 pm	Set signs for EB LL closure & permits
8:00 pm	Started taking EB LL
8:45 pm	Finished lane closure
8:45	509 trucks began hauling
9:30	at dump site spotting trucks
11:00 pm	moved shoulder closed/work signs to MP 103 → 1500'
5:15	last truck
5:34	Pulled barrels opened lane
10:15	off road

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments 

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB 190	Day Thurs.	Date Sept 9, 202
-------------------------	---------------------	---------------	---------------------

Sta A	Setup		Sta B
	Station	Time	
4	MP 103	1000pm	
7	1500'	7100pm	
	-		
	-		
	-		

Work Area

	EB		
	Station	Time	
	-	1500' - 8pm	5
4	1500' - 8pm	1500' - 8pm	4
3	1500' - 8pm	1500' - 8pm	3
2	MP 101.1 - 8pm	1500' - 8pm	2
	-	MP 100.8 - 8pm	1

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

### Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Transition
5	Advance Board
6	Shoulder Work
7	Shoulder Closed
8	

Cones		Piloted	
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Per Approved Plan		Plan Title	
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	TCL	

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Beau Lewis	700	600	11
Abbie Aldridge	700	600	11

Gratnam  
Contractor

\_\_\_\_\_  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane Closure	800pm	Hourly	600am

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Fri	Date 9/10/2021
-------------------------	---------------------	------------	-------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7:00 pm began shift w/ crew & safety meeting Raining out... Special order of roadway. 7:30 pm set signs for closure. 8:00 pm took EB LL finished @ 8:25 pm. 9:00 pm trucks began running. Chaired dump sites to Elk Heights. Checked closure hourly. Last truck @ 5:15 AM 5:20 Begin to open EB lane 5:45 AM lane open 6 AM signs down & secure for weekend

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments A

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB 190	Day Fri	Date 9/10/2021
-------------------------	---------------------	------------	-------------------

Sta A	Setup		Sta B
	Station	Time	
6	M/D 103	8pm	
7	↓ 1500'	8pm	
	-	-	
	-	-	
	-	-	

**Work Area**

	-	8pm	
4	1500' ↑	8pm	4
3	1500' ↑	8pm	3
2	M/D 101.1	8pm	2
	-	8pm	1

**Sta C**

↑ One Way Traffic (one or more lanes)

↓ Two Way Traffic (two or more lanes)

**Sta D**

Other Traffic Control Labor			
Name	Start	End	Hours
Beau Lewis	7pm	6 AM	11
H. Alldredge	7pm	6 AM	11

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLC
4	Transition
5	Arrow Board
6	Shoulder work
7	Shoulder Closed
8	

Cones		Piloted	
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Per Approved Plan		Plan Title	
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

C. Graham

Contractor

H. Alldredge

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single Lane	8pm	hourly	545 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <b>9214</b>	SR Number <b>I-90</b>	Day <b>mon</b>	Date <b>9-13-21</b>
--------------------------------	--------------------------	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

~~10:00~~  
Crew started @ 7PM, started with  
safety meeting.  
Then started putting signs up and  
POMS board out for LLC westbound.  
Started taking LLC westbound @ 7:45PM  
and finished setting up @ 8:05PM  
At 8:05PM put signs up for East Bound  
Shoulder closure. At 9PM put barrels out to  
fog line.  
Monitored closure thru night checking every hour  
Picked up ~~and~~ LLC EB @ 5:49AM and  
Shoulder closure @ 5:53AM

Contractor <b>Graham</b>	Contractor's Traffic Control Supervisor's Signature <b>Kimberly L. Bee</b>
-----------------------------	---

## For WSDOT Project Office Only

Comments

**RP**

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 1

Contract Number <b>9214</b>	SR Number <b>F-90 LLC West Bound</b>	Day <b>Mon</b>	Date <b>9-13-21</b>
--------------------------------	---	-------------------	------------------------

Sta A	Setup				Sta B
	Station	—	Time	Station — Time	
◇	—	—	—	—	◇
◇	—	—	—	—	◇
◇	—	—	—	—	◇
◇	—	—	—	—	◇
◇	—	—	—	—	◇

## Work Area

◇	—	1500' - 7:45	◇
◇	1500' - 7:45	1500' - 7:45	◇
◇	1500' - 7:45	1500' - 7:45	◇
◇	MP 101 - 7:45	MP 101 - 7:45	◇
◇	—	MP 100.7 - 7:45	◇

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
B. Lewis	4 PM		

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
West Bound 6 ft Lane Closure I-90	8:05	Every Hour	5:49 AM

## Legend

(List of Signs Used)

1	POMS
2	RWA
3	LLC
4	Trans
5	Arrow Board
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Kimberly L. Bell  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Contract Number <b>9214</b>	SR Number <b>EB I-90</b>	Day <b>Mon</b>	Page <b>9-13-21</b>
--------------------------------	-----------------------------	-------------------	------------------------

Sta A	Setup				Sta B
	Station	—	Time	Station — Time	
◇	—			—	◇
◇	—			—	◇
◇	—			—	◇
◇	—			—	◇
◇	—			—	◇

## Work Area

◇	—			—	◇
◇	—			—	◇
3 MP	102.7	—	8:55	—	◇
2 MP	103	—	8:55	—	◇
1 MP	103.3	—	8:55	—	◇

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

## Other Traffic Control Labor

Name	Start	End	Hours
B. Lewis	7PM		

Legend	
(List of Signs Used)	
1	RWA
2	Shoulder Work Ahead
3	Shoulder Closed
4	
5	
6	
7	
8	

Cones <b>Drums</b>		Piloted	
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Per Approved Plan		Plan Title	
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

<b>Graham</b>
Contractor
<b>Kimberly L. Beel</b>
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
East Bound I-90 Left Lane Shoulder Closure	9PM	Every Hour	5:53AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB I-90	Day Tues.	Date 9/14/21
-------------------------	----------------------	--------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7:00 PM	Began shift & Safety Meeting
7:35 PM	Set signs for LL closure EB I-90
8:15 PM	Finished lane closure
8:45 PM	Trucks started running
↑ ↓	checked closure hourly
5:30 AM	Began picking up EB lane
6:10 AM	Signs down and lane open

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

For WSDOT Project Office Only

Comments 
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB I-90	Day Tues.	Date 9/14/21
-------------------------	----------------------	--------------	-----------------

Sta A	Setup				Sta B
	Station	Time	Station	Time	
6	MP 103	8 PM	-	-	
7	1500'	8 PM	-	-	
	-	-	-	-	
	-	-	-	-	
	-	-	-	-	

## Work Area

	-	-	8 PM	5
4	1500' ↑	8 PM	1500' ↑	4
3	1500' ↑	8 PM	1500' ↑	3
2	MP 101.1	8 PM	1500' ↑	2
	-	-	MP 100.4	1

Sta C	One Way Traffic (one or more lanes)	Sta D
↑	↑	
↓	Two Way Traffic (two or more lanes)	↑

Other Traffic Control Labor			
Name	Start	End	Hours
Beau Lewis	7 PM	6:30 AM	11.5
Matt Wlasisco	7 PM	6:30 AM	11.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single Lane	7:35 PM	Hourly	6:10 AM

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Transition
5	Arrow Board
6	Shoulder Work
7	Shoulder closed
8	

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

*Corrigan*

Contractor

*Boyd*  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <u>C9214</u>	SR Number <u>E 90 EB throp</u>	Day <u>Wed</u>	Date <u>8-15-21</u>
---------------------------------	-----------------------------------	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting 7:15 Set up  
PCMS, Class B Signs 8pm Closed LEB  
Done @ 830pm 9pm put up WB Shoulder  
Closed Signs 930pm Went to Gipsons yard  
turned on Night Plat got trucks lined out  
10pm Did Drive thru Back to check on  
trucks. Picked up 2 down Signs  
Fixed barrels Pre Staged Class B Signs  
for WB Left lane. Checked Class B Sign  
Took down Left lane at 6:20AM  
WB Class B Signs down at 6:30

Contractor <u>Graham</u>	Contractor's Traffic Control Supervisor's Signature <u>Bobby C</u>
-----------------------------	---

## For WSDOT Project Office Only

Comments <u>f</u>
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <b>C9214</b>	SR Number <b>EB I 90 Throp</b>	Day <b>Wed</b>	Date <b>9-15-21</b>
---------------------------------	-----------------------------------	-------------------	------------------------

Sta A	Setup		Sta B
	Station	Time	
<b>EB</b>			<b>EB</b>
1	100.7	7:30 PM	
2	101	7:15 PM	2
3	101.3	7:20 PM	3
4	101.6	7:25 PM	4
5	101.9	8 PM	

## Work Area


<b>Sta C</b>	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑ ↑	<b>Sta D</b>
--------------	--	--------	--------------

## Other Traffic Control Labor

Name	Start	End	Hours
Brian Lewis	7 PM	7:10 PM	12

## Legend

(List of Signs Used)

1	PCMS
2	BWA
3	LUCA
4	LLE
5	ARROW Bd
6	
7	
8	

☒ Cones  
☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

Plan Title

☒ Yes ☐ No

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Signature: *Brahman*  
 Contractor

Signature: *Bridget Ch...*  
 Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB (Throp)	8 PM	hourly	6:20 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <u>C9214</u>	SR Number <u>I 90 EB-Throp</u>	Day <u>THURS.</u>	Date <u>8-16-21</u>
---------------------------------	-----------------------------------	----------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☐ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting 7:15pm Set up  
Class B Signs EB 7:30pm Set PCMB EB  
8pm Arrow Bd. on started to close  
LLCB Done @ 8:10pm 8:30pm Went to dump  
Site got T&Ts laid out. 11:30pm picked  
up down Sign. 1:30am - 3am pre staged  
WB for Monday Night Check Signs  
5:15am started to take down LLCB  
Done @ 5:30am

Took down Class B Signs PCMB OFF  
& Back to the YARD

Contractor <u>Graham</u>	Contractor's Traffic Control Supervisor's Signature <u>[Signature]</u>
-----------------------------	---

## For WSDOT Project Office Only

Comments <u>B</u>
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I90 EB Throp	Day Thurs	Date 9-10-21
--------------------------	---------------------------	--------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
1	100.7	7:30 PM					
2	101	7:15 PM			7:30 PM		2
3	101.3	7:30 PM			7:35 PM		3
4	101.6	7:35 PM			7:30 PM		4
5	101.9	8 PM					

Work Area			

Sta C	One Way Traffic (one or more lanes)	Two Way Traffic (two or more lanes)	Sta D
	↑	↑	
	↓	↑	

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd.
6	
7	
8	

Drums ☒ Cones ☐ Piloted ☒ Yes ☐ No

Per Approved Plan ☒ Yes ☐ No Plan Title \_\_\_\_\_

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7pm	6AM	11

Graham  
Contractor

B. Lewis  
Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Left Lane EB	8pm	hourly	5:30AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One / 5

Contract Number <b>C9214</b>	SR Number <b>I90 Throp Bridges</b>	Day <b>Monday</b>	Date <b>9-20-21</b>
---------------------------------	---------------------------------------	----------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting, 7:30pm PCMS on  
Class B Signs up 8pm LLEB Closed  
8:30pm WB PCMS on put up CLASS B Signs  
9:00pm Started to close WBLL. picked up  
extra barrels not being used. Checked  
WB & EB all good. Picked up down RWA  
EB. Followed Ben while he blew off  
shoulder WB. Checked Class B Signs EB/WB  
opened WBLL @ 5:13am CLASS B Signs  
down PCMS OFF put TMA in front of bridge  
East side WB. 8:05am LLEB OPEN CLASS B  
Signs down PCMS OFF. Picked TMA  
EB West side of Bridge.

Contractor <b>Graham</b>	Contractor's Traffic Control Supervisor's Signature <b>[Signature]</b>
-----------------------------	---

## For WSDOT Project Office Only

Comments <b>[Signature]</b>
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 43

Contract Number C9214	SR Number I 90 EB Throp	Day Monday	Date 9-20-21
--------------------------	----------------------------	---------------	-----------------

Sta A	Setup	Sta B
MP	MP	EB
Station -- Time	Station -- Time	
1 100.7 - 7:30 pm	-	
2 101 - 7:30 pm	- 7:30 pm	
3 101.3 - 7:35 pm	- 7:35 pm	
4 101.6 - 7:40 pm	- 7:40 pm	
5 101.9 - 8 pm	-	

## Work Area


Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 pm	8:30 AM	1:35

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB @ Throp Bridge	8 pm	hourly	8:05 AM

## Legend

(List of Signs Used)

1	Pcms
2	BWA
3	WCA
4	LLF
5	ARROW Bd
6	
7	
8	

Per Approved Plan  
☒ Yes ☐ No  
 Plan Title \_\_\_\_\_

Cones  
☒ Yes ☐ No  
 Piloted  
☐ Yes ☒ No

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Buddy  
Traffic Control Supervisor

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C9214	SR Number I 90 WB Throp	Day Monday	Date 9-20-21
--------------------------	----------------------------	---------------	-----------------

Sta A	Setup	Sta B
WB	MP Station -- Time	WB
1	105 - 8:38pm	
2	104 - 8:30pm	2
3	104.9 - 8:35pm	3
4	104.6 - 8:40pm	4
5	104.3 -	

## Work Area


Sta C		Sta D
	↑ One Way Traffic (one or more lanes)	↑
	↓ Two Way Traffic (two or more lanes)	↑

## Other Traffic Control Labor

Name	Start	End	Hours

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	WE
5	Arrow B6
6	
7	
8	

Dry #5 Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham


Contractor

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLWB @ Throp Bridge	9pm	Monday	5:13AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





## Contractor's Daily Report of Traffic Control - Summary

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <u>9214</u>	SR Number <u>I-90 140 Bridge</u>	Day <u>Tues.</u>	Date <u>8/24/21</u>
--------------------------------	-------------------------------------	---------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☐ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

<u>7 AM Toolbox Meeting</u>
<u>7:15 AM Set Pcms for Rolling Slowdown</u>
<u>7:15 AM - 9 AM Rolling slowdown WB for FPM</u>
<u>&amp; Crane De-mob</u>
_____
_____
_____
_____
_____
_____
_____
_____
_____

Contractor <u>Graham</u>	Contractor's Traffic Control Supervisor's Signature <u>Robert Harris</u>
-----------------------------	---

## For WSDOT Project Office Only

Comments
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

			Page One
Contract Number <b>9214</b>	SR Number <b>EB 190</b>	Day <b>Tues</b>	Date <b>Sept 7 2021</b>
Photos / Videos taken today for record? <input type="checkbox"/> Yes <input type="checkbox"/> No			
If Yes, note locations:			
<hr/>			
<hr/>			
<hr/>			
<hr/>			
<hr/>			

## Summary of TCS Activities

<b>7:00 pm</b>	<b>Onw safety meeting then</b>
<b>7:30 pm</b>	<b>Set up signs &amp; placed PEMS</b>
<b>8:00 pm</b>	<b>Began taking EB LL</b>
<b>8:30 pm</b>	<b>Lane is taken</b>
<b>10:00 pm</b>	<b>Checked signs ☺</b>
<b>12:00 pm</b>	<b>Checked signs ☺</b>
<b>2:00 am</b>	<b>Checked Signs ☺</b>
<b>3:15 AM</b>	<b>Began pulling barrels</b>
<b>3:30 pm</b>	<b>lane open</b>

Contractor <b>Grant</b>	Contractor's Traffic Control Supervisor's Signature 
----------------------------	---

For WSDOT Project Office Only	
Comments	
<hr/>	
<hr/>	
<hr/>	
<hr/>	
<hr/>	

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <b>9214</b>	SR Number <b>2B 190</b>	Day <b>Tues</b>	Date <b>Sept 6, 2021</b>
--------------------------------	----------------------------	--------------------	-----------------------------

Sta A	Setup				Sta B
	Station	Time	Station	Time	
	104.3	8:30 pm	-	-	
	↓ 1500	8:30 pm	-	-	
	-	-	-	-	
	-	-	-	-	
	-	-	-	-	

## Work Area

	-	↑ 1500' 8 pm	
	-	↑ 1500' 8 pm	
	-	↑ 1500' 8 pm	
	-	↑ 1500' 8 pm	
	-	↑ 1500' 8 pm	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

## Other Traffic Control Labor

Name	Start	End	Hours
H. Aldredge	7 PM	3:45 AM	9
B. Lewis	7 PM	3:45 AM	9

## Legend

(List of Signs Used)

- 1 PCMS
- 2 RWA
- 3 LEC
- 4 transition
- 5 Allow Board
- 6 Shoulder work
- 7 Shoulder closed
- 8

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

**TC1**

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

**Graham**

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	8:00 pm	hourly	3:30 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number

C9214

SR Number

I90 Bridge 140

Day

Wed

Date

10-20-21

Photos / Videos taken today for record?

☐ Yes

☐ No

If Yes, note locations:

## Summary of TCS Activities

7am tool Box talk Set up PCMS & CLASS  
B Signs for WB Closure had Lane Closed  
@ 730am Set up PCMS, CLASS B Signs for EB  
Closure. Closed Lane at 8pm Put TMA's in Both  
lanes Set Road LL Signs on NB Ramp exit 84  
Checked Dump Site Decont Site everything  
GOOD. For Set in 7:30am had WBLL open  
CLASS B Signs down put TMA in front of missing  
attenuator going WB. 5:30 started to take down  
LLFB Done at 6am

Contractor

Grechman

Contractor's Traffic Control Supervisor's Signature

B. D. [Signature]

## For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I90 Bridge 140	Day Wed	Date 10-20-21
--------------------------	-----------------------------	------------	------------------

Sta A	Setup	Sta B
Station - Time	Station - Time	
WB 883 - 7 <sup>10</sup> pm	-	
886 - 7 <sup>15</sup> pm	- 7 <sup>15</sup> pm	
889 - 7 <sup>20</sup> pm	- 7 <sup>20</sup> pm	
87 - 7 <sup>25</sup> pm	- 7 <sup>25</sup> pm	
874 - 7 <sup>30</sup> pm	-	

## Work Area

WB 853 - 7 <sup>30</sup> pm	-	
851 - 7 <sup>40</sup> pm	- 7 <sup>40</sup> pm	
849 - 7 <sup>45</sup> pm	- 7 <sup>45</sup> pm	
846 - 7 <sup>50</sup> pm	- 7 <sup>50</sup> pm	
843 - 8 pm	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 pm	6 AM	11

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed WB I 90 Bridge	7 pm	hourly	2:30 AM
Closed EB I 90 Bridge	8 pm	hourly	6 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLC
5	Arrow Bd.
6	ON RAMP Exit 84
7	RWA
8	LLC

Down

Gones

Piloted

☒ Yes ☐ No

☐ Yes ☒ No

Per Approved Plan

Plan Title

☒ Yes ☐ No

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Brahman

Contractor

B. Day

Contractor's Traffic Control Supervisor's Signature





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number 1907thp Bridge	Day Tues	Date 9-21-21
--------------------------	-----------------------------	-------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Tool Box Meeting, 730pm Turned PCMS on. Set up CLASS B Signs to Close the left lane. 8pm Left lane closed. Put TM 4 in closed lane fueled light plants got T&Ts line out at Dump Site. Checked Class B Signs at 9:30pm. Drove Site @ 11pm, 12:50am - everything good. Opened left lane at 5:45am. Class B signs down PCMS OFF & back at yard. Done 6am

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

*[Signature]*

## For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I 90 EB Throp Bridge	Day Tues.	Date 9-21-21
--------------------------	-----------------------------------	--------------	-----------------

Sta A	mp	Setup	mp	Sta B
Station	Time	Station	Time	ED
1	100.7 - 7 <sup>30</sup> pm	-	-	1
2	101 - 7 <sup>30</sup> pm	- 7 <sup>30</sup> pm	- 7 <sup>30</sup> pm	2
3	101.3 - 7 <sup>35</sup> pm	- 7 <sup>35</sup> pm	- 7 <sup>35</sup> pm	3
4	101.6 - 7 <sup>40</sup> pm	- 7 <sup>40</sup> pm	- 7 <sup>40</sup> pm	4
5	101.9 - 8pm	-	-	5

**Work Area**


<b>Sta C</b>	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑ ↑	<b>Sta D</b>
--------------	--	--------	--------------

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd
6	
7	
8	

Drums ☒ Gones ☐ Piloted ☐

☒ Yes ☐ No ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No

Plan Title \_\_\_\_\_

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Beau Lewis	7pm	6am	11

Contractor

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Left Lane	8pm	hourly	5:45am

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I-90 Throp Bridge Wad	Day Wed	Date 9-22-21
--------------------------	------------------------------------	------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Tool Box Meeting, 7:30pm PCMS turned on Class B signs up, 8pm started to close WEB Done at 8:15pm. Put TMA in closed lane. We to Dump Site to get T&Ts lined out. Drive Site @ 9:30pm all good. 11pm picked up 3 class B signs that fell over. 1am picked up 4 down signs, Barrels all good. 3:30am had 4 barrels down picked them up. Started to take down WEB @ 5:30am Done at 5:45am Class B signs down PCMS OFF.

Windy tonight

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

### Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I-90 Throp Bridge	Day Wed	Date 9-22-21
--------------------------	--------------------------------	------------	-----------------

Sta A	Setup	Sta B
Station	Time	Station
100.7	7:30 pm	
101	7:30 pm	7:30 pm
101.3	7:35 pm	7:35 pm
101.6	7:40 pm	7:40 pm
101.9	8 pm	

Work Area


**Sta C** ↑ One Way Traffic (one or more lanes)

↓ Two Way Traffic (two or more lanes)

↑

↑

**Sta C**

**Sta D**

### Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd.
6	
7	
8	

Drums Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 pm	8:30 pm	1.5
Matt Wasico	5:30 am	6 am	1.5

Graham  
Contractor

Boddy  
Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Left lane EB	8 pm	hourly	8:45 am

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <i>C9214</i>	SR Number <i>I-90 Thorp Bridge</i>	Day <i>Thurs.</i>	Date <i>9/23/21</i>
---------------------------------	---------------------------------------	----------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

*7 PM Arrived onsite*  
*7:30 PM Class B sign and PCMS and Arrowboard*  
*7:45 PM Quick Safety Meeting*  
*8:00 PM started taking LL FTB closure*  
*8:36 PM Lane up*  
*10:15 PM Drive closure, Everything All Good*  
*checked hourly*  
*5:15 AM started picking closure*  
*5:45 AM Barrels off Road*  
*6:00 AM Everything picked up of Road (Signs & Boards)*

Contractor <i>Graham</i>	Contractor's Traffic Control Supervisor's Signature <i>[Signature]</i>
-----------------------------	---

## For WSDOT Project Office Only

Comments <i>NO WORK FR: 9/24/21</i>
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number <i>C9214</i>	SR Number <i>I-90 Thorp Bridge</i>	Day <i>Thurs.</i>	Date <i>9/23/21</i>
---------------------------------	---------------------------------------	----------------------	------------------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
<i>EB</i>							<i>EB</i>
<i>1</i>		<i>100.7</i>	<i>- 7:30 PM</i>		<i>-</i>		
<i>2</i>		<i>101</i>	<i>- 7:30 PM</i>	<i>↔</i>	<i>- 7:30 PM</i>		<i>2</i>
<i>3</i>		<i>101.3</i>	<i>- 7:35 PM</i>	<i>↔</i>	<i>- 7:35 PM</i>		<i>3</i>
<i>4</i>		<i>101.6</i>	<i>- 7:35 PM</i>	<i>↔</i>	<i>- 7:35 PM</i>		<i>4</i>
<i>5</i>		<i>101.9</i>	<i>- 8:05 PM</i>		<i>-</i>		

## Work Area

<i>1</i>	<i>-</i>	<i>-</i>	<i>1</i>
<i>2</i>	<i>-</i>	<i>-</i>	<i>2</i>
<i>3</i>	<i>-</i>	<i>-</i>	<i>3</i>
<i>4</i>	<i>-</i>	<i>-</i>	<i>4</i>
<i>5</i>	<i>-</i>	<i>-</i>	<i>5</i>

Sta C	↑	One Way Traffic (one or more lanes)	↑	Sta D
	↓	Two Way Traffic (two or more lanes)	↑	

## Other Traffic Control Labor

Name	Start	End	Hours
<i>Riley Dills</i>	<i>7:45 PM</i>	<i>8:30 PM</i>	<i>1</i>
<i>Matt Worsico</i>	<i>7 PM</i>		

## Legend

(List of Signs Used)

<i>1</i>	<i>PMS</i>
<i>2</i>	<i>RWA</i>
<i>3</i>	<i>LLCA</i>
<i>4</i>	<i>LLC</i>
<i>5</i>	<i>Arrow Board</i>
<i>6</i>	
<i>7</i>	
<i>8</i>	

~~Drums~~ ~~Cones~~

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

*Graham*

Contractor

*Bradley*

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<i>EB Left Lane Closure</i>	<i>8 PM</i>	<i>Hourly</i>	

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One 2

Contract Number <u>C9214</u>	SR Number <u>I-90 Throp Bridge</u>	Day <u>Tue</u>	Date <u>9-28-21</u>
---------------------------------	---------------------------------------	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting. 7:30pm Set up  
EB PCMS and Class B Signs. 8pm Closed  
LEB. Parked TMA in lane. 9:30pm  
Drive Closure. 2 signs down. Picked  
up Barrels good. 11:30pm picked up 2  
barrels on bridge. Signs good. Moved  
light plant to east side of bridge to cut  
COP turn around. 5:30AM started to take down  
LEB Done @ 5:45AM. PCMS & Class B signs  
Down @ 6AM.

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

Bobby

For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 09214	SR Number I 90 EB Throp Bridge	Day Tue	Date 9-28-21
--------------------------	-----------------------------------	------------	-----------------

Sta A	mp	Setup	mp	Sta B
Station	Time	Station	Time	EB
1	100.7 - 7:30 pm	-	-	
2	101 - 7:30 pm	-	7:30 pm	2
3	101.3 - 7:35 pm	-	7:35 pm	3
4	101.6 - 7:40 pm	-	7:40 pm	4
5	101.9 - 8 pm	-	-	

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

## Other Traffic Control Labor

Name	Start	End	Hours
Bocum Lewis	7pm	6pm	11

## Legend

(List of Signs Used)

1	CCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd.
6	
7	
8	

Drunk/Conc.

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LWB @ Throp Bridge	8 pm	hourly	5:45 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number 190 Thompson Bridge	Day Wed.	Date 9-29-21
--------------------------	----------------------------------	-------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7am tool Box talk. 7:15pm Set up EB PCMS & Class B signs. 7:30pm started to close EBLL Done at 7:50pm Put TMA in lane. Went to dump site to get trucks lined out. Took arrow Bd. to Bridge 140' pre-set Class B signs at 140' picked up 2 down signs. Moved dump site light plant. Drove site all good. Fueled all light plants. Started to take down EBLL at 8:30am Done @ 5:45am. PCMS & Class B signs down @ 6am. Took Arrow Bd & PCMS back to lay down yard.

Contractor Graham	Contractor's Traffic Control Supervisor's Signature Boddy
----------------------	--

## For WSDOT Project Office Only

Comments
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number I90 Thru Bridge	Day Wed	Date 9-29-21
-------------------------	------------------------------	------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
1		101.7	7:15 pm				
2		100	7:15 pm			7:15 pm	2
3		100.3	7:20 pm			7:20 pm	3
4		100.6	7:25 pm			7:25 pm	4
5		100.9	7:30 pm				

Work Area


Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑ ↑	Sta D
-------	--	--------	-------

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLB
5	Arrow Bd
6	
7	
8	

☒ Drums    ☐ Cones    ☐ Piloted  
☒ Yes    ☐ No    ☐ Yes    ☐ No  
 Per Approved Plan    Plan Title  
☒ Yes    ☐ No

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7pm	6:30am	11.5

Braham  
 Contractor  
 Beckey  
 Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLB & Bridge	7:30 pm	hourly	5:45 am

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number <b>C9214</b>	SR Number <b>I90ThrupBridge</b>	Day <b>Thurs</b>	Date <b>9-30-21</b>
---------------------------------	------------------------------------	---------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm tool box talk, 7:30pm P.C.M.S. up, class  
B signs up. 8pm started closing WEB  
Drive @ 8:20pm. Drive site and looks  
good. 10:30pm picked up 3 signs. all p's  
a little windy. Job check @ 12:30<sup>AM</sup> all  
good. 1:30<sup>AM</sup> picked up barrel 3:30am Drive  
site. 5am Drive site WEB open @ 6am  
P.C.M.S. & class B signs down. Done 6:30am

Contractor <b>Graham</b>	Contractor's Traffic Control Supervisor's Signature 
-----------------------------	---

## For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I-90 Throp Bridge	Day Thurs.	Date 9-30-21
--------------------------	--------------------------------	---------------	-----------------

Sta A	Setup	Sta B
EB	MP Station - Time	MP Station - Time
1	101.7 - 7 <sup>30</sup> pm	
2	100 - 7 <sup>30</sup> pm	2
3	100.3 - 7 <sup>35</sup> pm	3
4	100.6 - 7 <sup>40</sup> pm	4
5	100.9 - 8pm	

## Work Area


Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑ ↑	Sta D
-------	--	--------	-------

## Other Traffic Control Labor

Name	Start	End	Hours
Baculawus	7pm	6AM	11.5

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrows Bd.
6	
7	
8	

Drum Cones

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Buddy Ch

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB & Bridge	8pm	hourly	6 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C9214	SR Number E90 Throp	Day Friday	Date 10-1-21
--------------------------	------------------------	---------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Tool Box talk 7:30pm Set up EB PCMS  
& Class B Signs Moved Class B Signs WB  
and closed the shoulder at the Cop turn out  
at 8pm. 8:15pm Set Arrow Sign EB and  
Closed LEB Done with that at 8:35pm  
put TMA in LEB. 9:10pm got down to  
Cle Elum Bridge to block for TSC to fix EB  
attenuator Done with that at 10pm Took  
TMA back to throp for WB attenuator. Job Checks  
opened WB shoulder at 1:30am took down  
CLASS B Signs. OPENED LEB @ 2:50.  
CLASS B Signs down PCMS to the yard.

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C9214	SR Number I90 Throp Bridge	Day Friday	Date 10-1-21
--------------------------	-------------------------------	---------------	-----------------

Sta A	mp	Station	Time	mp	Station	Time	Sta B
1	101.7	-	7:30 pm	-	-	-	1
2	100	-	7:30 pm	-	-	-	2
3	100.3	-	7:35 pm	-	-	-	3
4	100.6	-	7:40 pm	-	-	-	4
5	100.9	-	8:15 pm	-	-	-	5

## Work Area

1	-	-	1
2	-	-	2
3	-	-	3
4	-	-	4
5	-	-	5

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Born Lewis	7pm	3:30am	8.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB @ Bridge	8:15	hourly	2:50 AM

## Legend

(List of Signs Used)

1	PCMS
2	QWA
3	LLCA
4	LLE
5	Arrow Bd.
6	
7	
8	

Per Approved Plan ☒ Yes ☐ No

Piloted ☐ Yes ☐ No

Plan Title \_\_\_\_\_

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

B. D. [Signature]  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C9214	SR Number I90 Throp Bridge	Day Friday	Date 10-1-21
--------------------------	-------------------------------	---------------	-----------------

Sta A	Setup	Sta B
	Station - Time	Station - Time
1	1043 - 8:10	-
2	104 - 8:12	-
3	1039 - 8:15	-
	-	-
	-	-
<b>Work Area</b>		
	-	-
	-	-
	-	-
	-	-
	-	-
Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑ Sta D

Legend	
(List of Signs Used)	
1	R.W.A
2	Shoulder work
3	Shoulder Closed
4	
5	
6	
7	
8	

Drums Cones Piloted  
☒ Yes ☐ No ☐ Yes ☐ No  
Per Approved Plan  
☒ Yes ☐ No Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours

Graham  
Contractor  
Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Shoulder WB @ Cap turn around	8:30 PM		1:30 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C9214	SR Number I90 Bridges 64/140	Day Monday	Date 10-4-21
--------------------------	---------------------------------	---------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

5:30pm Safety Meeting 6pm put up PCMS & Class B Signs for Closing LLWB at Throp Bridge  
6:30pm Closed WBL. Parked TMA in Closed Lane  
7pm Set up PCMS & Class B Signs for Closing LLWB at Cle Elum Bridge. 8pm Closed LLWB  
parked TMA in Closed Lane. 10pm Closed Shoulder  
EB at Throp Bridge. Fueled all light plants.  
Checked both Throp & Cle Elum Set ups all  
good. Took down Cle Elum Bridge at 10:15 AM  
Let Tom know. Opened Shoulder at Throp  
at 7am Open up LLWB @ 7:30 AM. Picked  
all passes. PCMS & Class B Signs are done.  
Back to yard. at 8am

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C4214	SR Number I 90 Throp Bridge	Day Monday	Date 10-4-21
--------------------------	--------------------------------	---------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
WB							WB
1		106	- 6pm				
2		104	- 6pm			- 6pm	2
3		104.9	- 6:05pm			- 6:05pm	3
4		104.6	- 6:10pm			- 6:10pm	4
5		104.3	- 6:30pm				

## Work Area

		MP		EB
	-		-	
	-		-	
	-	102	- 10:05pm	4
	-	101.8	- 10:05pm	6
	-	100.6	- 10pm	2

Sta C	One Way Traffic (one or more lanes)	Sta D
	↑	↑
	↓	↑
	Two Way Traffic (two or more lanes)	

## Other Traffic Control Labor

Name	Start	End	Hours
Beau Lewis	5:30pm	8 AM	14.5
Logan Thomas	5:30pm	8 AM	14.5

## Legend

(List of Signs Used)

1	OCMS
2	BWA
3	LLCA
4	LLT
5	ARROW Bd
6	Shoulder work
7	Shoulder Closed
8	

Drums Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

B. Ch  
Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLWB at Throp Bridge	6:30pm	hourly	7:30 AM
Closed EB Shoulder @ Bridge	10 pm	hourly	7 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C9214	SR Number 190 Cle Elum Bridge	Day Monday	Date 10-4-21
--------------------------	----------------------------------	---------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
EB		84.3	7:30 pm				EB
1							
2		84.6	7:30 pm			7:30 pm	2
3		84.9	7:35 pm			7:35 pm	3
4		85.1	7:40 pm			7:40 pm	4
5		85.4	8 pm				
<b>Work Area</b>							
Sta C							Sta D
	↑	One Way Traffic	↑				
		(one or more lanes)					
	↓	Two Way Traffic	↑				
		(two or more lanes)					

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLB
5	ARROW Bd.
6	
7	
8	

Drums	Cones	Piloted
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Per Approved Plan		Plan Title
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

B. D. [Signature]  
Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closes 11 EB @ Cle Elum Bridge	8 pm	hourly	6:15 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C9214	SR Number I90 Bridges 154 140	Day Tues.	Date 10-5-21
--------------------------	-------------------------------------	--------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

5:30pm Tool box Meeting. 6pm Set up  
EB REMS & CLASS B Signs at Throp Bridge  
6:30pm Closed EBLL. Put TMA in closed lane.  
7:30pm Set up EB REMS & CLASS B Signs  
at Cle Elum Bridge. Closed EBLL @ 8pm  
put TMA in closed lane. picking up signs  
due to wind. Drive between Throp  
& Cle Elum checking both closures.  
opened up EBLL @ Cle Elum @ 6:30am  
CLASS B Signs down REMS OFF  
SAM opened LLRB @ Throp CLASS B Signs  
down REMS OFF. Done @ 8:30am

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

Buddy

For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C9214	SR Number I 90 Throp Bridge	Day Tues	Date 10-5-21
--------------------------	--------------------------------	-------------	-----------------

Sta A	Setup		Sta B
Station	Time	Station	Time
101.7	6 pm	-	
100	6:05 pm	-	6:05 pm
100.3	6:10 pm	-	6:10 pm
100.6	6:15 pm	-	6:15 pm
100.9	6:30 pm	-	

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Boru Lewis	5:30	8:30	1.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB @ Bridge	6:30 pm	hourly	8 am

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd
6	
7	
8	

Cones ☒ Yes ☐ No

Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No

Plan Title \_\_\_\_\_

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C 92/4	SR Number I 90 Cle Elum Bridge	Day Tues	Date 10-5-21
---------------------------	-----------------------------------	-------------	-----------------

Sta A	mp Station	Time	mp Station	Time	Sta B
EB					EB
1	84.3	7:30 pm	-	-	
2	84.6	7:30 pm	-	7:30 pm	2
3	84.9	7:35 pm	-	7:35 pm	3
4	85.1	7:40 pm	-	7:40 pm	4
5	85.4	8 pm	-	-	

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB @ Bridge	8 pm	hourly	6:30 AM

## Legend

(List of Signs Used)

1	PCMS
2	BWA
3	LLCA
4	LLE
5	Arrow Bd
6	
7	
8	

DRUMS Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One *12*

Contract Number <i>C4224</i>	SR Number <i>I-90 Bridge 140</i>	Day <i>Wed.</i>	Date <i>10-6-21</i>
---------------------------------	-------------------------------------	--------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

*7pm tool box talk 730 Set up EB PCMS  
Class B Signs at Bridge 140 Ch Elum  
8pm Closed LEB Put TMA in lane  
11pm Checked CLOSURE at 140 Checked  
Arrow Bd. Everything staying up tonight  
Took down LEB @ 5:45am. Class B  
Signs down PCMS OFF  
Done @ 6AM*

Contractor <i>Graham</i>	Contractor's Traffic Control Supervisor's Signature <i>Bobby</i>
-----------------------------	---

## For WSDOT Project Office Only

Comments
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number

C9214

SR Number

I-90 Cle Elum Bridge

Day

Wed

Date

10-6-21

Sta A	Setup		Sta B
EB	Station	Time	WB
1	84.3	7:30 pm	
2	84.6	7:35 pm	2
3	84.9	7:40 pm	3
4	85.1	7:45 pm	4
5	85.4	8 pm	

## Work Area

	Ent 85	
	-	-
	-	-
	-	-
4	100' - 8:30 pm	-
2	50' - 8:30 pm	-

Sta C	One Way Traffic (one or more lanes)	Sta D
	↑	↑
	↓	↑

## Other Traffic Control Labor

Name	Start	End	Hours
Beau Lewis	7pm	6pm	11

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLG
5	Arrow Bd.
6	
7	
8	

Drawn Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Bocky Ch

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closes LEB at Cle Elum Bridge	8 pm	hourly	5:45 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <i>C9214</i>	SR Number <i>I 90 Bridge 140</i>	Day <i>Thurs</i>	Date <i>10-7-21</i>
---------------------------------	-------------------------------------	---------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

<i>7pm 1501 Box Talk. 7:30pm Set up PCMS &amp; Class B Signs. 8pm Closed LEB to Bridge. Put TMT in closed lane. Went to Bridge 154 to make sure everything was good. Checked Class B Signs all good. Took down EBIL @ 5:30AM Done</i>
_____
_____
_____
_____
_____
_____
_____
_____
_____
_____

Contractor <i>Graham</i>	Contractor's Traffic Control Supervisor's Signature <i>[Signature]</i>
-----------------------------	---

## For WSDOT Project Office Only

Comments <i>NO WORK FRI 10-8-21</i>
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <i>C9214</i>	SR Number <i>I90 CLE Flum Bridge 140</i>	Day <i>Thurs</i>	Date <i>10-7-21</i>
---------------------------------	---	---------------------	------------------------

Sta A	Setup	Sta B
Station	Time	Station
<i>EB</i> 1	<i>84.3 - 7:30 PM</i>	
2	<i>84.6 - 7:35 PM</i>	
3	<i>84.9 - 7:40 PM</i>	
4	<i>85.1 - 7:45 PM</i>	
5	<i>85.4 - 8 PM</i>	
<b>Work Area</b>		
	<i>ON Ramp 85</i>	
Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Legend	
(List of Signs Used)	
1	<i>CCMS</i>
2	<i>RWA</i>
3	<i>LLCA</i>
4	<i>LLE</i>
5	<i>ARROW Bd.</i>
6	
7	
8	

*Drum* Cones

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
<i>Beau Lewis</i>	<i>7 PM</i>	<i>5:30 PM</i>	<i>10.5</i>

*Graham*  
Contractor  
*B. D. [Signature]*  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<i>Closed LLEB Bridge 140</i>	<i>8 PM</i>	<i>hourly</i>	<i>5:30 PM</i>

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C9214	SR Number I90 Bridges 140 154	Day Monday	Date 10-11-21
--------------------------	----------------------------------	---------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting, 7:30 Set up  
PCMS & Class B Signs Closed LEB  
at Bridge 140 @ 8pm Put TMA in  
Lane. 9pm Set up PCMS & Class B Signs  
9:30 Closed LEB @ Bridge 154 Put  
TMA in Lane. Picked up Sign 154  
Picked up Bu 140 Checked Signs @  
Both bridges Took Down LEB at 140  
Lane opened at 6am Class B Signs Down  
PCMS OFF, Took down Bridge 154 @  
7AM PCMS & Class B Down  
  
Done 8AM

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

*[Signature]*

## For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C9214	SR Number IAD Bridge 140	Day Monday	Date 10-11-21
--------------------------	-----------------------------	---------------	------------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
◇		13	7:30 pm		-		◇
◇		-	7:35 pm		-	7:35 pm	◇
◇		14	7:40 pm		-	7:40 pm	◇
◇		15	7:43 pm		-	7:40 pm	◇
◇		16	8 pm		-		◇

## Work Area

◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLER @ Bridge 140	8pm	hourly	12AM

## Legend

(List of Signs Used)

1	PCMS
2	QWA
3	LLCA
4	LLF
5	ARROW Bd
6	
7	
8	

Drums Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Buddy Ch  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C9214	SR Number I90 Bridge 154	Day Monday	Date 10-11-21
--------------------------	-----------------------------	---------------	------------------

Sta A	mp	Station	Time	mp	Station	Time	Sta B
1		101.7	9pm				
2		100	9:10 pm			9:10 pm	2
3		100.3	9:15 pm			9:15 pm	3
4		100.6	9:20 pm			9:20 pm	4
5		100.9	9:30 pm				

Work Area


Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑ ↑	Sta D
-------	--	--------	-------

Legend	
(List of Signs Used)	
1	CCMS
2	RWA
3	LLCA
4	LE
5	ARROW Bd
6	
7	
8	

Drum Cones ☒ Yes ☐ No Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Boedey CL  
Traffic Control Supervisor

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB @ Bridge 154	9:30 pm	hourly	7:15 pm

To be Completed by Contractor's Traffic Control Supervisor (TCS)



## Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number CA214	SR Number I90 Bridge 140	Day Tues	Date 10-12-21
--------------------------	-----------------------------	-------------	------------------


Photos / Videos taken today for record? ☐ Yes ☐ No

**If Yes, note locations:**

[illegible]

## Summary of TCS Activities

7pm Tool Box talk. 730pm Set up  
PCMS & CLASS B SIGNS 9pm Closed  
WEB @ Ridge 140. Checked signs @  
10:30pm opened up WEB @ 6AM PCMS  
& CLASS B signs down Done @ 10:30

Contractor	Graham	Contractor's Traffic Control Supervisor's Signature	
------------	--------	---	--

## For WSDOT Project Office Only

Comments

---



---



---



---



---

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Contract Number <i>C9214</i>	SR Number <i>I-90 Bridge 140</i>	Day <i>Tues.</i>	Page <i>2/2</i>
		Date <i>10-12-21</i>	

Sta A	Setup		Sta B
<i>EB</i>	Station - Time	<i>MP</i> Station - Time	<i>EB</i>
<i>1</i>	<i>84.3 - 7:30 pm</i>	-	<i>1</i>
<i>2</i>	<i>84.6 - 7:35 pm</i>	<i>- 7:35 pm</i>	<i>2</i>
<i>3</i>	<i>84.9 - 7:40 pm</i>	<i>- 7:40 pm</i>	<i>3</i>
<i>4</i>	<i>85.1 - 7:45 pm</i>	<i>- 7:45 pm</i>	<i>4</i>
<i>5</i>	<i>85.4 - 8 pm</i>	-	<i>5</i>

## Work Area

<i>1</i>	-	-	<i>1</i>
<i>2</i>	-	-	<i>2</i>
<i>3</i>	-	-	<i>3</i>
<i>4</i>	-	-	<i>4</i>
<i>5</i>	-	-	<i>5</i>

Sta C	One Way Traffic (one or more lanes)	Sta D
	↑	↑
	↓	↑
	Two Way Traffic (two or more lanes)	

## Other Traffic Control Labor

Name	Start	End	Hours
<i>Beau Lewis</i>	<i>7pm</i>	<i>6:30 AM</i>	<i>11.5</i>

## Legend

(List of Signs Used)

<i>1</i>	<i>PCMS</i>
<i>2</i>	<i>RWA</i>
<i>3</i>	<i>LLCA</i>
<i>4</i>	<i>LLF</i>
<i>5</i>	<i>ARROW Bd.</i>
<i>6</i>	
<i>7</i>	
<i>8</i>	

*PRUM* Cones

☒ Yes ☐ No

~~Piloted~~

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

*Graham*

Contractor

*B. D. Ch...*  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<i>Closed LLFB @ Bridge 140</i>	<i>8 pm</i>	<i>hourly</i>	<i>6am</i>

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I90 Bridge 140	Day Wed	Date 10-13-21
--------------------------	-----------------------------	------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm tool Box talk 7:30pm put PCMS & CLASS B Signs up 8pm Closed LEB @ Bridge put TMS in lane fuel in light Plant the Schwal Bridge 140 with barrels for next week. Opened LEB @ 3am. PCMS & CLASS B Signs down Done @ 5:30AM
_____
_____
_____
_____
_____
_____
_____
_____
_____
_____

Contractor Graham	Contractor's Traffic Control Supervisor's Signature B. [Signature]
----------------------	---

## For WSDOT Project Office Only

Comments
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I90 Bridge 140	Day Wed	Date 10-13-21
--------------------------	-----------------------------	------------	------------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
1		84.3	7:30 pm				
2		84.6	7:30 pm			7:30 pm	2
3		84.9	7:35 pm			7:35 pm	3
4		85.1	7:40 pm			7:40 pm	4
5		85.4	8 pm				

## Work Area


Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

## Other Traffic Control Labor

Name	Start	End	Hours
Brian Lewis	7pm	5:30	10.5

## Legend

(List of Signs Used)

1	QEMIS
2	RWA
3	UCA
4	LLE
5	Arrow Rd
6	
7	
8	

Per Approved Plan

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB @ Bridge	8pm	morning	5am

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I 90 Bridge 140	Day THURS	Date 10-14-21
--------------------------	------------------------------	--------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Tool Box talk 730pm S. + W. PEMS  
& Class B Signs 8pm Closed LEB at Bridge  
put TMA in lane picked up signs at 154  
Brought up to 140 for WB. Checked sign  
all good. Opened up LEB lane @ 2pm  
PEMS & Class B Signs down Done @ 2:30AM

Contractor Abraham	Contractor's Traffic Control Supervisor's Signature B. D. [Signature]
-----------------------	--

## For WSDOT Project Office Only

Comments NO WORK FRI 10-15-21
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I 90 Bridge 140	Day THURS	Date 10-14-21
--------------------------	------------------------------	--------------	------------------

Sta A	Setup	Sta B
Station	Time	Station
843	7:30 PM	
846	7:35 PM	
849	7:40 PM	
851	7:45 PM	
854	8 PM	

## Work Area


Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

## Other Traffic Control Labor

Name	Start	End	Hours
Beau Lewis	7pm	2:30 AM	7.5

Legend	
(List of Signs Used)	
1	CCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd.
6	
7	
8	

Drums Gones

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB at Bridge	8pm	hourly	2:15am

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I90 140 Bridge	Day Monday	Date 10-18-21
--------------------------	-----------------------------	---------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:


## Summary of TCS Activities

5:30 pm Safety Meeting Set up PCMS & Class B Signs for ELL closure 6pm closed ELL 6:30pm Set up PCMS & Class B Signs for LLWB closure 7:15pm closed LLWB Both lanes have TMA in them. Changed out 2 class B sign stands MOVED the LLE w/B Left lane sign to a wider spot. Checked both set ups at 12, 1:30, 3am. 4am started to take down LLWB PCMS, Arrow Bd. Class B signs all off & Down by 4:30 am put TMA in front of where the attenuator goes. Took down LLEB at 5:30 AM PCMS, Arrow Bd. Class B signs all off & Down Done at 6am

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number LRD Bridge 140	Day Monday	Date 10-18-21
--------------------------	-----------------------------	---------------	------------------

Sta A	MP	Setup	MP	Sta B
EB	Station	Time	Station	Time
1	84.3	- 5:45pm	-	1
2	84.6	- 5:40pm	- 5:40pm	2
3	84.9	- 5:45pm	- 5:45pm	3
4	85.1	- 5:50pm	- 5:50pm	4
5	85.4	- 6pm	-	5

## Work Area

WB				WB
5	-	87.4	- 7:15 PM	5
4	- 6:45 PM	87	- 6:45 PM	4
3	- 6:40 PM	86.9	- 6:40 PM	3
2	- 6:35 PM	86.6	- 6:35	2
1	-	86.3	- 6:30 PM	1

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LCRA
4	LLC
5	Arrow Bd
6	
7	ON Ramp exit 84
8	RWA & LLC

Down

Genes

Piloted

☒ Yes ☐ No

☐ Yes ☒ No

Per Approved Plan

Plan Title

☒ Yes ☐ No

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Logan Thomas	5:30pm	6:00	12.5

Graham

Contractor

3000 CL

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed EB at bridge LL	6pm	hourly	6 AM
Closed WB at bridge LL	7:15pm	hourly	4:30 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I 90 Bridge 140	Day Tues	Date 10-19-21
--------------------------	------------------------------	-------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:


## Summary of TCS Activities

7pm Tool Box talk 7:10pm Set PCMS & Class B Signs for LWB Closure 7:30pm  
Close LWB @ Bridge put TMA in Lane  
7:40pm S.O PCMS & Class B Signs 8pm Close LWB  
at Bridge TMA in Lane. Made Sure  
on Ramp exit 84 are up. Checked both lanes.  
Tom calls LWB sign down put back up.  
Checked lane closures are good. 11am  
took down LWB. Class B signs & Arrow  
Bd. off & down. Talked to Tom about  
leaving PCMS on side of Rd. as long  
as they are far enough off we can leave  
overnight. Took down EB & BM. Class B  
down

Contractor Graham	Contractor's Traffic Control Supervisor's Signature [Signature]
----------------------	--

## For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number <b>C9214</b>	SR Number <b>I90 Bridge 140</b>	Day <b>Tues</b>	Date <b>10-19-21</b>
---------------------------------	------------------------------------	--------------------	-------------------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
		88.3	7 <sup>10</sup> pm		-		
		88.6	7 <sup>05</sup> pm ↔		- 7 <sup>05</sup> pm		
		88.9	7 <sup>10</sup> pm ↔		- 7 <sup>10</sup> pm		
		87	7 <sup>15</sup> pm ↔		- 7 <sup>15</sup> pm		
		87.4	7 <sup>30</sup> pm		-		

**Work Area**

EB	Station	Time	Station	Time	WB
	85.4	8 pm	-		
	85.1	7 <sup>50</sup> pm ↔	- 7 <sup>50</sup> pm		
	84.9	7 <sup>45</sup> pm ↔	- 7 <sup>45</sup> pm		
	84.6	7 <sup>40</sup> pm ↔	- 7 <sup>40</sup> pm		
	84.3	7 <sup>30</sup> pm	-		

**Sta C** ↑ One Way Traffic (one or more lanes) ↑

↓ Two Way Traffic (two or more lanes) ↑

**Sta D**

**Legend**  
(List of Signs Used)

	<b>PCMS</b>
	<b>RWA</b>
	<b>WCA</b>
	<b>LLE</b>
	<b>Arcaw Bd.</b>
	<b>ON RAMP exit 84</b>
	<b>RWA</b>
	<b>LLE</b>

~~Drum Lines~~ Piled

☒ Yes ☐ No ☐ Yes ☒ No

Per Approved Plan Plan Title

☒ Yes ☐ No \_\_\_\_\_

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
<b>Beaulieu</b>	<b>7pm</b>	<b>6AM</b>	<b>11</b>

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<b>CLOSED LLWB @ Bridge</b>	<b>7<sup>30</sup> pm</b>	<b>hourly</b>	<b>4AM</b>
<b>CLOSED LWB @ Bridge</b>	<b>8 pm</b>	<b>hourly</b>	<b>6AM</b>

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**