



<b>Contract No.</b>	<b>Station</b>	<b>Mile/Line:</b>	<b>Staked by</b>	<b>Date</b>
009214	Project Limits	MP102.5 / LW & LE-Line, I-90	N/A	
<b>Calculated by</b>	<b>Date</b>	<b>Work Started Date</b>	<b>Work Completed Date</b>	
T. Rushton	9/20/2021	8/25/2021		
<b>Inspector</b>	<b>Date</b>	<b>Reviewed by</b>	<b>Date</b>	
T. Rushton	9/20/2021	Todd Dellinger	11/17/2021	
<b>Checked by</b>	<b>Date</b>	<b>Materials Mgr.</b>	<b>Date</b>	<b>Materials</b>
E. Knudson	11/18/2021	n/a		No

NOTE: Sequential Arrow Sign(s) being utilized on the Project.  
This Operation was for coverage of the continuing Night Shift performing B.I.#13 - Roadway Ex. Incl. Haul and for Re-establishing median slope and drainage areas on-site BR90/154 & BR90/140 Work Zones. Contractor set up Traffic Control per Plan Sheets (TC-1 & TC-3) Inspected by T. Rushton WSDOT.

( Per the FNR in the Est.38 file, this is a correction of underpayment to the dates below)

8/25 - E/B = PAID	9/8 - E/B = PAID
8/26 - E/B = PAID	9/9 - E/B = PAID
8/27 - E/B = PAID	9/10 - E/B = PAID
8/30 - E/B = PAID	9/13 - W/B = PAID
8/31 - E/B = PAID	9/14 - E/B = PAID
9/1 - E/B = PAID	9/15 - E/B = PAID
9/2 - E/B = PAID	9/16 - E/B = PAID
9/6 - E/B = PAID	9/20 - E/B = PAID
9/7 - E/B = 7.5 Hrs	9/20 - W/B = 0.5 Hrs - ( <b>See Below</b> )

( **9/20** - W/B was Previously Paid for 8.0hrs, Traffic Control Summary Revealed underpayment of 0.5hrs. Ok to Pay 0.5hrs)

**Grp-4** Total Hours = 8.0

OK to **PAY** = 8 Hrs


(See Attached Contractors Daily Report of Traffic Control - Summary)

Shipment Tag/Stamp #  Make/Model/Product #

[illegible]


Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0060	SEQUENTIAL ARROW SIGN	4	9/20/21	HR	8	1188	EK	11/18/21	DAL	11/18/21	39

PDF



C9214 TCS Summaries  
8-25 to 9-20.pdf  
Adobe Acrobat Document  
4.27 MB

PDF



C9214 Traffic Control  
Summary 9-7-21.pdf  
Adobe Acrobat Document  
2.03 MB



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Thurs	Date Aug 25 2021
-------------------------	---------------------	--------------	---------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7<sup>00</sup> pm Set up signs w sandbags due to wind

7<sup>30</sup> pm Began lane closure east bound 90  
@ mp 101.9

8<sup>00</sup> pm lane closed trucks arrive, checked  
dump site, took light plant to site

10<sup>00</sup> pm Ran closure checked signs  
straightened barrels @ 90 Eum

12<sup>15</sup> pm Ran closure

2<sup>30</sup> pm checked closure, checked dump site

4<sup>00</sup> pm Picked up and opened lane

Contractor

Contractor's Traffic Control Supervisor's Signature

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 1 of 1

Contract Number 9214	SR Number CR 190	Day Weds	Date Aug 25, 2021
-------------------------	---------------------	-------------	----------------------

Sta A	Setup		Sta B
	Station	Time	
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	MP 102.8 - End of closure	◇

## Work Area

◇	-	1500' - 8:00 pm	◇
◇	-	1500' - 8:00 pm	◇
◇	-	1500' - 8:00 pm	◇
◇	-	1000' - 8:00 pm	◇
◇	-	MP 105.8 - 7:45 pm	◇

Sta C		Sta D
	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes) ↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Heather Aldredge	6:30	4:30	10
Beau Lewis	6:30	4:30	10

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
	8 pm	10 pm - 12 pm 2 am	

## Legend

(List of Signs Used)

1	Pcm S
2	RWA
3	LLC
4	Left transition
5	Arrow Board
6	
7	
8	

Cones ☒ Yes ☐ No  
Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No  
Plan Title TCP 1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

9214

SR Number

E 90  
EB LLC

Day

Thurs.

Date

8-26-21

Photos / Videos taken today for record?

☐ Yes ☐ No

If Yes, note locations:


## Summary of TCS Activities

At 9PM started placing POMS board  
and setting up closure signs.

Started taking a left lane west bound  
@ 8PM and finished setting up @ 8:22 PM

Monitored closure and signs thru  
night every hour.

"509" started loading trucks @ 9PM

"509" was done for night @ 4:01 AM so started  
removing lane closure

Lane closure was off road @ 4:27 AM

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

Kimberly L. Bell

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number 9214	SR Number EB LLC	Day Thurs.	Date 8-26-21
-------------------------	---------------------	---------------	-----------------

Sta A	Setup				Sta B
	Station	Time	Station	Time	
◇	-		-		◇
◇	-		-		◇
◇	-		-		◇
◇	-		-		◇
◇	-		-		◇

## Work Area

◇	-	1500'-8PM	◇
4	1500'-8PM	1500'-8PM	4
3	1500'-8PM	1500'-8PM	3
2	101 - 8PM	101 - 8PM	2
◇	-	101 - 8PM	◇

Sta C		Sta D
	↑ One Way Traffic (one or more lanes) ↑	
	↓ Two Way Traffic (two or more lanes) ↑	

## Other Traffic Control Labor

Name	Start	End	Hours
B. Lewis	7PM	4:30	

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Trans
5	Arrow Board
6	
7	
8	

Cones Drums Piloted  
☒ Yes ☐ No ☐ Yes ☒ No

Per Approved Plan Plan Title  
☒ Yes ☐ No 4-27 TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Kimberly L. Bell  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
East Bound I-90 Left Lane Closure	8:22PM	Every Hour	4:27AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

SR Number

Day

Date

9214

I 90  
East Bound LLC

Fri

8-27-21

Photos / Videos taken today for record?

☐ Yes ☐ No

If Yes, note locations:

## Summary of TCS Activities

Crew started @ 7PM had safety meeting  
Then placed boards and put up signs for  
EB LLC for "509" to cont. dirt work.

Started taking EB LLC @ 8PM and finished  
Setting up @ 8:21 PM

Monitored closure thru night checking  
closure and signs every hour

"509" started loading trucks @ 8:47 AM

"509" finished loading trucks @ 3:57 AM

Crew and myself started taking down  
lane closure @ 3:57 AM and was off road @ 4:19 AM

Contractor

Contractor's Traffic Control Supervisor's Signature

Graham

Kimberly L. Bell

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number I-90 LLC	Day Fri	Date 8-27-21
-------------------------	-----------------------	------------	-----------------

Sta A	Setup		Sta B
	Station	Time	
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇

## Work Area

◇	-	1500' - 8PM	◇
◇	1500' - 8PM	1500' - 8PM	◇
◇	1500' - 8PM	1500' - 8PM	◇
◇	101 - 8PM	101 - 8PM	◇
◇	-	101.8 - 8PM	◇

Sta C		Sta D
↑	One Way Traffic (one or more lanes)	↑
↓	Two Way Traffic (two or more lanes)	↑

## Other Traffic Control Labor

Name	Start	End	Hours
B. Lewis	7PM	6AM	

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Trans
5	Arrow Board
6	
7	
8	

Genes Drums Piloted  
☒ Yes ☐ No ☐ Yes ☒ No

Per Approved Plan Plan Title  
☒ Yes ☐ No TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Kimberly L. Bell  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
I-90 East Bound	8:00AM	Every Hour	4:19AM
Left Lane Closed	8:21AM		

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number 190 EB	Day mon	Date Aug 30, 21
-------------------------	---------------------	------------	--------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

8:00 pm	crew had safety meeting, set up signs and placed pch's
8:00 pm	dropped arrow Board & took EB left lane finished set up @ 8:27
	"509" started preparing for trucks
9-	monitored closure hourly through out the shift. All signs stayed up had to adjust barrels occasionally
	"509" began loading trucks finished @
	5:50 AM off Road w/ crew

Contractor Graham	Contractor's Traffic Control Supervisor's Signature Heal away
----------------------	--

For WSDOT Project Office Only

Comments



_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number I-90 EB	Day Mon	Date Aug 30, 21
-------------------------	----------------------	------------	--------------------

Sta A	Setup		Sta B
	Station	Time	
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇
◇	-	-	◇

## Work Area

◇	-	1500' - 8pm	◇
4	1500' - 8pm	1500' - 8pm	4
3	1500' - 8pm	1500' - 8pm	3
2	MP 101 - 8pm	MP 101 - 8pm	2
◇	-	MP 101.5 8pm	◇

Sta C		Sta D
	One Way Traffic (one or more lanes)	
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours
B Lewis	7pm	6:00	11

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
I 90 EB	823pm	Hourly	
left lane closed	550 AM		

## Legend

(List of Signs Used)

1	DCMS
2	RWA
3	LLC
4	TRANS
5	Arrow Board
6	
7	
8	

Cones ☒ Yes ☐ No  
Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No  
Plan Title TCI

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Walter Alldredge  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

12





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190 / WB 190	Day Tues	Date AUG 31 2021
-------------------------	------------------------------	-------------	---------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:


_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

Crew began @ 7:00pm with safety meeting. Started to set signs on EB 190 @ 7:30pm. dropped arrows barrel and began closure @ 8:00pm - lane taken @ 8:25pm. "509" moved across maintenance turnaround so we put up shoulder work / shoulder closed signs @ 10:00pm with barrels on edge of roadway. Checked both setups hourly and although windy all signs stayed in place. "509" last truck was @ 5:30AM and then we proceeded to take down closure @ 6:00AM. The lane was open @ 6:24AM we knocked down signs both east & westbound, brought in R.M.S. & arrow board.

Contractor	Contractor's Traffic Control Supervisor's Signature
------------	---

## For WSDOT Project Office Only

Comments

_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB I-90	Day Tues	Date AUG 31, 2021
-------------------------	----------------------	-------------	----------------------

Sta A	Setup		Sta B
	Station	Time	
6	104.3	10 <sup>00</sup> pm	
7	1500	10 <sup>00</sup> pm	
	-	-	
	-	-	
	-	-	

## Work Area

	-	8 <sup>00</sup> am	5
4	1	8 <sup>00</sup> pm	4
3	1	8 <sup>00</sup> pm	3
2	1	8 <sup>00</sup> pm	2
	-	8 <sup>00</sup> pm	1

Sta C		Sta D
	One Way Traffic (one or more lanes)	
	Two Way Traffic (two or more lanes)	

## Legend

(List of Signs Used)

- 1 PMS
- 2 RWA
- 3 LLC
- 4 Transition
- 5 Ahead Board
- 6 Shoulder Work
- 7 Shoulder Closed
- 8

☒ Yes ☐ No ☐ Yes ☒ No  
 Per Approved Plan Plan Title  
☒ Yes ☐ No TCI

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

## Other Traffic Control Labor

Name	Start	End	Hours
Hartner Aldredge	7 <sup>00</sup> pm	7	12

GRATHAM  
 Contractor  
 Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	8 <sup>00</sup> pm	Havey	6 <sup>00</sup> am
on Two lane Highway	10 <sup>00</sup> pm	Havey	

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 90	Day Weds	Date Sept 1, 2021
-------------------------	--------------------	-------------	----------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

Started work @ 7:00pm with safety meeting. 715 began to set signs for EB 190 and WB 190 (for shoulder closure) pushed out barrels on WB for shoulder taper @ 8:00pm began taper and closure on EB 190 and had closure complete by 8:30pm Trucks started @ 8:45pm and ran till AM. Checked closure hourly and all was well. Stopped trucking @ 5:15 AM and pulled closure begins @ 6:00 AM. Lane was completely open by 6:20 AM. Knocked down signs and pulled PEMS back to yard - all finished @ 7 AM

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

For WSDOT Project Office Only

Comments 
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB 150	Day Weds	Date Sept 1, 2002
-------------------------	---------------------	-------------	----------------------

Sta A	Setup		Sta B
	Station -	Time	
6	104.3	8 <sup>30</sup> pm	
7	↓ 1000	8 <sup>30</sup> pm	
	-	-	
	-	-	
	-	-	

## Work Area

	-	↑ 1500' 8pm	5
4	↑ 1500' 8pm	↑ 1500' 8pm	4
3	↑ 1500' 8pm	↑ 1500' 8pm	3
2	MP 101.1 8pm	↑ 1500' 8pm	2
	-	MP 100.8 8pm	1

Sta C		Sta D
	↑ One Way Traffic (one or more lanes)	↑
	↓ Two Way Traffic (two or more lanes)	↑

Other Traffic Control Labor			
Name	Start	End	Hours
Heather Albrecht	7 <sup>00</sup> pm	7am	12

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane Closure on 2 lane highway	8 <sup>00</sup> pm	hourly	6:15 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Transition
5	Advance Board
6	Shoulder work
7	Shoulder closed
8	

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC 1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor's Traffic Control Supervisor's Signature





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Thurs	Date Sept 2, 21
-------------------------	---------------------	--------------	--------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

Started shift of crew safety meeting  
Began sign set up @ 7:30pm Began lane  
closure @ 8:00pm and lane was taken @ 8:30pm  
Checked on dump site - trucks began @  
8:45pm 10:30pm extended the closure by  
400' to allow trucks more leave space.  
1:30 AM checked Cle Elum job and fixed  
barrels 3:30 checked dump site for last  
time tonight Checked all signs hourly and  
everything looked good. last truck @ 5:21am  
Began to pull barrels @ 5:45 AM Finished  
opening @ 6:09 AM. Knocked down all signs  
and secured site for holiday weekend.

Contractor	Contractor's Traffic Control Supervisor's Signature
------------	---

## For WSDOT Project Office Only

Comments
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <u>9214</u>	SR Number <u>EB 1-90</u>	Day <u>Thurs</u>	Date <u>Sept 2, 2024</u>
--------------------------------	-----------------------------	---------------------	-----------------------------

Sta A	Setup		Sta B
	Station	Time	
	<u>104.3</u>	<u>8pm</u>	
	<u>1000'</u>	<u>8pm</u>	
	-	-	
	-	-	
	-	-	

## Work Area

E		B	
◇	-	↑ 1500' 8pm	◇ 5
◇ 4	↑ 1500' 8pm	↑ 1500' 8pm	◇ 4
◇ 3	↑ 1500' 8pm	↑ 1500' 8pm	◇ 3
◇ 2	MD 101.1 - 8pm	↑ 1500' 8pm	◇ 2
◇	-	MD 100.8 - 8pm	◇ 1

Sta C		Sta D
	One Way Traffic (one or more lanes)	
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours
<u>Beau Lewis</u>	<u>7pm</u>	<u>7 AM</u>	<u>11.5</u>
<u>Leather Alldred</u>	<u>7pm</u>	<u>7 AM</u>	<u>11.5</u>

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>Single lane closure</u>	<u>800pm</u>	<u>Howdy</u>	<u>6:09 AM</u>

## Legend

(List of Signs Used)

	<u>PCMS</u>
	<u>RWA</u>
	<u>LLC</u>
	<u>Transition</u>
	<u>Arrow Board</u>
	<u>Shoulder work</u>
	<u>Shoulder closed</u>

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TCI

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Craham  
Contractor

[Signature]  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Tues	Date Sept 6 2021
-------------------------	---------------------	-------------	---------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7 <sup>00</sup> pm	Over safety meeting then
7 <sup>30</sup> pm	Set up signs & placed PCMS
8 <sup>00</sup> pm	Began taking EB 14
8 <sup>30</sup> pm	Lane is taken
10 <sup>00</sup> pm	Checked signs (2)
12 <sup>00</sup> pm	Checked signs (2)
2 <sup>00</sup> am	Checked signs (2)
3 <sup>00</sup> am	Began pulling barrels
3 <sup>30</sup> am	Lane open

Contractor Graham	Contractor's Traffic Control Supervisor's Signature [Signature]
----------------------	--

## For WSDOT Project Office Only

Comments [Signature]
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <u>9414</u>	SR Number <u>EB 190</u>	Day <u>Tues</u>	Date <u>Sept 6, 2021</u>
--------------------------------	----------------------------	--------------------	-----------------------------

Sta A	Setup		Sta B
	Station	Time	
	<u>104.3</u>	<u>8<sup>30</sup> pm</u>	
	<u>1500</u>	<u>8 pm</u>	
	-	-	
	-	-	
	-	-	

## Work Area

	-	<u>1500</u>	<u>8 pm</u>	
	-	<u>1500</u>	<u>8 pm</u>	
	-	<u>1500</u>	<u>8 pm</u>	
	-	<u>1500</u>	<u>8 pm</u>	
	-	<u>100.8</u>	<u>8 pm</u>	

Sta C		Sta D
	One Way Traffic (one or more lanes)	
	Two Way Traffic (two or more lanes)	

## Other Traffic Control Labor

Name	Start	End	Hours
<u>H. Alldredge</u>	<u>7 PM</u>	<u>3:45 AM</u>	<u>9</u>
<u>B. Lewis</u>	<u>7 PM</u>	<u>3:45 AM</u>	<u>9</u>

## Legend

(List of Signs Used)

1	<u>PCMS</u>
2	<u>RWA</u>
3	<u>LLC</u>
4	<u>transiton</u>
5	<u>Arrow Board</u>
6	<u>Shoulder work</u>
7	<u>shoulder closed</u>
8	

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TCL

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>Single lane closure</u>	<u>8<sup>00</sup> pm</u>	<u>hourly</u>	<u>3<sup>30</sup> AM</u>

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Weeks	Date 9/8/2021
-------------------------	---------------------	--------------	------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:


## Summary of TCS Activities

7:02pm Began shift w/ crew safety meeting. 7:30 set up signs for EB LLC and put up PCMS. 8:00pm Began lane closure finished at 8:20pm. 50' long by cone @ 9:00pm mcb. to West end of Bridge. Extended shoulder closure w/ B to MP 108.9 (begin of 102.4) took extra barricades to Weston. Returned @ 5:00 AM Trucks Ran until 10:00 AM. Pulled closure @ 10:25 AM and signs down off road @ 10:45 AM

Contractor GRATTAN	Contractor's Traffic Control Supervisor's Signature 
-----------------------	---

## For WSDOT Project Office Only

Comments 

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB 190	Day weds	Date 9/9/21
-------------------------	---------------------	-------------	----------------

Sta A	Setup		Sta B
	Station	Time	
6	MD 103.7	8:45 PM	
7	↓ 1000'	8:45 PM	
	-	-	
	-	-	
	-	-	

**Work Area**  
 E.R.

	-	101.8 - 8:15	5
4	↑ 1500'	8:15	4
3	↑ 1500'	8:15	3
2	MP 101.1 - 8:15	8:15	2
	-	MP 100.8 - 8:15 PM	1


<b>Sta C</b>	↑ One Way Traffic (one or more lanes)	↑	<b>Sta D</b>
	↓ Two Way Traffic (two or more lanes)	↑	


Legend	
(List of Signs Used)	
1	DCMS
2	RWA
3	LLC
4	transition
5	Arrow Board
6	Shoulder work
7	Shoulder Closed
8	

Cones <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Piloted <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Per Approved Plan <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Plan Title TC-1	

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Heather Aldredge	7:40 AM	7 AM	11.5
Beau Lewis	7:40 AM	7 AM	11.5

  
 Contractor

  
 Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	8:30 PM	Hourly	6:25 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day weds	Date 9/9/21
-------------------------	---------------------	-------------	----------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:


## Summary of TCS Activities

7:00 pm	Began Shift w/ crew safety meeting
7:30 pm	Set signs for EB LL closure & PCMTS
8:00 pm	Started taking EB LL
8:45 pm	Finished lane closure
8:45	509 trucks began hauling
9:30	at dump site spotting trucks
11:00 pm	moved shoulder closed/work signs to MP 103 → 1500'
5:15	last truck
5:34	Pulled Bunnels opened lane
10:15	Off Road

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments 

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

2/2

Contract Number

9214

SR Number

EB 190

Day

Thurs.

Date

Sept 9, 2002

Sta A	Setup		Station		Time	Station	Time	Sta B
4	MP	103	-	1000pm	-	-	-	
7	↓	1500'	-	7100pm	-	-	-	
	-	-	-	-	-	-	-	
	-	-	-	-	-	-	-	
	-	-	-	-	-	-	-	

**Work Area**  
 EB

	-	1500'	-	8pm	5	
4	↑	1500'	-	8pm	4	
3	↑	1500'	-	8pm	3	
2	MP	101.1	-	8pm	2	
	-	MP	1008	-	8pm	1

**Sta C**

↑ One Way Traffic (one or more lanes)

↓ Two Way Traffic (two or more lanes)

**Sta D**

↑

### Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Transition
5	Advance Board
6	Shoulder Work
7	Shoulder Closed
8	

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TCL

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

#### Other Traffic Control Labor

Name	Start	End	Hours
Beau Lewis	700	600	11
Abbie Aldridge	700	600	11

Gratnam  
Contractor

[Signature]  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	800pm	Hourly	600am

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB 190	Day Fri	Date 9/10/2021
-------------------------	---------------------	------------	-------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7:00 pm began shift w/ crew & safety meeting Raining out... Special order of roadway. 7:30 pm set signs for closure. 8:00 pm took EB LL finished @ 8:25 pm. 9:00 pm trucks began running. Chaired dump sites to Elk Heights. Checked closure hourly. Last truck @ 5:15 AM 5:20 Began to open EB lane 5:45 AM lane open 6 AM signs down & secure for weekend

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments A

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB 190	Day Fri	Date 9/10/2021
-------------------------	---------------------	------------	-------------------

Sta A	Setup		Sta B
	Station — Time	Station — Time	
6	M/D 103 — 8pm	—	
7	↓ 1500' — 8pm	—	
	—	—	
	—	—	
	—	—	
<b>Work Area</b>			
	—	— 8pm	
4	1500' ↑ — 8pm	1500' ↑ — 8pm	4
3	1500' ↑ — 8pm	1500' ↑ — 8pm	3
2	M/D 101.1 — 8pm	1500' ↑ — 8pm	2
	—	M/D 100.8 — 8pm	1
<b>Sta C</b>	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)		<b>Sta D</b>

Other Traffic Control Labor			
Name	Start	End	Hours
Beau Lewis	7pm	6 AM	11
H. Alldredge	7pm	6 AM	11

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane	8pm	hourly	545 AM

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLC
4	transition
5	Arrow Board
6	Shoulder work
7	Shoulder Closed
8	

Cones		Piloted	
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Per Approved Plan		Plan Title	
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No		

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

C. Graham  
Contractor

H. Alldredge  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <b>9214</b>	SR Number <b>I-90</b>	Day <b>mon</b>	Date <b>9-13-21</b>
--------------------------------	--------------------------	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☐ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

~~10:00~~  
Crew started @ 7PM, started with  
safety meeting.  
Then started putting signs up and  
POMS board out for LLC west Bound.  
Started taking LLC west Bound @ 7:45PM  
and finished setting up @ 8:05PM  
At 8:05PM put signs up for East Bound  
shoulder closure. At 9PM put barrels out to  
fog line.  
Monitored closure thru night checking every hour  
Picked up ~~and~~ LLC @ 5:43AM and  
shoulder closure @ 5:53AM

Contractor <b>Graham</b>	Contractor's Traffic Control Supervisor's Signature <b>Kimberly L. Bee</b>
-----------------------------	---

## For WSDOT Project Office Only

Comments

<b>R</b>
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 1

Contract Number <b>9214</b>	SR Number <b>F-90 LLC West Bound</b>	Day <b>Mon</b>	Date <b>9-13-21</b>
--------------------------------	---	-------------------	------------------------

Sta A	Setup				Sta B
	Station	—	Time	Station — Time	
◇	—	—	—	—	◇
◇	—	—	—	—	◇
◇	—	—	—	—	◇
◇	—	—	—	—	◇
◇	—	—	—	—	◇

## Work Area

◇	—	1500' - 7:45	◇
◇	1500' - 7:45	1500' - 7:45	◇
◇	1500' - 7:45	1500' - 7:45	◇
◇	MP 101 - 7:45	MP 101 - 7:45	◇
◇	—	MP 100.7 - 7:45	◇

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
B. Lewis	4 PM		

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
West Bound 6 ft Lane Closure I-90	8:05	Every Hour	5:49 AM

## Legend

(List of Signs Used)

1	POMS
2	RWA
3	LLC
4	Trans
5	Arrow Board
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor  
Kimberly L. Bell  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Contract Number <b>9214</b>	SR Number <b>EB I-90</b>	Day <b>Mon</b>	Page <b>9-13-21</b>
--------------------------------	-----------------------------	-------------------	------------------------

Sta A	Setup				Sta B
	Station	—	Time	Station — Time	
◇	—			—	◇
◇	—			—	◇
◇	—			—	◇
◇	—			—	◇
◇	—			—	◇

## Work Area

◇	—			—	◇
◇	—			—	◇
3	MP 102.7	—	8:55	—	◇
2	MP 103	—	8:55	—	◇
1	MP 103.3	—	8:55	—	◇

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

## Other Traffic Control Labor

Name	Start	End	Hours
B. Lewis	7PM		

Legend	
(List of Signs Used)	
1	RWA
2	Shoulder Work Ahead
3	Shoulder Closed
4	
5	
6	
7	
8	

<input checked="" type="checkbox"/> Cones	<input checked="" type="checkbox"/> Drums	<input type="checkbox"/> Piloted
<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
<input checked="" type="checkbox"/> Per Approved Plan	<input type="checkbox"/> Plan Title	
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Kimberly L. Beel  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
East Bound I-90 Left Lane Shoulder Closure	9PM	Every Hour	5:53AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9214	SR Number EB I-90	Day Tues.	Date 9/14/21
-------------------------	----------------------	--------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7:00 PM	Began shift & Safety Meeting
7:35 PM	Set signs for LL closure EB I-90
8:15 PM	Finished lane closure
8:45 PM	Trucks started running
↑ ↓	checked closure hourly
5:30 AM	Began picking up EB lane
6:10 AM	Signs down and lane open

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments 
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number EB I-90	Day Tues.	Date 9/14/21
-------------------------	----------------------	--------------	-----------------

Sta A	Setup				Sta B
	Station	Time	Station	Time	
6	MP 103	8 PM	-	-	
7	1500'	8 PM	-	-	
	-	-	-	-	
	-	-	-	-	
	-	-	-	-	

## Work Area

	-	-	8 PM	5
4	1500' ↑	8 PM	1500' ↑	4
3	1500' ↑	8 PM	1500' ↑	3
2	MP 101.1	8 PM	1500' ↑	2
	-	-	MP 100.4	1

Sta C	One Way Traffic (one or more lanes)	Sta D
↑	Two Way Traffic (two or more lanes)	↑

Other Traffic Control Labor			
Name	Start	End	Hours
Beau Lewis	7 PM	6:30 AM	11.5
Matt Wlasisco	7 PM	6:30 AM	11.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single Lane	7:35 PM	Hourly	6:10 AM

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Transition
5	Arrow Board
6	Shoulder Work
7	Shoulder closed
8	

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

*Corrigan*

Contractor

*Boyd*  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <u>C9214</u>	SR Number <u>E 90 EB throp</u>	Day <u>Wed</u>	Date <u>8-15-21</u>
---------------------------------	-----------------------------------	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting 7:15 Set up  
PCMS, Class B Signs 8pm Closed LEB  
Done @ 830pm 9pm put up WB Shoulder  
Closed Signs 930pm Went to Gipsons yard  
turned on Night Plat got trucks lined out  
10pm Did Drive thru Back to check on  
trucks. Picked up 2 down Signs  
Fixed barrels Pre Staged Class B Signs  
for WB Left lane. Checked Class B Sign  
Took down Left lane at 6:20AM  
WB Class B Signs down at 6:30

Contractor <u>Graham</u>	Contractor's Traffic Control Supervisor's Signature <u>Bobby C</u>
-----------------------------	---

## For WSDOT Project Office Only

Comments <u>f</u>
_____
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <b>C9214</b>	SR Number <b>EB I 90 Throp</b>	Day <b>Wed</b>	Date <b>9-15-21</b>
---------------------------------	-----------------------------------	-------------------	------------------------

Sta A	Setup		Sta B
	Station	Time	
	100.7	7:30 PM	
	101	7:15 PM	
	101.3	7:20 PM	
	101.6	7:25 PM	
	101.9	8 PM	
<b>Work Area</b>			
	-	-	
	-	-	
	-	-	
	-	-	
	-	-	
<b>Sta C</b>	One Way Traffic (one or more lanes)		<b>Sta D</b>
	Two Way Traffic (two or more lanes)		

Legend	
(List of Signs Used)	
	PCMS
	BWA
	LUCA
	LLE
	ARROW Bd

☒ Cones  
☒ Yes ☐ No

☐ Piloted  
☐ Yes ☒ No

Per Approved Plan  
☒ Yes ☐ No

Plan Title \_\_\_\_\_

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 PM	7 AM	12

Contractor

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB (Throp)	8 PM	hourly	6:20 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <u>C9214</u>	SR Number <u>I 90 EB-Throp</u>	Day <u>THURS.</u>	Date <u>8-16-21</u>
---------------------------------	-----------------------------------	----------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☐ No  
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting 7:15pm Set up  
Class B Signs EB 7:30pm Set PCMS EB  
8pm Arrow Bd. on started to close  
LLCB Done @ 8:10pm 8:30pm Went to dump  
Site got T&Ts laid out. 11:30pm picked  
up down sign. 1:30am - 3am pre staged  
WB for Monday Night Check Signs  
5:15am started to take down LLCB  
Done @ 5:30am

Took down Class B Signs PCMS OFF  
& Back to the YARD

Contractor <u>Graham</u>	Contractor's Traffic Control Supervisor's Signature <u>[Signature]</u>
-----------------------------	---

## For WSDOT Project Office Only

Comments <u>B</u>
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I90 EB Throp	Day Thurs	Date 9-10-21
--------------------------	---------------------------	--------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
1	100.7	7:30 PM					
2	101	7:15 PM			7:30 PM		2
3	101.3	7:30 PM			7:35 PM		3
4	101.6	7:35 PM			7:30 PM		4
5	101.9	8 PM					

Work Area

Sta C	↑	One Way Traffic (one or more lanes)	↑	Sta D
	↓	Two Way Traffic (two or more lanes)	↑	

### Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd.
6	
7	
8	

Drums ☒ Cones ☐ Piloted ☒ Yes ☐ No

Per Approved Plan ☒ Yes ☐ No Plan Title \_\_\_\_\_

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7pm	6AM	11

Graham  
Contractor

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Left Lane EB	8pm	hourly	5:30AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One / 5

Contract Number C9214	SR Number I90 Throp Bridges	Day Monday	Date 9-20-21
--------------------------	--------------------------------	---------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

## Summary of TCS Activities

7pm Safety Meeting, 7:30pm PCMS on  
Class B Signs up 8pm LLEB Closed  
8:30pm WB PCMS on put up CLASS B Signs  
9:00pm Started to close WBLL. picked up  
extra barrels not being used. Checked  
WB & EB all good. Picked up down RWA  
EB. Followed Ben while he blew off  
shoulder WB. Checked Class B Signs EB/WB  
opened WBLL @ 5:13am CLASS B Signs  
down PCMS OFF put TMA in front of bridge  
East side WB. 8:05am LLEB OPEN CLASS B  
Signs down PCMS OFF. Picked TMA  
EB West side of Bridge.

Contractor Graham	Contractor's Traffic Control Supervisor's Signature 
----------------------	---

## For WSDOT Project Office Only

Comments 
_____
_____
_____
_____

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 43

Contract Number C9214	SR Number I 90 EB Throp	Day Monday	Date 9-20-21
--------------------------	----------------------------	---------------	-----------------

Sta A	Setup	Sta B
MP	MP	EB
Station -- Time	Station -- Time	
1 100.7 - 7:30 pm	-	
2 101 - 7:30 pm	- 7:30 pm	2
3 101.3 - 7:35 pm	- 7:35 pm	3
4 101.6 - 7:40 pm	- 7:40 pm	4
5 101.9 - 8 pm	-	

## Work Area


Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 pm	8:30 AM	1:35

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB @ Throp Bridge	8 pm	hourly	8:05 AM

## Legend

(List of Signs Used)

1	Pcms
2	BWA
3	WCA
4	LLF
5	Arrow Bd
6	
7	
8	

Per Approved Plan  
☒ Yes ☐ No  
 Plan Title \_\_\_\_\_

Cones  
☒ Yes ☐ No  
 Piloted  
☐ Yes ☒ No

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham  
Contractor

Buddy  
Traffic Control Supervisor

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C9214	SR Number I 90 WB Throp	Day Monday	Date 9-20-21
--------------------------	----------------------------	---------------	-----------------

Sta A	Setup	Sta B
WB	MP Station -- Time	WB
1	105 - 8:38pm	
2	104 - 8:30pm	2
3	104.9 - 8:35pm	3
4	104.6 - 8:40pm	4
5	104.3 -	

## Work Area


Sta C		Sta D
	↑ One Way Traffic (one or more lanes)	↑
	↓ Two Way Traffic (two or more lanes)	↑

## Other Traffic Control Labor

Name	Start	End	Hours

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	WE
5	Arrow B6
6	
7	
8	

Dry #5 Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLWB @ Throp Bridge	9pm	Monday	5:13AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

			Page One
Contract Number <b>9214</b>	SR Number <b>EB 190</b>	Day <b>Tues</b>	Date <b>Sept 7 2021</b>
Photos / Videos taken today for record? <input type="checkbox"/> Yes <input type="checkbox"/> No			
If Yes, note locations:			
<hr/> <hr/> <hr/> <hr/> <hr/>			

## Summary of TCS Activities

<b>7:00 pm</b>	<b>Onw safety meeting then</b>
<b>7:30 pm</b>	<b>Set up signs &amp; placed PEMS</b>
<b>8:00 pm</b>	<b>Began taking EB LL</b>
<b>8:30 pm</b>	<b>Lane is taken</b>
<b>10:00 pm</b>	<b>Checked signs ☺</b>
<b>12:00 pm</b>	<b>Checked signs ☺</b>
<b>2:00 am</b>	<b>Checked Signs ☺</b>
<b>3:15 AM</b>	<b>Began pulling barrels</b>
<b>3:30 pm</b>	<b>lane open</b>

Contractor <b>Grant</b>	Contractor's Traffic Control Supervisor's Signature 
----------------------------	---

For WSDOT Project Office Only	
Comments	
<hr/> <hr/> <hr/> <hr/> <hr/>	

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <b>9214</b>	SR Number <b>EB 190</b>	Day <b>Tues</b>	Date <b>Sept 6, 2021</b>
--------------------------------	----------------------------	--------------------	-----------------------------

Sta A	Setup		Sta B	
	Station	Time	Station	Time
	104.3	8:30 pm	—	
	↓ 1500	8:30 pm	—	
	—	—	—	
	—	—	—	
	—	—	—	

## Work Area

	—	↑ 1500' 8 pm	
	—	↑ 1500' 8 pm	
	—	↑ 1500' 8 pm	
	—	↑ 1500' 8 pm	
	—	↑ 1500' 8 pm	
	—	↑ 1500' 8 pm	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

## Other Traffic Control Labor

Name	Start	End	Hours
H. Aldredge	7 PM	3:45 AM	9
B. Lewis	7 PM	3:45 AM	9

## Legend

(List of Signs Used)

- 1 PCMS
- 2 RWA
- 3 LEC
- 4 transition
- 5 Allow Board
- 6 Shoulder work
- 7 Shoulder closed
- 8

Cones

☐ Yes ☒ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

**TC1**

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

**Graham**

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Single lane closure	8:00 pm	hourly	3:30 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)