



Contract No. 009214	Station 	Mile/Line: MP84 to MP104 / LE-LW	Staked by 	Date
Calculated by T. Rushton	Date 10/20/2021	Work Started Date 8/25/2021	Work Completed Date 	
Inspector T. Rushton	Date 10/20/2021	Reviewed by Todd Dellinger	Date 10/28/2021	
Checked by Dean A. Long	Date 10/29/2021	Materials Mgr. 	Date 	
			Materials No	

NOTE: Sequential Arrow Sign(s) being utilized on the Project.
This Operation was for coverage of the continuing Night Shift performing B.I.#13 - Roadway Ex. Incl. Haul and for Re-establishing median slope and drainage areas on-site BR90/154 & BR90/140 Work Zones. Contractor set up Traffic Control per Plan Sheets (TC-1 & TC-3) Inspected by T. Rushton WSDOT.

Arrow #(UR 10651503), & Arrow #A14084A

*9/21 – E/B = 10.0 Hrs	*10/6 - E/B = 10.0 Hrs
*9/22 - E/B = 10.0 Hrs	*10/7 - E/B = 9.5 Hrs
*9/23 - E/B = 9.5 Hrs	*10/11 - E/B = 10.0 Hrs // **E/B = 9.5Hrs
*9/28 - E/B = 10.0 Hrs	*10/12 - E/B = 10.0 Hrs
*9/29 - E/B = 10.5 Hrs	*10/13 - E/B = 9.0 Hrs
*9/30 - E/B = 10.0 Hrs	*10/14 - E/B = 6.5 Hrs
*10/1 - E/B = 6.5 Hrs	*10/18 - E/B = 12.0 Hrs // *W/B = 9.5 Hrs
*10/4 - E/B = 10.5 Hrs // **W/B = 13.0 Hrs	*10/19 - E/B = 10.0 Hrs // *W/B = 8.5 Hrs
**10/5 - E/B = 13.5 Hrs // *E/B = 10.5Hrs	*10/20 - E/B = 10.0 Hrs // *W/B = 7.5 Hrs

*Grp-2 Total Hours = 200.0Hrs
 **Grp-4 Total Hours = 36.0Hrs
 Total = 236.0Hrs

PAY = 236.0 Hrs

(See Attached Contractors Daily Report of Traffic Control - Summary)

Shipment Tag/Stamp # Make/Model/Product #

[illegible]

Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0060	SEQUENTIAL ARROW SIGN	2	10/20/21	HR	200.0	1144	DAL	10/29/21	EK	11/1/21	39
0060	SEQUENTIAL ARROW SIGN	4	10/20/21	HR	36.0	1145	DAL	10/29/21	EK	11/1/21	39

Attachments



C9214 Traffic Control
Summary 9-21 to 10-
20.pdf
Adobe Acrobat Document
2.80 MB



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number

C-9214

SR Number

I-90 Bridge 140

Day

Wed

Date

10-20-21

Photos / Videos taken today for record?

☐ Yes

☐ No

If Yes, note locations:

Summary of TCS Activities

7 am tool Box talk Sat up PMS d CLASS
B Signs for WB Closure WAD Lane Closure
@ 7:30 am Set up PMS CLASS B Signs for EB
Closure. Closed Lane at 8 am Put THAs in Both
lanes Set Road LLB Signs on ALRamp exit 94
Checked Dump Site Deque Site everything
Good. For Sat in 7:30 am had WBLL open
CLASS B Signs down put THA in front of missing
attenuator sign was 5:30 started to take down
LLFB Done at 6 am

Contractor

Grechman

Contractor's Traffic Control Supervisor's Signature

Boddy

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 09214	SR Number EG0 Bridge 140	Day Wed	Date 10-20-21
--------------------------	-----------------------------	------------	------------------

Sta A	Setup		Sta B
Station	Time	Station	Time
863	7 ¹⁰ PM	-	
866	7 ¹⁵ PM	-	7 ¹⁵ PM
869	7 ²⁰ PM	-	7 ²⁰ PM
871	7 ²⁵ PM	-	7 ²⁵ PM
874	7 ³⁰ PM	-	

Work Area

853	7 ³⁰ PM	-	
851	7 ⁴⁰ PM	-	7 ⁴⁰ PM
849	7 ⁴⁵ PM	-	7 ⁴⁵ PM
846	7 ⁵⁰ PM	-	7 ⁵⁰ PM
843	8 PM	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor

Name	Start	End	Hours
Brian Lewis	7pm	8pm	1

Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLC
5	Arrow Bd.
6	ON Ramp Exit 84
7	RWA
8	LLC

Down

Cones

Piloted

☒ Yes ☐ No

☐ Yes ☒ No

Per Approved Plan

Plan Title

☒ Yes ☐ No

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Brahman

Contractor

B. Day

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed WB & Bridge	7 PM	hourly	2:30 AM
Closed EB & Bridge	8 PM	hourly	6 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number 190 Thompson Bridge	Day Tues	Date 9-21-21
--------------------------	----------------------------------	-------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

7pm Total Box Meeting, 730pm Turned PCMS on. Set up CLASS B Signs to close the left lane. 8pm Left lane closed. Put TM 4 in closed lane fueled light plants. Got T&Ts line out at Dump Site. Checked Class B Signs at 9:30pm. Drove Site @ 11pm, 12:50am - everything good. Opened left lane at 5:45am. Class B Signs down. PCMS OFF & back out yard. Done 6am.

Contractor Graham	Contractor's Traffic Control Supervisor's Signature
----------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I 90 EB Thompson Bridge	Day Tues.	Date 9-21-21
--------------------------	--------------------------------------	--------------	-----------------

Sta A	Setup	Sta B
Station	Time	Station
100.7	7:30 pm	
101	7:30 pm	
101.3	7:35 pm	
101.6	7:40 pm	
101.9	8 pm	
<div style="border: 1px solid black; padding: 5px; display: inline-block;">Work Area</div>		
Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	Sta D

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd
6	
7	
8	

Drums ☒ Gones ☐ Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 pm	6 AM	11

Graham
Contractor

Brian Lewis
Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Left Lane	8 pm	hourly	5:45 am

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number

C9214

SR Number

I90 Thompson Bridge Wad

Day

Date

9-22-21

Photos / Videos taken today for record?

☐ Yes

☒ No

If Yes, note locations:

Summary of TCS Activities

7pm Tool Box Meeting, 730pm PCMS turned on Class B signs up, 8pm started to close WEB Done at 8:15pm put TMA in closed lane we to Dump Site to get T&Ts lined out. Dump Site @ 9:30pm all good 11pm picked up 3 class B signs that fall over 1am picked up 4 down signs, Barrels all good. 3:30am had 4 barrels down picked them up started to take down WEB @ 5:30am Done at 5:45am Class B signs down PCMS OFF

Windy tonight

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

Boady Ch

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number 1-90 Throp Bridge	Day Wed	Date 9-22-21
--------------------------	--------------------------------	------------	-----------------

Sta A	Setup	Sta B
EB	Station -- Time	EB
1	100.7 - 7:30 pm	1
2	101 - 7:30 pm ←→	2
3	101.3 - 7:35 pm ←→	3
4	101.6 - 7:40 pm ←→	4
5	101.9 - 8 am	5
<div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 0 auto;">Work Area</div>		
Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	Sta D

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Rel
6	
7	
8	

Drums Gones ☒ Yes ☐ No

Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No

Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 pm	8:30 pm	1.5
Matt Wasico	5:30 am	6 am	1.5

Contractor

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Left lane EB	8 pm	hourly	8:45 am

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

C9214

SR Number

I-90 Thru Bridge

Day

Thurs.

Date

9/23/21

Photos / Videos taken today for record?

☐ Yes ☐ No

If Yes, note locations:

Summary of TCS Activities

7 PM Arrived onsite
7:30 PM Close B signal and PEMS and Arrowboard
7:45 PM Quick Safety Meeting
8:00 PM started taking LL FTR closure
8:15 PM Lane up
10:15 PM Drive Closure Everything All Good
checked hourly
5:15 AM started picking up lane
5:45 AM Barrels off Road
6:00 AM Everything picked up of Road (Signs & Barrels)

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

[Signature]

For WSDOT Project Office Only

Comments

NO WORK FR: 9/24/21

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number SR 90 Thompson Bridge	Day Thurs.	Date 9/23/21
--------------------------	------------------------------------	---------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
EB							EB
1		100.7	- 7:30 PM		-		
2		101	- 7:30 PM		- 7:30 PM		2
3		101.3	- 7:35 PM		- 7:35 PM		3
4		101.6	- 7:35 PM		- 7:35 PM		4
5		101.9	- 8:05 PM		-		

Work Area

Sta C	One Way Traffic (one or more lanes)	Sta D

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Dills	7:45 pm	8:30 pm	1
Matt Worsley	7:00		

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
EB Left Lane Closure	8 PM	Hourly	

Legend

(List of Signs Used)

1	PMS
2	RWA
3	LLCA
4	LLC
5	Arrow Board
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One 2

Contract Number <u>CR214</u>	SR Number <u>190 Thompson Bridge</u>	Day <u>Tue</u>	Date <u>9-28-21</u>
---------------------------------	---	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

<p>7pm Safety Meeting. 7:30pm Set up EB PCMS and Class B Signs. 8pm Closed LEB. Parked TMA in lane. 9:30pm Drive Closure. 2 signs down. Picked up Barrels good. 11:30pm picked up 2 barrels on bridge. Signs good. Moved field plant to east side of bridge to cut cap turn around. 5:30am started to take down LEB. Done @ 5:45am. PCMS & Class B Signs Down @ 6am.</p>

Contractor <u>Graham</u>	Contractor's Traffic Control Supervisor's Signature <u>B. Dwyer</u>
-----------------------------	--

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 09214	SR Number I 90 EB Throp Bridge	Day Tue	Date 9-28-21
--------------------------	-----------------------------------	------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
EB							EB
1		100.7	7:30 pm				
2		101	7:30 pm			7:30 pm	2
3		101.3	7:35 pm			7:35 pm	3
4		101.6	7:40 pm			7:40 pm	4
5		101.9	8 pm				

Work Area

Sta C	One Way Traffic (one or more lanes)	Sta D

Other Traffic Control Labor

Name	Start	End	Hours
Beau Lewis	7pm	6pm	11

Legend

(List of Signs Used)

1	CCMS
2	RWA
3	LLCA
4	LEE
5	Arrow Bd.
6	
7	
8	

~~Drum~~ ~~Cones~~

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB & Throp Bridge	8pm	hourly	5:45AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I-90 Thru Bridge	Day Wed	Date 9-29-21
--------------------------	-------------------------------	------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

Formal Box talk 7:15pm Set up EB PCMS & Class B signs 7:30pm started to close EBLL Done at 7:50pm Put TMA in lane. Went to dump site to get trucks lined out. Took arrow Bd. to Bridge 140' pre-set Class B signs at 140' picked up 2 down signs. Moved dump site light plant. Drove site all around. Fueled all light plants. Started to take down EBLL at 8:30am Done @ 5:45am PCMS & Class B signs down @ 6am. Took arrow Bd & PCMS back to lay down yard.

Contractor

Graham

Contractor's Traffic Control Supervisor's Signature

Boddy

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number 9214	SR Number I90 Thru Bridge	Day Wed	Date 9-29-21
-------------------------	------------------------------	------------	-----------------

Sta A	Setup	Sta B
Station	Time	Station
101.7	7:15 PM	
100	7:15 PM	
100.3	7:20 PM	
100.6	7:25 PM	
100.9	7:30 PM	

Work Area			

Sta C	One Way Traffic (one or more lanes)	Two Way Traffic (two or more lanes)	Sta D

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLB
5	Arrow Bd
6	
7	
8	

☒ Yes ☐ No ☐ Yes ☐ No
 Per Approved Plan ☒ Yes ☐ No
 Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Boan Lewis	7pm	6:30am	11.5

Contractor
 Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLB & Bridge	7:30 PM	hourly	5:45 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I90ThrupBridge	Day Thurs	Date 9-30-21
--------------------------	-----------------------------	--------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

7pm tool box talk, 7:30pm P.M.S. 1st class
B signs up. 8pm started closing WEB
Done @ 8:20pm. Drive site and looks
good. 10:30pm picked up 3 signs. all's
a little windy. Job check @ 12:30^{AM} all
good. 1:30^{AM} picked up barrel 3:30am Drive
site. 5am Drive site WEB open @ 6am
P.M.S. 1st class B signs down. Done 1:30am

Contractor Graham	Contractor's Traffic Control Supervisor's Signature
----------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I-90 Throp Bridge	Day Thurs.	Date 9-30-21
--------------------------	--------------------------------	---------------	-----------------

Sta A	Setup	Sta B
1	101.7 - 7:30 pm	
2	100 - 7:30 pm	2
3	100.3 - 7:35 pm	3
4	100.6 - 7:40 pm	4
5	100.9 - 8 pm	

Work Area

Sta C

↑ One Way Traffic (one or more lanes)

↓ Two Way Traffic (two or more lanes)

Sta D

↑

Other Traffic Control Labor			
Name	Start	End	Hours
Bonnie Lewis	7 pm	6:30 AM	11.5

Legend

(List of Signs Used)

1	PCMS
2	QWA
3	WCA
4	LLE
5	Arrows Bd.
6	
7	
8	

Drawn ☒ Cones ☐ Piloted ☐

☒ Yes ☐ No ☐ Yes ☐ No

Per Approved Plan ☒ Yes ☐ No Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Buddy Ch

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB Bridge	8 pm	hourly	6 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C9214	SR Number E90 Throp	Day Friday	Date 10-1-21
--------------------------	------------------------	---------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

7pm Tool Box talk 7:30pm Set up EB PAINS & Class B Signs. Moved Class B Signs WB and closed the shoulder at the Cop turn out at 8pm. 8:15pm Set Arrow Sign EB and closed LEB. Done with that at 8:35pm put TMA in LEB. 9:10pm got down to Cle Elum Bridge to block for TSC to fix EB attenuator. Done with that at 10pm Took TMA back to throp for WB attenuator. Job checks opened WB shoulder at 1:30 am took down Class B Signs. Opened LEB @ 7:50. Class B Signs down PAINS to the yard.

Contractor Graham	Contractor's Traffic Control Supervisor's Signature
----------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C9214	SR Number I90 Throp Bridge	Day Friday	Date 10-1-21
--------------------------	-------------------------------	---------------	-----------------

Sta A	Setup	Sta B
Station	Time	Station
101.7	7:30 pm	
100	7:30 pm	
100.3	7:35 pm	
100.6	7:40 pm	
100.9	8:15 pm	

Work Area

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor

Name	Start	End	Hours
Brian Lewis	7pm	3:30pm	8.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB @ Bridge	8:15	1 hour	2:50 AM

Legend

(List of Signs Used)

1	PCMS
2	QWA
3	LLCA
4	LEE
5	ARROW Bd.
6	
7	
8	

Cones ☒ Yes ☐ No Piloted ☐ Yes ☐ No

Per Approved Plan ☒ Yes ☐ No Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed Shoulder WK @ Car turn around	8:00 pm		1:30 am

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C4214	SR Number E90 Bridges 64/140	Day Monday	Date 10-4-21
--------------------------	---------------------------------	---------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities


5:30pm Safety Meeting 6pm put up PMS & Class B Signs for Closing LLWB at Throp Bridge
6:30pm Closed WBL. Parked TMA in Closed Lane
7pm Set up PMS & Class B Signs for Closing LLWB at Cle Elum Bridge 8pm Closed LLWB
Parked TMA in Closed Lane. 10pm Closed Shoulder
EB at Throp Bridge. Fueled all Light Plants
Checked both Throp & Cle Elum Set ups all
Good. Took down Cle Elum Bridge at 10:15 AM
Let Tom know. Opened Shoulder at Throp
at 7am Open up LLWB @ 7:30 AM. Picked
up all Drunks. PMS & Class B Signs are done
Back to yard. at 8am

Contractor Graham	Contractor's Traffic Control Supervisor's Signature
----------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log





Page 2/2

Contract Number C4214	SR Number F 90 Thru Bridge	Day Monday	Date 10-4-21
--------------------------	-------------------------------	---------------	-----------------

Sta A	Setup		Sta B
Station	Time	Station	Time
1	105 - 6pm	-	
2	104 - 6pm	- 6pm	2
3	104.9 - 6pm	- 6pm	3
4	104.6 - 6pm	- 6pm	4
5	104.3 - 6pm	-	

Work Area

		MP	EB
◇	-	-	◇
◇	-	-	◇
◇	-	102 - 10 ⁰⁵ PM	7
◇	-	101.8 - 10 ⁰⁵ PM	6
◇	-	100.6 - 10 ⁰⁶ PM	2

Sta C	 One Way Traffic (one or more lanes)		Sta D
	 Two Way Traffic (two or more lanes)		

Other Traffic Control Labor

Name	Start	End	Hours
Brown Lewis	5pm	8pm	14.0
Leigh Thomas	5pm	8pm	14.9

Legend

(List of Signs Used)

- 1 OCMS
- 2 BWA
- 3 LCA
- 4 LE
- 5 Arrow B
- 6 Shoulder Weak
- 7 Shoulder Closed
- 8

DRINK GORES

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Braham
Contractor

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LWB at Third Bridge	6:30 AM	1 hour 14	7:44 AM
Closed EB 3rd Ave at Bridge	10 AM	1 hour 14	7 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C9214	SR Number D90 Clifton Bridge	Day Monday	Date 10-4-21
--------------------------	---------------------------------	---------------	-----------------

Sta A	MP	Station	Time	MP	Station	Time	Sta B
1		84.3	7:30 pm				1
2		84.6	7:30 pm			7:30 pm	2
3		84.9	7:30 pm			7:35 pm	3
4		85.1	7:40 pm			7:40 pm	4
5		85.4	8 pm				5

Work Area

Sta C	One Way Traffic (one or more lanes)	Sta D

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LLCA
4	LLC
5	ARROW BL
6	
7	
8	

Drawings ☒ Yes ☐ No

Piloted ☐ Yes ☐ No

Per Approved Plan ☒ Yes ☐ No

Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours

Graham
Contractor

B. D. V.
Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB to Measuring Bridge	3 pm	hourly	6:15 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C4214	SR Number I90 Bridges 140	Day Tues.	Date 10-5-21
--------------------------	------------------------------	--------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

5:30am tool box Meeting. 6pm set up
EB Rms & Class B signs for Throp St. due
to 3pm closed EBLL. Put TMA in closed lane.
7:30pm set up EB Rms & Class B signs
at McElum Bridge. Closed EBLL @ 8pm
put TMA in closed lane. picking up signs
due to wind. Dine between Throp
& McElum checking both closures.
opened up EBLL @ McElum @ 6:30am.
Class B signs down Rms off
SAM opened ILEB @ Throp Class B signs
down Rms off. Done @ 5:30am

Contractor Graham	Contractor's Traffic Control Supervisor's Signature Buddy
----------------------	--

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C9214	SR Number I 90 Throp Bridge	Day Tues	Date 10-5-21
--------------------------	--------------------------------	-------------	-----------------

Sta A	Setup		Sta B
	Station -	Time	
1	101.7	6 pm	
2	100	6 pm	
3	100.3	6 pm	
4	100.6	6 pm	
5	100.9	6 pm	

Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	5:30 pm	8:30	1.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB @ Bridge	6:30 pm	hourly	8 am

Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLE
5	Arrow Bd
6	
7	
8	

Cones ☒ Yes ☐ No Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham
Contractor

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C9214	SR Number I90 C10 Flume Bridge	Day Tues	Date 10-5-21
--------------------------	-----------------------------------	-------------	-----------------

Sta A	Setup	Sta B
Station -	Time	Station - Time
1	843 - 7:30 pm	-
2	846 - 7:30 pm	- 7:30 pm
3	849 - 7:30 pm	- 7:35 pm
4	851 - 7:40 pm	- 7:40 pm
5	854 - 8 pm	-

Work Area

	-	-
	-	-
	-	-
	-	-
	-	-

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor

Name	Start	End	Hours

Legend

(List of Signs Used)

1	PCN15
2	BWA
3	LLCA
4	ULE
5	Arrow Bld
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB @ Bridge	8 pm	10:00 AM	6:30 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One *12*

Contract Number <i>0-11224</i>	SR Number <i>140 Bridge RD</i>	Day <i>Wed</i>	Date <i>10-6-21</i>
-----------------------------------	-----------------------------------	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

<i>7pm Tool box talk 7:30 Set up EB Cams</i>
<i>Class B Signs at Bridge 140 (No Flum</i>
<i>5pm Closed LEB, put TMA in lane</i>
<i>11pm Checked CLOSING at 140. Checked</i>
<i>Quesada Rd. Everything's staying up tonight</i>
<i>Took down LEB @ 5:45am. Class B</i>
<i>Signs down H.M.S OFF</i>
<i>Done @ 6am</i>

Contractor <i>Graham</i>	Contractor's Traffic Control Supervisor's Signature <i>[Signature]</i>
-----------------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C1214	SR Number I90 Cle Elum Bridge	Day Wed	Date 10-6-21
--------------------------	----------------------------------	------------	-----------------

Sta A	Setup				Sta B
EB	Station	Time	MP	Time	EB
1	843	7:30 pm	-	-	1
2	846	7:30 pm	↔	7:35 pm	2
3	849	7:30 pm	↔	7:40 pm	3
4	851	7:45 pm	↔	7:45 pm	4
5	85.11	8 pm	-	-	5

Work Area

Ent 85			
1	-	-	1
2	-	-	2
3	-	-	3
4	150' - 8:30 pm	-	4
5	50' - 8:30 pm	-	5

Sta C	One Way Traffic (one or more lanes)	Sta D
↑	Two Way Traffic (two or more lanes)	↑

Other Traffic Control Labor

Name	Start	End	Hours
Beau Lewis	7pm	6am	11

Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLG
5	ARROW Bd.
6	
7	
8	

Draw Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Phase 1 EB of Cle Elum Bridge	8 pm	hourly	5:45 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <i>C9214</i>	SR Number <i>I-90 Bridge 140</i>	Day <i>THURS</i>	Date <i>10-7-21</i>
---------------------------------	-------------------------------------	---------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

<i>7 PM Tool Box Talk. 7:30 PM Set up PCMS & Class B Signs. 7 PM Closed L&B to Bridge. Put TMA in closed lane. Went to Br. 154 to make sure everything was good. Checked Class B Signs all good. Took down EBIL @ 2 AM Done</i>

Contractor <i>Graham</i>	Contractor's Traffic Control Supervisor's Signature <i>[Signature]</i>
-----------------------------	---

For WSDOT Project Office Only

Comments <i>NO WORK FRI 10-8-21</i>

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page

Contract Number <i>C9214</i>	SR Number <i>I90 Cl. Flw 140</i>	Day <i>Thurs</i>	Date <i>10-7-21</i>
---------------------------------	-------------------------------------	---------------------	------------------------

Sta A	Setup	Sta B
Station	Time	Station
84.3	7:30 PM	
84.6	7:35 PM	7:35 PM
84.9	7:40 PM	7:40 PM
85.1	7:45 PM	7:45 PM
85.4	8:00 PM	

Work Area

Sta C	One Way Traffic (one or more lanes)	Sta D

Other Traffic Control Labor			
Name	Start	End	Hours
<i>Beau Lewis</i>	<i>7pm</i>	<i>5:30pm</i>	<i>10.5</i>

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<i>Closed LEB Bridge 140</i>	<i>8 pm</i>	<i>hourly</i>	<i>5:30 PM</i>

Legend

(List of Signs Used)

1	<i>PCMS</i>
2	<i>RWA</i>
3	<i>LLCA</i>
4	<i>LLE</i>
5	<i>ARROW Bd</i>
6	
7	
8	

Downs Cones

☒ Yes ☐ No

Piloted

☐ Yes ☐ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham
Contractor
B. D. [Signature]
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 3

Contract Number C9214	SR Number I-90 Bridges 140 154	Day Monday	Date 10-11-21
--------------------------	-----------------------------------	---------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

7pm Safety Meeting, 7:30 Set up
PCMB's & Class B Signs Closed LEB
at Bridge 140 @ 8pm Put TMA in
Lane. 9pm Set up PCMB & Class B Signs
9:30 Closed LEB @ Bridge 154 Put
TMA in Lane. Picked up Sign 154
Picked up Bridge 140 Checked Signs @
both bridges Took Down LEB at 140
Lane opened at 6am Class B Signs Down
PCMB OFF, Took down Bridge 154 @
7AM PCMB's & Class B Down

Done 8AM

Contractor Graham	Contractor's Traffic Control Supervisor's Signature
----------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/3

Contract Number C9214	SR Number IAD Bridge 140	Day Monday	Date 10-11-21
--------------------------	-----------------------------	---------------	------------------

Sta A	Setup	Sta B
Station	Time	Station
3	7:30 PM	
	7:35 PM	2
9	7:40 PM	3
1	7:45 PM	
	8 PM	

Work Area

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LEB @ Bridge 140	8pm	Friday	12AM

Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLF
5	Arrow Bd
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☐ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3/3

Contract Number C4214	SR Number I90 Bridge 154	Day Monday	Date 10-11-21
--------------------------	-----------------------------	---------------	------------------

Sta A	Setup	Sta B
Station	Time	Station
101.7	9pm	
100	9:10pm	
100.3	9:15pm	
100.6	9:20pm	
100.9	9:30pm	

Work Area

Sta C

↑ One Way Traffic (one or more lanes)

↓ Two Way Traffic (two or more lanes)

Sta D

Legend

(List of Signs Used)

1	PCMS
2	RLWA
3	LLCA
4	LLE
5	ARROW Bd
6	
7	
8	

Drum Cones ☒ Yes ☐ No **Piloted** ☐ Yes ☒ No

Per Approved Plan ☐ Yes ☐ No **Plan Title** _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours

Graham

Contractor

Booley

Traffic Control Supervisor

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB @ Bridge 154	9:30pm	hourly	7:11m

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contract Number CA214			SR Number I90 Bridge 140	Day Tues	Page One / 2
					Date 10-12-21

If Yes, note locations:

Tom took Bob talk 7:30pm Set up
PCMS & CLASS B Signs 8pm Closing
WEB @ Bridge 140, checked signs @
10:30pm opened up WEB @ 6AM PCMS
& CLASS B Signs down Done @ 10:30

Graham

Contractor's Name _____ Contractor's Signature _____

Comments

DOT Form 421-040A EF
Revised 4/2004

Distribution: White - Contractor; Canary - Project Engineer



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I-90 Bridge 140	Day Tues.	Date 10-12-21
--------------------------	------------------------------	--------------	------------------

Sta A	Setup		Sta B
Station	Time	Station	Time
843	7:30 pm	-	-
84.6	7:35 pm	-	7:35 pm
84.9	7:40 pm	-	7:40 pm
85.1	7:45 pm	-	7:45 pm
85.4	8 pm	-	-

Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor

Name	Start	End	Hours
Renee Lewis	7 pm	6:30 am	11.5

Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLCA
4	LLF
5	ARROW Bd.
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLFB @ Bridge 140	8 pm	hourly	6 am

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One 12

Contract Number C9214	SR Number I 90 Bridge 140	Day Wed	Date 10-13-21
--------------------------	------------------------------	------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

7am tool Box talk 7:30pm put PCMS &
CLASS B signs up 8pm closed LEB @
Bridge. Put Thru in lane fuel in light
Plant. Put School at Bridge 140 with
barrels for next week. Opened
LEB @ 8AM. PCMS & CLASS B signs
down. Done @ 8:30AM

Contractor Graham	Contractor's Traffic Control Supervisor's Signature
----------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I90 Bridge 190	Day Wed	Date 10-13-21
--------------------------	-----------------------------	------------	------------------

Sta A	Setup	Sta B
MP Station	Time	MP Station
84.3	7:30 pm	
84.6	7:30 pm	7:30 pm
84.9	7:35 pm	7:35 pm
85.1	7:40 pm	7:40 pm
85.4	8 pm	

Work Area

Sta C

↑ One Way Traffic
(one or more lanes)
↓ Two Way Traffic
(two or more lanes)
↑

Sta D

Legend
(List of Signs Used)

1	Penis
2	RLWA
3	LLCA
4	LLE
5	Arrow Red
6	
7	
8	

Penis Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Bob Lewis	7pm	5:30	10.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLEB @ Bridge	8pm	1hr	5am

To be Completed by Contractor's Traffic Control Supervisor (TCS)

Braham
Contractor

Contractor's Traffic Control Supervisor's Signature



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I 90 Bridge 19D	Day THURS	Date 10-14-21
--------------------------	------------------------------	--------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

Summary of TCS Activities

7am Tool Box talk 730am Set up PMS
& Class B Signs Spm Closed LEB at Bridge
put TMA in lane picked up signs at 154
Went up to 140 for WB. Checked sign
all good. Opened up LEB lane @ 2pm
PMS & Class B Signs down Done @ 2:30am

Contractor Arachon	Contractor's Traffic Control Supervisor's Signature B. Day
-----------------------	---

For WSDOT Project Office Only

Comments NO WORK FRI 10-15-21

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I 90 Bridge 140	Day THURS	Date 10-14-21
--------------------------	------------------------------	--------------	------------------

Sta A	Setup	Sta B	
Station	Time	Station	Time
843	7:30 PM	-	-
846	7:35 PM	-	7:35 PM
849	7:40 PM	-	7:40 PM
851	7:45 PM	-	7:45 PM
854	8 PM	-	-

Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C
↑ One Way Traffic (one or more lanes)
↓ Two Way Traffic (two or more lanes)

Sta D
↑

Legend	
(List of Signs Used)	
1	PEMS
2	RWA
3	LLWA
4	LLB
5	Arrow Bd
6	
7	
8	

Demos ☒ Gores ☒ Piloted ☐

☒ Yes ☐ No ☐ Yes ☐ No

Per Approved Plan ☒ Yes ☐ No Plan Title _____

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours
Brian Lewis	7 PM	2:30 AM	7.5

Graham
Contractor

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LWB at Bridge	8 PM	hourly	2:15 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C41214	SR Number I90 140 Bridge	Day Monday	Date 10-18-21
---------------------------	-----------------------------	---------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

5:30 pm Safety Meeting Set up PCMS & Class B Signs for EBWB closure 6pm closed EBWB 6:30pm Set up PCMS & Class B Signs for LWLB closure 7:15pm closed LWLB Both lanes have TMA in them. Changed out 2 Class B Sign stands MOVED the LLE WB Left lane sign to a wider spot. Checked both set ups at 12, 1:30, 3am. 4am started to take down LWLB PCMS, Arrow Bd. Class B signs all off & Down by 4:30 am put TMA in front of where the attenuator goes. Took down LWLB at 5:30 am PCMS, Arrow Bd. Class B signs all off & Down Done at 6am

Contractor Graham	Contractor's Traffic Control Supervisor's Signature
----------------------	---

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C4214	SR Number LR0 Bridge 140	Day Monday	Date 10-18-21
--------------------------	-----------------------------	---------------	------------------

Sta A	Setup		Sta B
MP	Station	Time	MP
EB	84.3	- 5:45pm	EB
1	84.6	- 5:45pm	2
2	84.9	- 5:45pm	3
3	85.1	- 5:50pm	4
4	85.4	- 6pm	5

Work Area

WB			WB
5	87.4	- 7:15pm	5
4	87	- 6:45pm	4
3	86.9	- 6:30pm	3
2	86.6	- 6:35pm	2
1	86.3	- 6:30pm	1

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours
Logan Thomas	5:30pm	6:00	12.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed EB at bridge LL	6pm	hourly	6 AM
Closed WB at bridge LL	7:15pm	hourly	7:30 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)

Legend

(List of Signs Used)

1	PCMS
2	Quota
3	LCRA
4	LLC
5	Arrow Bd
6	
7	ON Ramp exit 94
8	Quota & LLC

Per Approved Plan

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Graham

Contractor

Contractor's Traffic Control Supervisor's Signature



Contractor's Daily Report of Traffic Control - Summary

Page One / 2

Contract Number C9214	SR Number I 90 Bridge 140	Day Tues	Date 10-19-21
--------------------------	------------------------------	-------------	------------------

Photos / Videos taken today for record? ☐ Yes ☒ No
If Yes, note locations:

Summary of TCS Activities

7pm Tool Box talk 7:00pm Set PCMS & Class B Signs for IWB Closure 7:30pm
Close IWB @ Bridge put TMA in lane
7:40pm S.O. PCMS & Class B Signs 8pm Close IWB
at Bridge TMA in lane. Made sure
on Ramp exit 811 are up. Checked both lanes.
Tom pulled IWB sign down put back up.
Checked lane closures all good. 14am
took down IWB. Class B signs & Arrow
Bd off & down. Talked to Tom about
locating PCMS on side of Rd. As long
as they are far enough off we can make
overnight. Took down EB & IWB. Class B
down

Contractor Graham	Contractor's Traffic Control Supervisor's Signature [Signature]
----------------------	--

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2/2

Contract Number C9214	SR Number I90 Bridge 140	Day Tues	Date 10-19-21
--------------------------	-----------------------------	-------------	------------------

Sta A	Setup	Sta B
Station	Time	Station
883	7 ¹⁰ pm	
886	7 ¹⁵ pm	
889	7 ¹⁰ pm	
87	7 ¹⁵ pm	
874	7 ³⁰ pm	
Work Area		
854	7 pm	
851	7 ⁵⁰ pm	
849	7 ⁴⁵ pm	
846	7 ⁴⁰ pm	
843	7 ³⁰ pm	
Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	Sta D

Other Traffic Control Labor			
Name	Start	End	Hours
Braun Lewis	7 pm	6 AM	11

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	LCA
4	LLE
5	Acad Rd.
6	ON RAMP exit 84
7	RWA
8	LLE

☒ Yes ☐ No ☐ Yes ☒ No
 Per Approved Plan Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Contractor
 Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Closed LLWB @ Bridge	7 ³⁰ pm	hourly	4 AM
Closed LLEB @ Bridge	8 pm	hourly	6 AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)