



Washington State  
Department of Transportation

Field Note Record

Contract No. 009214	Station 	Mile/Line: MP86.5 / LW & LE-Line, I-90	Staked by Graham	Date 
Calculated by T. Rushton	Date 11/5/2021	Work Started Date 8/25/2021	Work Completed Date 11/1/2021	
Inspector T. Rushton	Date 11/5/2021	Reviewed by Todd Dellinger	Date 12/2/2021	
Checked by Dean A. Long	Date 12/2/2021	Materials Mgr. n/a	Date 	Materials No

**B.I.#13 - Roadway Excavation Incl. Haul - C.Y. - Grp-2.**

The contractor finished the Roadway Excavation work for the contract, Final Quantities for the BR90/154 work zone, were paid in Est. #39. This payment is for the remaining Quantities, of B.I. #13. @ BR90/140.

“Quantities were calculated by WSDOT Survey performed by (J. Perez).”

**( SEE ATTACHED WSDOT SURVEYORS QUANTITIES PDF. )**

Planned Revised Quantity for Group-2 (CE & EB-Lines) = 6,760.00 C.Y.

Grp-2 Quantity Total up to Est.(38) = 1,520.50 Net C.Y.

Grp-2 Quantity paid in Est.(39) = 5,513.61Net C.Y.

11-1-21: Survey results Grp-2 indicated this Est.(40) = 2,073.19 Net C.Y.

**Total = 9,107.30 Net C.Y.**

**OK to PAY = 2,073.2 Net C.Y.**

Shipment Tag/Stamp #  Make/Model/Product #

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name / Model Type	RAMS/QP L Ref. No.	Code	Basis of Accept	Acceptance			Quan.
							Used Y/N	FNR # (Office Use)	Date	

Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0013	ROADWAY EXCAVATION INCL. HAUL	2	11/5/21	C.Y.	2073.2	1227	DAL	12/2/21	EK	12/2/21	40

Attachments

--

PDF



210929\_TOPO VS  
211101\_TOPO - Cle  
Elum Final.pdf  
Adobe Acrobat Document  
62.7 KB

DOT Form IP 422-635ER EF  
Revised 4/2009

## WSDOT Triangle Volume Report

Report Created: 11/1/2021  
Time: 4:26pm

**Mode:** Entire Surface

---

**Original Surface: 210929\_TOPO1**

Description:

Preference: WSDOT

Type: Existing

**Design Surface: 211101\_TOPO**

Description:

Preference: Default

Type: Existing

**Cut Factor:** 1.000

**Fill Factor:** 1.000

Cut: 56201.63 cu ft

Fill: 225.41 cu ft

Net: 55976.21 cu ft

Cut: 2081.54 cu yd

Fill: 8.35 cu yd

Net: 2073.19 cu yd