



Contract No. 009359	Station Section 2	Mile/Line: I-82	C/S
Staked by SURVEY 7/1/2019	Date	Work Started Date 7/8/2019	Work Completed Date
Calculated by Scott Busby 7/1/2019	Date	Checked by E. Knudson 8/7/2019	Inspector Scott Busby 8/5/19

ITEM NO. 3
Section 2 - I-82 Umatilla to Ellensburg
REMOVING GUARDRAIL ANCHOR

Est.#5

Group Number 12

7/17/2019 - I-82

- Station MP 0.23 Main RT WB - Sheet 2 - Remove **One** Existing Guardrail Anchor
-
- Station MP 11.34 P1 Exit 11 Off Ramp, 0.15 RT EB - Sheet 2 - Remove **One** Existing Guardrail Anchor
-

8/1/2019 - I-82

- Station MP 0.24 Main LT WB - Sheet 2 - Remove **One** Existing Guardrail Anchor

Sub Total Group 12 => Remove **3 EA** Existing Guardrail Anchor

Group Number 16

7/11/2019 - I-82

- Station MP 54.08 LX Exit 54 0.15 LT - Sheet 5 - Remove **One** Existing Guardrail AnchorG

Notes:

How Measured: Per Each

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0003	REMOVING GUARDRAIL ANCHOR	12	8/5/2019	EAC H	3	195	EK	08/09/19			5
0003	REMOVING GUARDRAIL ANCHOR	16	8/5/2019	EAC H	1	196	EK	08/09/19			5

Attachments

File Attachment

