



Contract No. 009359	Station 	Mile/Line: SEE BELOW	C/S
Staked by 	Date 	Work Started Date 4/2/2019	Work Completed Date
Calculated by Paul Hutchinson 8/5/2019	Date 	Checked by E. Knudson 8/9/2019	Inspector Paul Hutchinson 8/5/19

**Bid ITEM #4
CSBC**

**CSBC quantity is being paid by field measured offsets and depths.
Measurements were made with a survey rod and steel tape. See attached
Excel sheet for calculations.
The following areas have been completed.**

US-12

Group 28

MP 192.85 EB RT	4.68CU.YDS.
MP 192.94 EB RT	3.87CU.YDS.
MP 193.03 EB LT	4.37CU.YDS.
MP 193.08 WB LT	3.01CU.YDS.
MP 198.75 WB RT	4.75CU.YDS.
MP 198.77 WB LT	Used existing embankment. No CSBC was used.
MP 199.37 S1 mp 0.15 WB LT	<u>2.61CU.YDS.</u>
	23.29cu.yds.

OK to pay 23.3 cu. yds.

Group 29

MP 199.79 EB RT	4.18CU.YDS.
MP 199.92 EB LT	5.98CU.YDS.
MP 200.02 WB LT	5.25CU.YDS.
MP 200.08 EB LT	2.99CU.YDS.
MP 200.18 WB LT	3.04CU.YDS.
MP 200.36 WB RT	6.86CU.YDS.
MP 200.55 R1 WB LT	4.57CU.YDS.
MP 201.56 LX LT	5.74CU.YDS.

MP 202.54 S5 MP 0.20 WB RT Used existing embankment. No CSBC was used.

MP 202.65 EB LT Used existing embankment. No CSBC was used.

38.61cu.yds.

OK to pay 38.6 cu. yds.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
004.01	Crushed Surfacing Base Course	Central Pre-Mix Concrete Co.		RAM-0004	8	/ Mfr. Cert. per Stnd. Spec. 1-06.3

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0004	CRUSHED SURFACING BASE COURSE	28	8/5/2019	C.Y.	23.3	207	EK	08/09/19			5
0004	CRUSHED SURFACING BASE COURSE	29	8/5/2019	C.Y.	38.6	208	EK	08/09/19			5

Attachments



END AREA VOL Gr 28
Aug.xlsx
Microsoft Excel
Worksheet
129 KB



END AREA VOL Gr 29
Aug.xlsx
Microsoft Excel
Worksheet
136 KB