

BI 088 Roadside Cleanup

KJ
Max J. Kunev

Group 1

Date	Amount
11/13/19	\$1,109.02
11/26/19	\$547.67
	<u>\$1,656.69</u>

Ledger #	Item				Group	
518	BI 088 Roadside Cleanup				1	\$1,656.69

Est. 13	Prepared By / Date		Checked By / Date	
	<i>KJ</i>	3/11/2020	<i>NKM</i>	3.12.20

CAPS Entry By / Date		CAPS Verified By / Date	
<i>KJ</i>	5/16/2020	<i>NKM</i>	3.17.20



Daily Report of Force Account Worked

Contract: 009385 - I-90, BULLFROG RD VIC - CONCRETE REHAB, BRIDGE DEC

Prime: MAX J. KUNEY COMPANY

Item No: 0088 - ROADSIDE CLEANUP

Done By: KLB CONSTRUCTION INC.

Work: Cleanup shoulder excavation

Date: November 13, 2019

Sheet: 1

Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Dwire, Dick	OPERATOR	1	\$71.89	\$97.53	\$123.17	7.5	0	0	\$539.18
Subtotal									\$539.18
Overhead / Profit								31%	\$167.15
Labor Total									\$706.33

Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
H155	EXCAVATOR	CATERPILLER	305.5E2	2019	5.1 - 6.0 Mton	1	\$31.28	\$8.77	7.5	0	\$234.60
Subtotal											\$234.60
Overhead / Profit										21%	\$49.27
Equipment Total											\$283.87

Grand Sub Total \$990.20

Prime Markup* \$118.82

* Prime Markup Breakdown 12%: \$990.20 10%: \$0.00 7%: \$0.00 **Grand Total** \$1,109.02



Daily Report of Force Account Worked

Contract Number 009385	Date 11/13/2019	Item Number 088	Item Name Roadside Cleanup
Prime Contractor Max J. Kuney Company		Subcontractor/Lower Tier Subcontractor KLB	
Line / Station LE 130+14 – LE 143+78	Group 01	Basis of Materials Acceptance N/A	RAMS Number N/A
Description of Work Performed Removing the asphalt chunks from shoulder left from milling operations. 9 am – 4:30 pm			

Time Worked Record							
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours		Equipment Hours		
			Reg.	O.T.	Reg	Standby	Idle
1	LABOR						
2	Dick Dwire	Operator # H-155	7.5				
3							
4							
5							
6							
7	EQUIPMENT						
8	Mini Track Hoe Excavator	CAT 305.5E 2 GR # H-155			7.5		
9							
10							
11							
12							
13	Material						
14							
15							
17							
Calculated By Dean A Long		Date 11/13/2019	Checked By		Date	Total	
Inspector's Signature <i>Dean A Long</i>		Contractor's Representative Signature <i>[Signature]</i>		Title			



Daily Report of Force Account Worked

Contract: 009385 - I-90, BULLFROG RD VIC - CONCRETE REHAB,
BRIDGE DEC

Prime: MAX J. KUNEY COMPANY

Item No: 0088 - ROADSIDE CLEANUP

Done By: KLB CONSTRUCTION INC.

Work: Uncover Catch Basin

Date: November 26, 2019

Sheet: 1

Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Bates, Mark	OPERATOR	.1	\$65.90	\$88.54	\$111.17	1	0	0	\$65.90
Salgado, Isreal	OPERATOR	1	\$68.86	\$92.97	\$117.09	1	0	0	\$68.86
Sanches, Luis	LABORER	1	\$48.85	\$66.19	\$85.53	1	0	0	\$48.85
Subtotal									\$183.61
Overhead / Profit 31%									\$56.92
Labor Total									\$240.53

Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
H162	EXCAVATOR	CATERPILLER	335F L	2019	40.1 - 50.0 Mt	1	\$167.46	\$46.69	1	0	\$167.46
KLB118	TRUCK REAR DUMP	MISC.	Misc	2004	12 - 18 CY	1	\$75.76	\$11.13	0.5	0	\$37.88
Subtotal											\$205.34
Overhead / Profit 21%											\$43.12
Equipment Total											\$248.46

Grand Sub Total \$488.99

Prime Markup* \$58.68

* Prime Markup Breakdown 12%: \$488.99 10%: \$0.00 7%: \$0.00 **Grand Total** \$547.67



Daily Report of Force Account Worked

Contract Number 009385	Date 11/26/2019	Item Number 088	Item Name Roadside Cleanup
Prime Contractor Max J. Kuney Company		Subcontractor/Lower Tier Subcontractor KLB	
Line / Station LE 65+50	Group 01	Basis of Materials Acceptance N/A	RAMS Number N/A
Description of Work Performed Uncovered catch basin that was 2.9 ft. below edge of traveled way of the EB weigh station on ramp. Placed fabric on grate and filled hole with Quarry Spalls and graded slopes. 12:15 pm – 1:15 pm			

Time Worked Record							
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours		Equipment Hours		
			Reg.	O.T.	Reg	Standby	Idle
1	LABOR						
2	Mark Bates	Operator (H-162)	1.0				
3	Israel Salgado	Operator (# 118) / Laborer	1.0				
4	Luis Sanches	Laborer	1.0				
5							
6							
7	EQUIPMENT						
8	Excavator	CAT 335 F # H-162			1.0		
9	End Dump	Kenworth Diesel dual axil KLB #118			0.5		
10							
11							
12							
13	Material						
14	Quarry Spalls (5 mini excavator shovels)	Material left over from Unsuitable excavation					
15	4' X 3' TenCate 180N Construction geotextile	Piece of Scrap fabric left over from Unsuitable excavation					
17							
Calculated By Dean A Long		Date 11/13/2019	Checked By		Date	Total	

Inspector's Signature <i>Dean A Long</i>	Contractor's Representative Signature <i>[Signature]</i>	Title <i>Proj. Eng.</i>
---	---	----------------------------