

BI 099 CO 03 - Riprap Eastbound Abutment

Max J. Kuney

Group 1

Date	Amount
8/2/19	\$188.79
	<u>\$188.79</u>

Ledger #	Item		Group	
517	CO 03 - Riprap Eastbound Abutment		1	\$188.79

ITEM ~~BF099~~

Est. 13	Prepared By / Date		Checked By / Date	
	<i>M</i>	3/11/2020	<i>DKM</i>	3.11.20

CAPS Entry By / Date		CAPS Verified By / Date	
<i>M</i>	3/16/2020	<i>DKM</i>	3.17.20



Daily Report of Force Account Worked

Contract: 009385 - I-90, BULLFROG RD VIC - CONCRETE REHAB, BRIDGE DEC

Prime: MAX J. KUNEY COMPANY

Item No: 0099 - CO 3-RIPRAP EASTBOUND ABUTMENT

Done By: MAX J. KUNEY COMPANY

Work: Create 2X6 Pad

Date: August 02, 2019

Sheet: 1

Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
McDonald, James	LABORER	1	\$57.18	\$78.63	\$100.08	2	0	0	\$114.36
Porter, Todd	LABORER FOREMAN	1	\$61.57	\$85.27	\$108.97	0.5	0	0	\$30.79
Subtotal									\$145.15
Overhead / Profit 29%									\$42.09
Labor Total									\$187.24

Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
OPCOS	FORKLIFT	CATERPILLER	TL943	2019	4.0 - 4.4 Mton	1	\$25.50	\$12.75	0.05	0	\$1.28
Subtotal											\$1.28
Overhead / Profit 21%											\$0.27
Equipment Total											\$1.55

Grand Sub Total \$188.79

Prime Markup* \$0.00

* Prime Markup Breakdown 12%: \$0.00

10%: \$0.00

7%: \$0.00

Grand Total \$188.79



Daily Report of Force Account Worked

Contract Number C-9385	Date Mon. 8/2/19	Item Number CO#3(99)	Item Name CO3 - PIPRAP EASTBOUND ABUTMENT
Prime Contractor Max J Kuney		Subcontractor/Lower Tier Subcontractor	
Line / Station ~JE 89+10	Group 01	Basis of Materials Acceptance N/A	RAMS Number N/A

Description of Work Performed

Start: 8:00 AM Stop: 9:30 PM and Start: 12:30 PM to 1:00 PM.

Create a 2 ft x 6 ft pad in the CSBC at the SE corner of the east abutment stem wall and place one ecology block to prevent the surfacing material from falling down the slope.

This is an area of Protested Work.

Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours		Equipment Hours		
			Reg.	O.T.	Reg	Standby	Idle
1	LABOR						
2	James McDonald	Laborer	2.0				
3	Todd Porter	Labor Foreman	0.5				
4							
5							
6	EQUIPMENT						
7	Hand tools	Iron bar and shovel					
8	#9 Cat TL943 articulating boom fork lift	Rental Invoice			0.5		
9							
10							
11							
12	MATERIALS						
13	(1) Ecology Block	2 ft x 2 ft x 6 ft					
14							
15							
Calculated By Jon Lund		Date 8/2/19	Checked By		Date	Total	

Inspector's Signature 	Contractor's Representative Signature 	Title "Super"
---------------------------	---	------------------