



**Washington State
Department of Transportation**

Field Note Record

Contract No. C-9385	Station MP 78.51 - MP 82.30	Mile/Line: I-90 MP 79.38 TO MP 81.68	C/S
Staked by WSDOT 8/7/2019	Date 	Work Started Date 4/26/2019	Work Completed Date
Calculated by Dean A. Long 4/2/2020	Date 	Checked by Mark Lee 4/6/2020	Date
		Inspector Dean A. Long	Date 3/23/20

**Bid Item 084
CONSTRUCTION SIGNS CLASS A**

Group # 1, 3
Square Feet (S.F.)
Estimate # 14
\$/Unit: \$25.00 - Round to nearest Tenth

Date, Station and Quantity

Group 01

03/18/20	Sign Code	Qty.	SF EA.	Total SF	%Pay	Total
-----------------	------------------	-------------	---------------	-----------------	-------------	--------------

Pay

<u>EB I-90</u>	G20-1	2	10	20		
80%	16.0 SF					

Days

Total = 16.0 SF

03/19/20	Sign Code	Qty.	SF EA.	Total SF	%Pay	Total Pay
-----------------	------------------	-------------	---------------	-----------------	-------------	------------------

<u>EB I-90</u>	I20-301	1	20	20		
80%	16.0 SF					
<u>EB I-90</u>	W20-1	1	16	16	80%	12.8
SF						

Days

Total = 28.8 SF

03/24/20	Sign Code	Qty.	SF EA.	Total SF	%Pay	Total
-----------------	------------------	-------------	---------------	-----------------	-------------	--------------

Pay

<u>EB I-90</u>	W20-1	1	16	16	80%	12.8
SF						
<u>EB I-90</u>	G20-2A	1	8	8	80%	
6.4 SF						

Days

Total = 19.2 SF

03/25/20	Sign Code	Qty.	SF EA.	Total SF	%Pay	Total
-----------------	------------------	-------------	---------------	-----------------	-------------	--------------

Pay

<u>EB I-90</u>	I20-301	1	20	20		
----------------	---------	---	----	----	--	--

80%

16.0 SF

Days

Total = 16.0 SF

West bound signs G20-1, I20-301, W20-1 and G20-2A are currently in the same location as last year and are not paid for per Standard Specifications. Sign W20-1 will be moved later in 2020 when the shoulder closure signs are removed and will be paid for then.

TOTALS

TOTAL GROUP 1 = 16.0 SF + 28.8 SF + 19.2 SF + 16.0 SF = 80.0 SF

OK TO PAY 80.0 SF GROUP 1

See attached spreadsheet.
Signs were visually inspected when installed.

Item Num	Material Brand Name/Model Type	Manufacturer		Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept				
Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init. Date		Checked By Init. Date		Est. No.
0084	CONSTRUCTION SIGNS CLASS A	01	4/2/2020	S.F.	80.0	527	MEL	04/09/20			14

Attachments

9385_BI-084
Construction Signs Class
A.xlsx
Microsoft Excel
Worksheet
38.0 KB

L	R	Staked Date	Direction / Group #	Post Installed	Sign Installed	Sign Number	Legend No.	Sheet Reference	Sign	Post Size	Sign Size (in)		Sq. Ft.	Qty.	Total Sq. Ft.	Amount Paid	Est. #	Notes	Sign Removed	Amount Paid	Est. #
											Height	Width									
X	X	04/16/19	WB / 1	05/01/19	05/01/19	G20-1	A	CS1	Road Work Next X Miles	5x2	60	24	10	2	20	80%	1	1 installed 4/26 & 5/1		20%	
X	X	04/16/19	EB / 1	05/02/19	05/02/19	G20-1	A	CS1	Road Work Next X Miles	5x2	60	24	10	2	20	80%	1	1 installed 4/30 & 5/2		20%	
X	X	04/16/19	WB / 1	05/01/19	05/01/19	I20-301	B	CS1	Traffic Fines Doubled	4x5	48	60	20	2	40	80%	1	1 installed 4/26 & 5/1		20%	
X	X	04/16/19	EB / 1	05/02/19	05/02/19	I20-301	B	CS1	Traffic Fines Doubled	4x5	48	60	20	2	40	80%	1	1 installed 4/30 & 5/2		20%	
X	X	04/16/19	WB / 1	05/01/19	05/01/19	W20-1	C	CS1	Road Work Ahead	4x4	48	48	16	2	32	80%	1	1 installed 4/26 & 5/1		20%	
X	X	04/16/19	EB / 1	05/02/19	05/02/19	W20-1	C	CS1	Road Work Ahead	4x4	48	48	16	2	32	80%	1	1 installed 4/30 & 5/2		20%	
	X	04/16/19	NB / 1	04/29/19	04/29/19	W20-1	C	CS1	Road Work Ahead	4X4	48	48	16	1	16	80%	1	S. Bullfrog Rd.		20%	
	X	04/16/19	SB / 1	04/29/19	04/29/19	W20-1	C	CS1	Road Work Ahead	4X4	48	48	16	1	16	80%	1	Bullfrog Rd.		20%	
	X	04/16/19	WB / 1	04/26/19	04/26/19	G20-2A	D	CS1	End Road Work	4x2	48	24	8	1	8	80%	1			20%	
	X	04/16/19	EB / 1	04/30/19	04/30/19	G20-2A	D	CS1	End Road Work	4x2	48	24	8	1	8	80%	1			20%	
			/ 1			W20-5L		TC1	Left Lane Closed Ahead	4X4	48	48	16	2	32	80%				20%	
			/ 1			W4-2R		TC1	Merge Right Symbol	4x4	48	48	16	2	32	80%				20%	
			/ 1			W20-5R		TC1	Right Lane Closed Ahead	4X4	48	48	16	2	32	80%				20%	
			/ 1			W4-2L		TC1	Merge Left Symbol	4x4	48	48	16	2	32	80%				20%	
			/ 1			W20-5R		TC2	Right Lane Closed Ahead	4X4	48	48	16	2	32	80%				20%	
			/ 1			W4-2L		TC2	Merge Left Symbol	4x4	48	48	16	2	32	80%				20%	
			/1			W20-1		TC2	Road Work Ahead	4x4	48	48	16	1	16	80%				20%	
			/ 1			W20-5R		TC3	Right Lane Closed Ahead	4X4	48	48	16	2	32	80%				20%	
			/ 1			W4-2L		TC3	Merge Left Symbol	4x4	48	48	16	2	32	80%				20%	
			/ 4 & 5			W1-4BL		TC4	Shift Left Symbol	4X4	48	48	16	2	32	80%				20%	
			/ 4 & 5			W1-4BR		TC4	Shift Right Symbol	4x4	48	48	16	2	32	80%				20%	
			/ 4 & 5			E5-2		TC4	Exit Open	4X4	48	36	12	1	12	80%				20%	
	X	08/07/19	EB/ 2 & 3	09/04/19	09/04/19	W1-4BL		TC5	Shift Left Symbol	4X4	48	48	16	1	16	80%	6			20%	
X		08/07/19	EB/1		09/07/19	W1-4BL		TC5	Shift Left Symbol	4X4	48	48	16	1	16	80%	9			20%	
	X	08/07/19	/ 2 & 3	08/16/19	08/16/19	W3-2		TC5	Yield Ahead Symbol	4x4	48	48	16	1	16	80%				20%	
	X	08/07/19	/ 2 & 3	08/16/19	08/16/19	R1-2		TC5	Yield	4x4	48	48	7	1	7	80%				20%	
X	X	08/07/19	/ 2 & 3	09/07/19	09/07/19	W1-4BR		TC5	Shift Right Symbol	4x4	48	48	16	2	32	80%	9			20%	
			/ 1			W20-1		TC6	Road Work Ahead	4X4	48	48	16	2	32	80%				20%	
			/ 1			W20-501		TC6	RT 2 Lanes Closed Ahead	4x4	48	48	16	2	32	80%		Night Time Only		20%	
			/ 1			W20-5R		TC6	Right Lane Closed Ahead	4x4	48	48	16	2	32	80%		Day Time Only		20%	
			/ 1			W2-801		TC6	Abrupt Lane Edge	4x4	48	48	8	2	16	80%				20%	
			/ 1			W4-2L		TC6	Merge Left Symbol	4x4	48	48	16	2	32	80%				20%	
			/ 1			W20-1		TC7	Road Work Ahead	4X4	48	48	16	1	16	80%				20%	
			/ 1			W20-5R		TC7	Shoulder Closed	4x4	48	48	16	1	16	80%		Night Time Only		20%	
			/ 1			W20-5L		TC7	Ramp Closed Ahead	4x4	48	48	16	2	32	80%		Day Time Only		20%	
			/ 1			W9-3A		TC7	No Right Turn Symbol	2.5x2.5	30	30	3	2	6	80%				20%	
			/ 1			W12-1		TC7	No Left Turn Symbol	2.5x2.5	30	30	6	2	13	80%				20%	
			/ 1			W20-1		TC8	Road Work Ahead	4X4	48	48	16	1	16	80%				20%	
			/ 1			W20-301		TC8	Shoulder Closed	4x4	48	48	16	1	16	80%		Night Time Only		20%	
			/ 1			W20-3 Alt		TC8	Ramp Closed Ahead	4x4	48	48	16	2	32	80%		Day Time Only		20%	
			/ 1			R3-1		TC8	No Right Turn Symbol	2.5x2.5	30	30	3	2	6	80%				20%	
			/ 1			R3-2		TC8	No Left Turn Symbol	2.5x2.5	30	30	6	2	13	80%				20%	
	X	08/07/19	/ 1			R11-1501		TC8	Ramp Will Be Closed	4x5	48	60	20	2	40	80%				20%	
	X	08/07/19	EB / 1	08/23/19	08/23/19	W1-4BL		TC12	Shift Left Symbol	4X4	48	48	16	1	16	80%	6	EB only		20%	
X		08/07/19	EB / 1		09/07/19	W1-4BL		TC12	Shift Left Symbol	4X4	48	48	16	1	16	80%	9	EB only		20%	
X		05/20/19	/ 1	05/22/19	05/22/19	W20-1		TC15	Road Work Ahead	4X4	48	48	16	1	16	80%		EB only		20%	
X		05/20/19	/ 1	05/22/19	05/22/19	W20-301 Mod		TC15	Shoulder Closed Ahead	4x4	48	48	16	2	32	80%		1 on 5/20		20%	
X		05/20/19	/ 1	05/22/19	05/22/19	W20-301		TC15	Shoulder Closed	4x4	48	48	16	2	32	80%				20%	

L	R	Staked Date	Direction / Group #	Post Installed	Sign Installed	Sign Number	Legend No.	Sheet Reference	Sign	Post Size	Sign Size (in)		Sq. Ft.	Qty.	Total Sq. Ft.	Amount Paid	Est. #	Notes	Sign Removed	Amount Paid	Est. #
											Height	Width									
	X	04/19/19	/ 1	05/07/19	05/07/19	R5-601	A	D1	Bicycles Must Exit	2x2	24	24	4	2	8	80%	2	1 on 5/7		20%	
	X	04/19/19	/ 1	05/08/19	05/08/19	M4-9C MOD	B	D1	EB 90 Closed to Bikes	2x3.5	24	30	5	2	10	80%	2	2 on 5/8		20%	
	X	04/19/19	/ 1	05/08/19	05/07/19	M4-9C MOD	C	D1	WB 90 Closed to Bikes	2x3.5	24	30	5	3	15	80%	2	2 on 5/8		20%	
	X	04/16/19	/ 1	05/09/19	05/09/19	M4-9C MOD	D	D1	Bicycle Alternate Route	2x2	24	24	4	11	44	80%	1, 2	1) 5/2, 3) 5/6, 4) 5/9		20%	
	X	04/16/19	/ 1	05/09/19	05/09/19	M7-1R	E	D1	RIGHT Arrow	1x0.75	12	9	0.75	4	3	80%	2	2) 5/6, 1) 5/9		20%	
	X	04/16/19	/ 1	05/09/19	05/09/19	M7-1L	F	D1	LEFT Arrow	1x0.75	12	9	0.75	4	3	80%	1, 2	1) 5/2, 1) 5/6, 1) 5/9		20%	
	X	04/16/19	/ 1	05/09/19	05/09/19	M7-2	G	D1	UP Arrow	1x0.75	12	9	0.75	3	2.25	80%	2	2 on 5/9		20%	
	X	09/20/19	/ 1	10/16/19	10/16/19	W20-MOD	A	D2	On Ramp Detour Ahead	4x4	48	48	16	1	16	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1	10/17/19	10/17/19	W20-MOD	B	D2	On Ramp Detour	4x4	48	48	16	1	16	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1	10/15/19	10/15/19	M4-9L	C	D2	Detour Arrow Left	4x4	24	30	5	1	5	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1	10/16/19	10/16/19	M4-9L	C	D2	Detour Arrow Left	4x4	24	30	5	1	5	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1	10/16/19	10/16/19	R11-201	D	D2	Ramp Closed	4x4	30	48	10	1	10	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1			PCMS	E	D2	I-90 EB On Ramp Closed Follow Det	-	-	-		1	0	80%				20%	
	X	09/20/19	/ 1	10/17/19	10/17/19	M4-9R	F	D2	Detour Arrow Right	4x4	24	30	5.00	1	5	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1	10/16/19	10/16/19	M4-9MOD	G	D2	I-90 EB Detour	4x4	48	48	16.00	1	16	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1	10/16/19	10/16/19	M4-8A	H	D2	End Detour	4x4	18	24	3.00	1	3.00	80%	9	Exit 80 Detour (D2)		20%	
	X	09/20/19	/ 1	10/17/19	10/17/19	PCMS	A	D3	Exit 80 Closed / Use Exit 85	-	-	-		1	0	80%				20%	
	X	09/20/19	/ 1	10/17/19	10/17/19	W20-MOD	B	D3	Exit 80 Detour Ahead	4x4	48	48	16	1	16	80%	9	Exit 80 Detour (DT3)		20%	
	X	09/20/19	/ 1	10/17/19	10/17/19	M4-9MOD	C	D3	Exit 80 Detour	4x4	48	48	16	1	16	80%	9	Exit 80 Detour (DT3)		20%	
	X	09/20/19	/ 1	10/17/19	10/17/19	M4-9L	D	D3	Detour Arrow Left	4x4	24	30	5	4	20	80%	9	Exit 80 Detour (DT3)		20%	
	X	09/20/19	/ 1	10/17/19	10/17/19	M4-9R	E	D3	Detour Arrow Right	4x4	24	30	5	3	15	80%	9	Exit 80 Detour (DT3)		20%	

Total Class A Signs Sq. Ft. = 1356.75