



Contract No. C-9385	Station JW 139+78 / 70+00	Mile/Line: LE / LW / WB Detour / EB Detour	C/S
Staked by	Date	Work Started Date 6/8/2020	Work Completed Date
Calculated by Gregory F. Bivins 6/11/2020	Date	Checked by Mark Lee 7/9/2020	Inspector Gregory F. Bivins 6/9/20

**Bid Item 008**  
**ROADWAY EXCAVATION INCL. HAUL - AREA B**

Group # 1  
Cubic Yard (C.Y.)  
Estimate # 17  
\$/Unit: \$13.00 - Round to nearest Tenth

**Date / Station / Calc. / Quantity**

6/9/2020  
JW 139+78 - JW 95+75 (4' shoulder)

4403' x 4' x 1' / 27 = 652.30 CY

6/10/2020  
JW 85+00 -JW 70+00 (4' shoulder)

1500' x 4' x 1' / 27 = 222.22 CY

Totals = 652.30 CY + 222.22 CY = 874.52 CY.....Round to.....**874.5 CY**

**OK to Pay 874.5 CY**

Measured with a calibrated wheel and steel tape by Gregory F. Bivins

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept					
Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0008	ROADWAY EXCAVATION INCL. HAUL - AREA B	1	6/30/2020	C.Y.	874.5						18

**Attachments**

File Attachment