



<b>Contract No.</b> 9385	<b>Station</b> LW 477+02-LW 480+00	<b>Mile/Line:</b> LW Line BR. NO. 90/134N	<b>C/S</b> 
<b>Staked by</b> Contractor 7/1/2020	<b>Date</b> 	<b>Work Started Date</b> 10/22/2019	<b>Work Completed Date</b> 7/10/2020
<b>Calculated by</b> Gregory F. Bivins 8/5/2020	<b>Date</b> 	<b>Checked by</b> Mark Lee 8/11/2020	<b>Date</b> 
		<b>Inspector</b> Gregory F. Bivins	<b>Date</b> 7/7/20

**Bid Item 025  
SCARIFYING CONC. SURFACE**

Group # 4  
Square Yard (S.Y.)  
Estimate # 20  
\$/Unit: \$85.00 - Round to nearest Tenth

**Date / Station / Calc / Quantity**

7/7/2020 - 7/10/2020  
LW 477+02 to LW 480+00

West Approach Slab  
38'-2"(38.16') long x 31' wide = 1182.96 SQFT / 9 SQFT/SY = **131.44 SY**

Deck  
221' long x 31' wide = 6851 SQFT / 9 SQFT/SY = **761.22 SY**

East Approach Slab  
38'-2"(38.16') long x 31' wide = 1182.96 SQFT / 9 SQFT/SY = **131.44 SY**

**Total 131.44 SY + 761.22 SY + 131.44 SY = 1,024.10 SY.....Round to 1,024.1 SY**

**OKAY TO PAY  
Group 4 = 1,024.1 SY**

Measurements were measured in the field with a calibrated wheel and steel tape by Gregory Bivins

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept

  

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0025	SCARIFYING CONC. SURFACE	04	8/5/2020	S.Y.	1024.1	696	MEL	08/12/20	EK	08/14/20	20

## Attachments

 File Attachment

DOT Form IP 422-635ER EF  
Revised 4/2009