



Contract No. 9385	Station LW 477+02-LW 480+00	Mile/Line: LW Line BR. NO. 90/134N	C/S
Staked by Contractor 7/1/2020	Date	Work Started Date 9/13/2019	Work Completed Date 7/10/2020
Calculated by Gregory F. Bivins 8/5/2020	Date	Checked by Mark Lee 8/11/2020	Inspector Gregory F. Bivins 7/7/20

Bid Item 026
REMOVING EXISTING CONCRETE OVERLAY

Group # 4
Square Yard (S.Y.)
Estimate # 20
\$/Unit: \$38.00 - Round to nearest Tenth

Date / Station / Calc / Quantity

7/7/2020 - 7/10/2020

LW 477+02 to LW 480+00

West Approach Slab
38'-2"(38.16') long x 31' wide = 1182.96 SQFT / 9 SQFT/SY = **131.44 SY**

Deck
221' long x 31' wide = 6851 SQFT / 9 SQFT/SY = **761.22 SY**

East Approach Slab
38'-2"(38.16') long x 31' wide = 1182.96 SQFT / 9 SQFT/SY = **131.44 SY**

Total 131.44 SY + 761.22 SY + 131.44 SY = 1,024.10 SY.....Round to 1,024.1 SY

OKAY TO PAY
Group 4 = 1,024.1 SY

Measurements were measured in the field with a calibrated wheel and steel tape by
Gregory Bivins

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0026	REMOVING EXISTING CONCRETE OVERLAY	04	8/5/2020	S.Y.	1024.1	697	MEL	08/12/20	EK	08/14/20	20

Attachments



File Attachment

DOT Form IP 422-635ER EF
Revised 4/2009