



Contract No. C-9385	Station LW480+21 - 523+28	Mile/Line: LW / MP 79.38 - MP 81.94	C/S
Staked by WSDOT 8/17/2020	Date	Work Started Date 10/22/2019	Work Completed Date
Calculated by Dean A. Long 9/5/2020	Date	Checked by Mark Lee 9/15/2020	Inspector Tony Madison 8/20/20

**Bid Item 038
CEMENT CONC. PAVEMENT**

Group # 1
Cubic Yard (C.Y.)
Estimate # 21
\$/Unit: \$320.00 - Round to nearest Hundredth

Station / Calc. / Quantity

8/20/20.....LW 480+68 to LW 491+29 (1,061 LF)
Length = 1,061.00 LF
Width = 14.00 LF
Depth = 1.00 LF
1,061.00 LF x 14.00 LF x 1.0 LF = Payment pending repair.

8/25/20.....LW 480+21 to LW 480+68 (47 LF)
Length = 47.00 LF
Width = 14.00 LF
Depth = 1.00 LF
47.00 LF x 14.00 LF x 1.0 LF = 658 C.F
658 CF / 27.00 CY/CF = **24.37 CY**

.....LW 491+29 to LW 515+59 (2,430 LF)
Length = 2,430.00 LF
Width = 14.00 LF
Depth = 1.0 LF
2,430.00 LF x 14.00 LF x 1.0 LF = 34,020 C.F
34,020 CF / 27.00 CY/CF = **1,260 CY**

8/26/20.....LW 515+59 to LW 523+28 (769 LF)
Length = 769.00 LF
Width = 14.00 LF
Depth = 1.0 LF
769.00 LF x 14.00 LF x 1.0 LF = 10,766 C.F
10,766 CF / 27.00 CY/CF = **398.74 CY**

Total = 24.37 CY + 1,260 CY + 398.74 CY = 1,683.11 CY

OK TO PAY 1,683.11 CY GROUP 01

Material tested and installation verified by Tony Madison. Measurements by stationing and steel tape, by Tony Madison.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
038.01	PCC Pavement 306C	ECP	306C	RAM-0026.01	1, 2	/ Acceptance per Std. Spec. 5-05.3(4)A

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0038	CEMENT CONC. PAVEMENT	01	9/5/2020	C.Y.	1,683.11	781	MEL	09/15/20			21

Attachments

 File Attachment

DOT Form IP 422-635ER EF
Revised 4/2009