Field Note Record

Contract No. Station		Mile/Line:		C/S	C/S		
C-9385	MP 79.38 - 81.68	LE / LW / WB Detour / EB	B Detour				
Staked by	Date	Work Started Date		Work Completed	Work Completed Date		
O'Bunco		4/15/2019					
4/15/2019							
Calculated by	/ Date	Checked by	Date	Inspector	Date		
Dean A. Long		Mark Lee		Gregory Bivins	9/4/20		
9/5/2020		9/14/2020					

Bid Item 086 ROADWAY SURVEYING

Group #1

Lump Sum (L.S.) Estimate # 21

\$/Unit: \$200,000.00 - Round to nearest Hundredth

Date / Station / Calc. / Quantity

This bid item is paid by lump sum and the amount paid is based off the attached spreadsheet "Lump Sum Breakdowns.xlsx" sheet tab titled "Item 86 Gr. Correction".

Work performed 8/6/20 to 9/5/20

		Estimate #	21			
			%		Total %	Total
	_	Amount	Complete	Amount Due	Complete	to D
Startup- Control Point Verification (Gr. 1 - 5)		\$14,000.00		\$0.00	100.00%	\$14,
Reference pavement markings	(Group 01)	\$15,000.00		\$0.00	100.00%	\$15,
Slope Staking	(Gr. 2 -					.
5)		\$52,000.00		\$0.00	100.00%	\$52,
Temp Striping	(Gr. 2 -					.
5)		\$4,000.00		\$0.00	100.00%	\$4,
Subgrade	(Gr. 2 -					
5)		\$40,000.00		\$0.00	100.00%	\$40,
Paving	(Group					
01)		\$52,000.00	10.00%	\$5,200.00	95.00%	\$49,
Permanent Configuration	(Group 01)	\$23,000.00		\$0.00	50.00%	\$11,
		\$200,000.00		\$5,200.00	92.95%	\$185,

	Groups	For Estimate	# 21	
1	2	3	4	5
\$5,200.00				
	Grou	p Paid to da	te	
\$85,898.70	\$25,000.00	\$25,000.00	\$25,000.00	\$25,000.00

Total to be paid this Estimate = \$5,200.00 This lump sum item is to be paid in Group 01.

OK TO PAY \$5,200.00 GROUP 01

Observed by Greg Bivins

Item Num	Material Brand Name/Model Type	Man	Manufacturer		Brand Name/Model Type		RAMS/QF Ref. No.	PL Appr/A Code	cc Ba	Basis of Accept	
item I Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.		sted By Date	Cho Init.	ecked By Date	Est. No.

Attachments

Lump Sum Breakdowns_2 yr Schedule.xlsx Microsoft Excel Worksheet 135 KB

DOT Form IP 422-635ER EF Revised 4/2009